

# DDUGJY & Saubhagya: Status of Rural Electrification in Nagaland

(Status as on 31.10.2019)

I. Village Electrification (Nos.)

a. Total inhabited villages (as per Census 2011) - 1400  
State has reported all villages as electrified

II. Deendayal Upadhyaya Gram Jyoti Yojana (DDUGJY) (as on 31.10.2019)

a. RE projects:

Plan	No. of projects	Amount sanctd (Rs Cr)	Amount disbursed (Rs Cr)	Substation (Nos)				Status of closure
				New	Achmt.	Aug	Achmt.	
X	2	40.23	40.23 (100%)	02	02 (100%)	02	02 (100%)	All projects closed
XI	9	226.09	226.07 (100%)	08	08 (100%)	10	10 (100%)	
XII	11	92.33	60.05 (68%)	01	-	04	-	Ongoing
<b>Total</b>	<b>22</b>	<b>358.65</b>	<b>326.35 (91%)</b>	<b>11</b>	<b>10 (91%)</b>	<b>16</b>	<b>12 (75%)</b>	<b>11 projects closed</b>

b. New projects:

DDUGJY Grid: 11 projects for Rs. 84.54 Crore have been sanctioned. Departmental execution allowed & works in progress. The Component wise financial & Physical details are as under:

Financial -

							(Rs Crore)
Electrification of Un-electrified Villages	SAGY	Metering	Rural Household Access	System. Strengthening	PMA Charges	Total	
41.41	0.76	9.99	5.45	26.51	0.42	84.54	

State has drawn Rs. 63.88 Cr. so far

**PHYSICAL SCOPE & ACHIEVEMENT**

Parameter	SAGY Villages (Nos)	New Substation (Nos)	Distribution Transformers (Nos)	Lines (CKT KMs)			Energy Meters (Nos)	
				LT line	11 KV	33&66 KV Line	DTR	Feeder
Scope	2	03	115	104	238	43	614	191
Ach (%)	2 (100%)	-	84 (73%)	78 (74%)	219 (92%)	-	-	-

c. Issues:

- Poor performance to delay in completion of works in one New S/S (Dimapur) & Augmentation of 4 Sub Stations of XII plan projects, sanctioned in March, 2014

III. Saubhagya:

- Project Cost of Rs. 64.06 Cr has been sanctioned.
- Rs. 48.2 Cr. fund has been released to state.
- Rs. 28.31 Cr. sanctioned for additional Infrastructure under DDUGJY and Rs. 22.22 Cr. has been released.
- State has reported all households stand electrified.
- Total Achievement for the State(Rural+Urban) - 1,32,507

a) Rural:

i. Total Households in the State	-	2,76,726
ii. Households electrified till 10th Oct, 2017	-	1,52,738
iii. Subsequent progress till date	-	1,23,988
iv. Total Achievement	-	1,23,988
v. Balance un-electrified households	-	Nil

b) Urban:

i. Total Households in the State	-	2,47,144
ii. Households electrified till 10th Oct, 2017	-	2,38,625
iii. Subsequent progress till date	-	8,519
iv. Total Achievement	-	8,519
v. Balance un-electrified households	-	Nil



Sl	State	Project Name	Plan	DISCOM	Funds (Rs Crore)		New Substation		Augmentation Substation		DTR		Lines (CKm)						Feeder Segregation 11 kV (CKm)				SAGY		Metering (Nos.)												
					Sanction	Release	Scope	Achmt	Scope	Achmt	Scope	Achmt	LT		11 KV (Excluding Feeder Segregation)		33/66 KV		Nos		CKm		Scope	Cum. Achmt	Consumer		DTR		Feeder								
													No.	No.	No.	No.	No.	No.	Scope	Achmt	Scope	Achmt			Scope	Achmt	Scope	Achmt	Scope	Achmt	Scope	Achmt	Scope	Achmt	Scope	Achmt	Scope
					No.	No.	No.	No.	No.	No.	Scope	Achmt	Scope	Achmt	Scope	Achmt	Scope	Achmt	Scope	Achmt	Scope	Achmt	Scope	Achmt	Scope	Achmt	Scope	Achmt	Scope	Achmt	Scope	Achmt					
	Nagaland	Plan Wise Total	XII		92.33	60.05	1	0	4	0	299	161	241.27	123.46	273.62	138.49	36	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
	Nagaland	Plan Wise Total	XI		226.09	226.07	8	8	10	10	752	752	898.83	898.83	995.14	995.14	203.5	203.5	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	
	Nagaland	Plan Wise Total	DDUGJY Addl. Infra		28.31	22.22	0	0	0	0	0	36	0	173	0	53	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	
	Nagaland	Plan Wise Total	X		40.23	40.23	2	2	2	2	157	157	181.02	181.02	144.9	144.9	27.5	27.5	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	
		State Total			471.5	412.45	14	10	16	12	1323	1190	1424.75	1454.78	1651.55	1550.56	309.7	231	0	0	0	0	2	2	0	0	0	0	614	0	191	0	0	0	0		