

B. N. Sharma

संयुक्त सचिव  
JOINT SECRETARY

Tel: 23710199



भारत सरकार  
GOVERNMENT OF INDIA  
विद्युत मंत्रालय  
MINISTRY OF POWER  
श्रम शक्ति भवन, रफी मार्ग  
SHRAM SHAKTI BHAWAN, RAFI MARG

नई दिल्ली - 110001

NEW DELHI - 110001

D.O. No. 44/55/2013-RE

Dated the 21st August 2014

Dear Shri Lianchungnunga,

As you are well aware, RGGVY is one of the flagship schemes of Government of India. 8 projects sanctioned under X and XI plan are under execution in Mizoram. In addition to this Government of India has sanctioned REDB projects in 8 districts under XII plan.

2. May please refer my letter dated 21.07.2014 regarding issues pertaining to implementation of RGGVY projects in the State of Mizoram based on the progress report of June 2014. During review of implementation of RGGVY projects of Mizoram for the month of July 2014, it is observed that the progress reported during the month is as follows:

(a)	UE Villages completed	-	0
(b)	IE Villages completed	-	4
(c)	BPL Households electrified	-	16
(d)	33 Kv Substation commissioned	-	0
(e)	UE Villages Energised	-	0
(f)	UE Villages Taken over	-	0
(g)	Award of XII Plan projects	-	0

3 As evident from above, the progress is not at all up to the mark and I would request your kind attention and intervention on the following critical issues:

- i. 35 UE Villages, 201 IE Villages and 11509 BPL Households are yet to be completed.
- ii. All 8 projects sanctioned under X and XI plan are yet to be closed.

- iii. One new 33 Kv substations out of 3 sanctioned under XI plan, is yet to be commissioned.
  - iv. 37 un-electrified villages where works have been completed under X and XI plan are yet to be taken over.
  - v. 23 un-electrified villages where works have been completed under X and XI plan are yet to be energised.
  - vi. REDB projects sanctioned under XII plan is yet to be awarded.
5. In view of the above you are requested to take appropriate action on the following :
- a) Completion of balance work including new substations and submission of closure proposal by December 2014.
  - b) Taking over and energisation of completed un-electrified villages of X and XI plan.
  - c) Award of REDB projects sanctioned under XII plan as per guidelines.

May please note that in case of delay in award of XII plan project we will be constrained to cancel the projects unless re-sanctioned by Monitoring Committee.

With regards,

Yours sincerely,



(B. N. Sharma)

**Shri Lianchungnunga**  
**Secretary (Govt. of Mizoram)**  
**Power & Electricity Deptt.**  
**Mizoram Secretariat Annexe-II,**  
**Room No. 208, Treasury Square,**  
**Aizawl-796001, Mizoram**