

## 273 Projects of XII Plan (NQM)

### Statewise Status of Inspections under 3-Tier Quality Control Mechanism

As on 30.11.2021

Sl. No.	Name of the State	Tier-III : NQM (National Quality Monitoring)						
		Village		Substation		Defects		
		Scope	Inspected	Scope	Inspected	Observed	Rectified	Balance Defects to be rectified
1	Assam	113	113	27	27	3606	3059	547
2	Bihar	246	246	47	47	7250	7054	196
3	Chhattisgarh	32	32	4	4	1117	1117	0
4	J&K	3	3	0	0	83	10	73
5	Jharkhand	116	116	10	10	4832	4792	40
6	Karnataka	73	73	0	0	1092	1092	0
7	Madhya Pradesh	242	242	29	29	33147	31964	1183
8	Manipur	9	9	4	3	289	212	77
9	Mizoram	0	0	11	11	128	104	24
10	Nagaland	11	11	4	4	167	0	167
11	Odisha	338	338	26	26	18891	18891	0
12	Rajasthan	239	239	4	4	44118	41445	2673
13	Tripura	8	8	6	6	266	227	39
14	Uttar Pradesh	593	593	46	46	39675	39008	667
15	West Bengal	56	56	5	5	1434	1434	0
<b>Total</b>		<b>2079</b>	<b>2079</b>	<b>223</b>	<b>222</b>	<b>156095</b>	<b>150409</b>	<b>5686</b>