

273 Projects of XII Plan (RQM)
Statewise Status of Inspections under 3-Tier Quality Control Mechanism

as on
30.11.2021

Sl. No.	Name of the State	Tier-II : RQM (REC Quality Monitoring)								
		Village		Substation		Defects				
		Scope	Inspected	Scope	Inspected	Observed	Defects not in scope of contractor	Defect to be rectified	Rectified	Balance Defects to be rectified
1	Assam	2205	2205	78	78	58614	3475	55139	55004	135
2	Bihar	4987	4990	255	252	127192	0	127192	125227	1965
3	Chhattisgarh	650	650	23	23	7355	0	7355	7355	0
4	J&K	47	4	0	0	739	31	708	41	667
5	Jharkhand	2120	2120	31	30	27992	0	27992	27992	0
6	Karnataka	1643	1644	0	0	8085	10	8075	8075	0
7	Madhya Pradesh	4040	4040	168	168	116407	0	116407	116061	346
8	Manipur	74	76	5	5	4866	234	4632	3164	1468
9	Mizoram	0	0	18	18	130	0	130	130	0
10	Nagaland	53	15	5	4	1140	0	1140	703	437
11	Odisha	6279	6290	187	187	82075	1205	80870	80870	0
12	Rajasthan	4451	4452	10	10	154293	0	154293	154293	0
13	Tripura	154	155	7	7	2144	0	2144	1952	192
14	Uttar Pradesh	10658	11390	224	224	240191	0	240191	238991	1200
15	West Bengal	1261	1266	15	15	13712	0	13712	13712	0
Total		38621	39297	1026	1021	844935	4955	839980	833570	6410