

273 Projects of XII Plan TPIA)
Statewise Status of Inspections under 3-Tier Quality Control Mechanism

as on
30.11.2021

Sl. No.	Name of the State	Tier-I: TPIA (Third Party Inspection Agency)								
		Village		Substation		Defects				Balance Defects to be rectified
		Scope	Inspected	Scope	Inspected	Observed	Defects not in scope of contractor	Defect to be rectified	Rectified	
1	Assam	4852	4252	80	47	45723	0	45723	42511	3212
2	Bihar	12403	12428	253	253	228413	16966	211447	211447	0
3	Chhattisgarh	1618	1932	23	23	16968	0	16968	16968	0
4	J&K	0	0	0	0	0	0	0	0	0
5	Jharkhand	5298	5322	31	31	127747	0	127747	127747	0
6	Karnataka	4543	4400	0	0	19372	0	19372	19372	0
7	Madhya Pradesh	16573	16649	168	160	84357	0	84357	84357	0
8	Manipur	189	181	5	3	10918	0	10918	10156	762
9	Mizoram	0	0	18	18	324	0	324	324	0
10	Nagaland	137	153	5	0	1319	0	1319	1018	301
11	Odisha	15680	15976	187	184	124265	0	124265	124265	0
12	Rajasthan	11192	9767	10	10	35024	0	35024	35024	0
13	Tripura	388	258	7	2	2515	0	2515	2515	0
14	Uttar Pradesh	26613	33915	224	224	398321	0	398321	398301	20
15	West Bengal	2816	3122	15	13	20541	0	20541	20541	0
Total		102300	108355	1026	968	1115807	16966	1098841	1094546	4295