

B. N. Sharma

संयुक्त सचिव
JOINT SECRETARY

Tel: 23710199



भारत सरकार
GOVERNMENT OF INDIA
विद्युत मंत्रालय
MINISTRY OF POWER
श्रम शक्ति भवन, रफी मार्ग
SHRAM SHAKTI BHAWAN, RAFI MARG

D.O. No. 44/55/2013-RE

नई दिल्ली - 110001
Dated the 21st August 2014
NEW DELHI - 110001

Dear Shri Mehta,

As you are well aware, RGGVY is one of the flagship schemes of Government of India. Government of India has sanctioned 3 new RGGVY projects for the State of Jammu & Kashmir under XII plan. 14 projects sanctioned under X and XI plan are under execution in Jammu & Kashmir.

May please refer my letter dated 21.07.2014 regarding issues pertaining to implementation of RGGVY projects in the State of Jammu & Kashmir based on the progress report of June 2014. During review of implementation of RGGVY projects of Jammu & Kashmir for the month of July 2014, it is observed that the progress reported during the month is as follows:

(a)	UE Villages completed	-	0
(b)	IE Villages completed	-	5
(c)	BPL Households electrified	-	328
(d)	33 Kv Substation commissioned	-	0
(e)	UE Villages Energised	-	0
(f)	UE Villages Taken over	-	0

3 As evident from above, the progress is not at all up to the mark and I would request your kind attention and intervention on the following critical issues:


- i. Closure proposals of 2 projects sanctioned under X and 11 projects of XI plan are yet to be submitted.
- ii. 10 new 33 Kv substations out of 16 sanctioned under XI plan are yet to be commissioned.
- iii. 58 un-electrified villages where works have been completed under X and XI plan are yet to be taken over.
- iv. 35 un-electrified villages where works have been completed under X and XI plan are yet to be energised.

- v. Award of 3 projects sanctioned under XII plan in March 2014 is pending. It is a matter of concern that NITs for these projects have not been issued as yet.
5. In view of the above you are requested to take appropriate action on the following :
- a) Completion of balance work including new substations of XI plan by September 2014.
 - b) Taking over and energisation of completed un-electrified villages of X and XI plan.
 - c) Closure of all projects of X and XI-Plan by Dec-14.
 - d) Award of 3 projects sanctioned under XII Plan.

May please note that in case of delay in award of XII plan project we will be constrained to cancel the projects unless re-sanctioned by Monitoring Committee.

With regards,

Yours sincerely,


(B. N. Sharma)

Shri A. K. Mehta, IAS
Commissioner & Secretary (Power)
Govt of Jammu & Kashmir,
Civil Secretariat, Jammu-180001