

B. N. Sharma
संयुक्त सचिव
JOINT SECRETARY



भारत सरकार
GOVERNMENT OF INDIA
विद्युत मंत्रालय
MINISTRY OF POWER
श्रम शक्ति भवन, रफी मार्ग
SHRAM SHAKTI BHAWAN, RAFI MARG

Tel: 23710199

नई दिल्ली - 110001

NEW DELHI - 110001

D.O. No. 44/55/2013-RE

Dated the 21st August 2014

Dear Shri Tripathy,

As you are well aware, RGGVY is one of the flagship schemes of Government of India. Government of India has sanctioned 17 new RGGVY projects for the State of Jharkhand under XII plan & at the same time, 22 projects sanctioned under X and XI plan are under execution in Jharkhand.

2. May please refer my letter dated 21.07.2014 regarding issues pertaining to implementation of RGGVY projects in the State of Jharkhand based on the progress report of June 2014. During review of implementation of RGGVY projects of Jharkhand for the month of July 2014, it is observed that the progress reported during the month is as follows:

(a)	UE Villages completed	-	1
(b)	IE Villages completed	-	0
(c)	BPL Households electrified	-	0
(d)	33 Kv Substation commissioned	-	2
(e)	UE Villages Energised	-	6
(f)	UE Villages Taken over	-	11

3 As evident from above, the progress is not at all up to the mark and I would request your kind attention and intervention on the following critical issues:


- i. Closure proposals of 7 projects of X plan and 4 projects of XI plan are yet to be submitted.
- ii. 21 new 33 Kv substations out of 107 sanctioned under X and XI plan are yet to be commissioned.
- iii. 2513 un-electrified villages where works have been completed are yet to be taken over.

- iv. 864 un-electrified villages where works have been completed are yet to be energised.
 - v. 15 forest clearance proposals of Chatra, 3 of Giridih and 1 of Simdega districts are pending over 2 years. One Wild life clearance proposal of Hazaribag district is also pending.
 - vi. 17 Projects sanctioned under XII are yet to be awarded.
 - vii. Award in respect of 43 sanctioned DDG projects needs to be expedited
5. In view of the above you are requested to take appropriate action on the following :
- a) Completion of balance work including 21 new substations of X and XI plan by September 2014.
 - b) Taking over and energisation of completed un-electrified villages of X and XI plan.
 - c) Arrangement of statutory clearances.
 - d) Award of 17 projects sanctioned under XII Plan.
 - e) Award of 43 sanctioned DDG projects.

May please note that in case of delay in award of XII plan project we will be constrained to cancel the projects unless re-sanctioned by Monitoring Committee.

With regards,

Yours sincerely,



(B. N. Sharma)

Shri. B.K. Tripathy, IAS
Principal Secretary (Energy)
Govt of Jharkhand, 12 Nepal House,
Doranda, Ranchi.