

B. N. Sharma

संयुक्त सचिव
JOINT SECRETARY

Tel: 23710199



भारत सरकार
GOVERNMENT OF INDIA
विद्युत मंत्रालय
MINISTRY OF POWER
श्रम शक्ति भवन, रफी मार्ग
SHRAM SHAKTI BHAWAN, RAFI MARG

नई दिल्ली - 110001

NEW DELHI - 110001

D.O. No. 44/55/2013-RE

Dated the 21st August 2014

Dear Shri Agrawal,

As you are well aware, RGGVY is one of the flagship schemes of Government of India,. Government of India has sanctioned 6 new RGGVY projects for the State of Manipur under XII plan. 9 projects sanctioned under X and XI plan are under execution in Manipur.

2. May please refer my letter dated 21.07.2014 regarding issues pertaining to implementation of RGGVY projects in the State of Manipur based on the progress report of June 2014. During review of implementation of RGGVY projects of Manipur for the month of July 2014, it is observed that the progress reported during the month is as follows:

(a)	UE Villages completed	-	0
(b)	IE Villages completed	-	0
(c)	BPL Households electrified	-	0
(d)	33 Kv Substation commissioned	-	0
(e)	UE Villages Energised	-	0
(f)	UE Villages Taken over	-	0
(g)	Award of XII Plan projects	-	0

3 As evident from above, the progress is not at all up to the mark and I would request your kind attention and intervention on the following critical issues:

- i. 266 UE Villages, 793 IE Villages and 77687 BPL Households are yet to be completed.
- ii. All 9 projects sanctioned under X and XI plan are yet to be closed.
- iii. All 11 new 33 Kv substations under X and XI plan are yet to be commissioned.
- iv. 616 un-electrified villages where works have been completed under X and XI plan are yet to be taken over.
- v. 30 un-electrified villages where works have been completed under X and XI plan are yet to be energised.
- vi. 6 Projects sanctioned under XII Plan are yet to be awarded.



5. In view of the above you are requested to take appropriate action on the following :
- a) Completion of balance work including new substations of X and XI plan and submission closure proposals by December 2014.
 - b) Taking over and energisation of completed un-electrified villages of X and XI plan.
 - c) Award of 6 projects sanctioned under XII Plan.

May please note that in case of delay in award of XII plan project we will be constrained to cancel the projects unless re-sanctioned by Monitoring Committee.

With regards,

Yours sincerely,



(B. N. Sharma)

**Shri Rajesh Agrawal, IAS
Commissioner (Power)
Govt of Manipur,
Manipur Secretariat
Imphal-795001**