

B. N. Sharma

संयुक्त सचिव
JOINT SECRETARY

Tel: 23710199



भारत सरकार
GOVERNMENT OF INDIA
विद्युत मंत्रालय
MINISTRY OF POWER
श्रम शक्ति भवन, रफी मार्ग
SHRAM SHAKTI BHAWAN, RAFI MARG

नई दिल्ली - 110001

NEW DELHI - 110001

D.O. No. 44/55/2013-RE

Dated the 21st August 2014

Dear Shri Varma,

As you are well aware, RGGVY is one of the flagship schemes of Government of India. 7 RGGVY projects sanctioned under X and XI plan are under execution in Meghalaya.

2. May please refer my letter dated 21.07.2014 regarding issues pertaining to implementation of RGGVY projects in the State of Meghalaya based on the progress report of June 2014. During review of implementation of RGGVY projects of Meghalaya for the month of July 2014, it is observed that the no progress has been reported during the month.

3 In view of this I would request your kind attention and intervention on the following critical issues:

- i. 55 UE Villages, 241 IE Villages and 5310 BPL Households are yet to be completed.
- ii. Submission of closure proposals of 4 projects sanctioned under XI plan is pending.
- iii. 3 new 33 Kv substations out of 5 sanctioned XI plan are yet to be commissioned.
- iv. 778 un-electrified villages where works have been completed under X and XI plan are yet to be taken over.
- v. 653 un-electrified villages where works have been completed under X and XI plan are yet to be energised.
- vi. Award in respect of 3 sanctioned DDG projects needs to be expedited.

4. In view of the above you are requested to take appropriate action on the following :

- a) Completion of balance work including new substations and submission of closure proposal of all pending projects by December 2014.
- b) Taking over and energisation of completed un-electrified villages.
- c) Award of 3 sanctioned DDG projects.

With regards,

Yours sincerely,


(B. N. Sharma)

Shri B.K.Dev Varma
Additional Chief Secretary (Power)
Govt of Meghalaya,
Main Sectt. Building,
Shillong-793001