

**B. N. Sharma**

संयुक्त सचिव  
**JOINT SECRETARY**

**Tel: 23710199**



भारत सरकार  
**GOVERNMENT OF INDIA**  
विद्युत मंत्रालय  
**MINISTRY OF POWER**  
श्रम शक्ति भवन, रफी मार्ग  
**SHRAM SHAKTI BHAWAN, RAFI MARG**

**नई दिल्ली - 110001**

**NEW DELHI - 110001**

**D.O. No. 44/55/2013-RE**

**Dated the 21st August 2014**

Dear Shri Jena,

As you are well aware, RGGVY is one of the flagship schemes of Government of India. Government of India has sanctioned 31 new RGGVY projects for the State of Odisha under XII plan. 32 projects sanctioned under X and XI plan are under execution in Odisha.

2. May please refer my letter dated 21.07.2014 regarding issues pertaining to implementation of RGGVY projects in the State of Odisha based on the progress report of June 2014. During review of implementation of RGGVY projects of Odisha for the month of July 2014, it is observed that the progress reported during the month is as follows:

(a)	UE Villages completed	-	0
(b)	IE Villages completed	-	135
(c)	BPL Households electrified	-	6
(d)	33 Kv Substation commissioned	-	0
(e)	UE Villages Energised	-	0
(f)	UE Villages Taken over	-	13
(g)	Award of XII Plan projects	-	0

3 As evident from above that the progress is not at all up to the mark and I would request your kind attention and intervention on the following critical issues:

- i. Closure proposals of 2 projects of X plan and 28 projects of XI plan are yet to be submitted.
- ii. 8 new 33 Kv substations out of 32 sanctioned under XI plan are yet to be commissioned.

- iii. 35 un-electrified villages where works have been completed under X and XI plan are yet to be taken over.
- iv. 30 un-electrified villages where works have been completed under X and XI plan are yet to be energised.
- v. 31 Projects sanctioned under XII Plan in Dec' 2013 for the State of Odisha which are scheduled to be awarded by July 2014 are yet to be awarded.
- vi. Award in respect of 7 sanctioned DDG projects needs to be expedited.

4. In view of the above you are requested to take appropriate action on the following :

- a) Completion of balance work including new substations and submission of closure proposals by December 2014.
- b) Taking over and energisation of completed un-electrified villages. Award of 31 projects sanctioned under XII Plan.
- c) Award of 7 sanctioned DDG projects.

May please note that in case of delay in award of XII plan project we will be constrained to cancel the projects unless re-sanctioned by Monitoring Committee.

With regards,

Yours sincerely,

  
(B. N. Sharma)

Shri Pradeep Kumar Jena, IAS  
Principal Secretary (Energy)  
Deptt of Agriculture & Energy,  
Govt of Odisha,  
Bhubaneshwar-751001