

B. N. Sharma

संयुक्त सचिव
JOINT SECRETARY

Tel: 23710199



भारत सरकार
GOVERNMENT OF INDIA
विद्युत मंत्रालय
MINISTRY OF POWER
श्रम शक्ति भवन, रफी मार्ग
SHRAM SHAKTI BHAWAN, RAFI MARG

नई दिल्ली - 110001

NEW DELHI - 110001

D.O. No. 44/55/2013-RE

Dated the 21st August 2014

Dear Shri Krishna,

As you are well aware, RGGVY is one of the flagship schemes of Government of India. Government of India has sanctioned 7 new RGGVY projects for the State of West Bengal under XII plan. 28 projects sanctioned under X and XI plan and one project sanctioned under Phase-II of XI plan are under execution in West Bengal.

2. May please refer my letter dated 21.07.2014 regarding issues pertaining to implementation of RGGVY projects in the State of West Bengal based on the progress report of June 2014. During review of implementation of RGGVY projects of West Bengal for the month of July 2014, the following critical issues emerged that need your attention and intervention :

- i. Closure proposal of 1 project of X plan and 15 projects of XI plan are yet to be submitted.
- ii. 5 new 33 Kv substations out of 8 sanctioned under XI plan are yet to be commissioned.
- iii. 79 un-electrified villages where works have been completed under X and XI plan are yet to be taken over.
- iv. 18 un-electrified villages where works have been completed under X and XI plan are yet to be energised.
- v. Progress of Darjeeling project sanctioned under Phase-II of XI plan is not encouraging. This project was awarded of the delay of over 13 months from the schedule date. No progress has been reported against this project so far.
- vi. 7 Projects sanctioned under XII Plan in December 2013 for the State of West Bengal which were scheduled to be awarded by July 2014 are yet to be awarded.

5. In view of the above you are requested to take appropriate action on the following :

- a) Completion of balance work including new substations by September 2014.
- b) Taking over and energisation of completed un-electrified villages.
- c) Strict monitoring of one project sanctioned under Phase-II of XI plan.
- d) Award of 7 projects sanctioned under XII Plan.

May please note that in case of delay in award of XII plan project we will be constrained to cancel the projects unless re-sanctioned by Monitoring Committee.

With regards,

Yours sincerely,



(B. N. Sharma)

Shri Gopal Krishna, IAS,
Additional Chief Secretary (power)
Dept. of Power&NES
Govt of West Bengal,
New Secretariat Bldg.
Blk-B (7th floor), 1 K.S. Roy Rd.
Kolkata-700001