

## **Deendayal Upadhyaya Gram Jyoti Yojana (DDUGJY)**

CCEA in its meeting held on 20.11.2014 had approved Deendayal Upadhyaya Gram Jyoti Yojana (DDUGJY), an integrated scheme covering all aspects of rural power distribution. Office Memorandum conveying sanction of the President for launch/implementation of scheme had been issued by Ministry of Power vide F. No. 44/44/2014-RE dated 03.12.2014.

### **1. Objectives & Scope of Works**

- Separation of agriculture and non-agriculture feeders – this will ensure adequate power supply to agricultural consumers and continuous supply to non-agricultural consumers.
- Strengthening and augmentation of sub-transmission & distribution infrastructure – this will ensure improvement in quality and reliability of power supply/infrastructure and facilitate access to unconnected villages/habitations and households.
- Metering for feeders, distribution transformers & consumers – this will ensure energy auditing, identification of high loss pockets, reduction in AT&C losses.
- Micro-grid and off-grid distribution network
- Rural Electrification Works including erstwhile RGGVY have been subsumed into DDUGJY

This will pave way towards facilitating 24x7 power supply for all (PFA) in the country.

### **2. Salient Features**

- Complete flexibility to States for selecting scope of works as per their priority
- No population criteria, Villages/hamlets with population below 100 also eligible
- District Electricity Committee (DEC) headed by senior most Member of Parliament to review and monitor implementation of scheme

- State/Discoms to consult DEC while formulation of DPRs
- Gram Panchayat covered under Sansad Adarsh Gram Yojana (SAGY) to be necessarily covered in DPRs
- Mandatory E-tendering and Standard Bidding Document
- 100% subsidy for deployment of Project Management Agency (PMA) to ensure effective project management and timely completion
- 100% subsidy to connect power sub-stations under National Optical Fibre Network for efficient communication
- 100% subsidy to create RE Data Hub
- All Discoms including Private Discoms, RE Cooperative Societies now eligible

### **3. Funding Pattern**

- Grant from GOI : 60% of project cost (85% for special category States)
- Discoms : 10% of project cost (5% for Special category States)
- Loan from FIs : 30% of project cost (10% for special category States)

Additional grant (50% of loan component i.e. 5% for special category states and 15% for other states) under the scheme will be released subject to achievement of following milestones:

1. Timely completion of the scheme as per laid down milestones.
2. Reduction in AT&C losses as per trajectory finalized by MoP in consultation with State Governments (Discom-wise)
3. Upfront release of admissible revenue subsidy by State Govt. based on metered consumption.

#### 4. Sanction under DDUGJY

##### a. New Sanctions

Projects with total cost of 42550.79 Crore have been approved for 32 States/UTs, as under:

Sl. No.	Particulars	Amount in Rs. Crore
1.	Feeder Separation	15190.89
2.	System Strengthening & RHHs	20243.47
3.	Metering	3858.73
4.	Electrification of un-electrified villages (Grid mode)	1511.73
5.	Electrification of un-electrified villages (Off-Grid)	1142.05
6.	SAGY works	397.93
7.	Provision for Project Management Agency	206.00
	<b>Total</b>	<b>42550.79</b>

##### b. Cumulative Achievement (all plans & new projects under DDUGJY):

	Sanction/Scope	Release/Achievement
Funds	Rs 1,08,673.41 Cr	Rs 50,909.87 Cr
Un-Electrified Villages	128,976	123,315
Intensive Electrified Villages	78,06,73	44,12,65
BPL Households	4,37,82,970	2,68,52,926

#### 5. Information covered in the MIS

In the MIS presented, State-wise, Plan-wise and Implementing Agency-wise monthly, yearly as well Cumulative Achievements under DDUGJY have been covered along with the graphical representation for the important parameters. Village coverage and achievement for the Un-electrified villages identified under GARV has been covered in the MIS book.

Details of Rural Electrification in LWE (Left Wing Extremism Areas) and International Border Districts have been covered separately, in the MIS.

Apart from above, Physical components sanctioned under NEW plan and their financial status have been included. Details of NIT and Award of New projects is also included. Infrastructure created in closed projects under X, XI and XI-II plan have also been covered.

MIS also covers details of Sub-stations that have been sanctioned under X, XI, XI-II, XII, NEW Plans. The status of projects sanctioned under DDG have also been covered.

State-wise details of Average Hours of Power Supply to rural areas of the country has been covered.

## 1. Scope & Cumulative Achievement

Plan	No. of Projects			Funds (Rs Crore)					Un-electrified villages (Nos.)			Intensive electrification of villages (Nos.)			BPL HH connections (Nos.)		
	Covered	Closed		Revised Sanction	Loan	Subsidy	Total Release	Scope	Cumulative achievement		Scope	Cumulative achievement		Scope	Cumulative achievement		
X	235	227	97%	12782.59	1224.34	11115.33	12339.67	97%	64167	63953	100%	97571	97084	100%	7659419	7451417	97%
XI	341	293	86%	20165.18	1708.40	16589.19	18297.59	91%	46971	45952	98%	212824	208676	98%	14569287	13896692	95%
XI-II	72	7	10%	9355.87	555.43	4676.65	5232.08	56%	2207	2004	91%	52635	36249	69%	4482922	1846290	41%
XII	273			23606.40	1040.77	9406.35	10447.12	44%	8995	6525	73%	231760	93452	40%	13221841	2964379	22%
NEW	636			41408.76		4277.32	4277.32	10%	3351	2467	74%	185883	5804	3%	3689405	673352	18%
Others										951							
<b>Total(DDUGJY RE)</b>	<b>1557</b>	<b>527</b>	<b>34%</b>	<b>107318.80</b>	<b>4528.94</b>	<b>46064.84</b>	<b>50593.78</b>	<b>47%</b>	<b>125691</b>	<b>121852</b>	<b>97%</b>	<b>780673</b>	<b>441265</b>	<b>57%</b>	<b>43622874</b>	<b>26832130</b>	<b>62%</b>
DDG (XI)	157			100.39	2.73	46.27	49.01	49%	52	36	69%				8659	6566	76%
DDG (XII)	354			112.17	1.47	37.96	39.43	35%	39	39	100%				14111	9020	64%
DDG (NEW)	3709			1142.04	2.15	225.50	227.65	20%	3194	612	19%				137326	5210	4%
<b>Total DDG</b>	<b>4220</b>			<b>1354.61</b>	<b>6.36</b>	<b>309.73</b>	<b>316.09</b>	<b>23%</b>	<b>3285</b>	<b>687</b>	<b>21%</b>				<b>160096</b>	<b>20796</b>	<b>13%</b>
Stateplan										776							
<b>Grand Total</b>	<b>5777</b>	<b>527</b>	<b>9%</b>	<b>108673.41</b>	<b>4535.30</b>	<b>46374.57</b>	<b>50909.87</b>	<b>47%</b>	<b>128976</b>	<b>123315</b>	<b>96%</b>	<b>780673</b>	<b>441265</b>	<b>57%</b>	<b>43782970</b>	<b>26852926</b>	<b>61%</b>

## 2. Performance report for FY 2017-18

### Monthly Achievement During 2017-18

Month	Funds Drawn from MoP (Rs Cr)	UE Villages*	IE Villages	BPL HHs	Feeder Segregation 11KV (Ckm) including New 11KV lines	Commissioning of Substaions including Augmentation S/S
Target	4814.00	4492	85000	4000000	75000	400
April		234	6268	213730		3
May		224	3954	364152	4.5	59
June	1000	291	4882	279177		10
July		220	3301	187460	8059.35	31
August	503.47	187	8297	340207	12857.32	124
<b>Total achievement</b>	<b>1503.47</b>	<b>1156</b>	<b>26702</b>	<b>1384726</b>	<b>20921.17</b>	<b>227</b>
<b>Percentage achievement</b>	19%	26%	31%	35%	28%	57%

### Planwise Achievement During August, 2017

Plan	UE Villages	IE Villages	BPL HHs	Feeder Segregation 11KV (Ckm) including New 11KV lines	Commissioning of Substaions including Augmentation S/S
X, XI	5	678	410		
XI - II		569	40202		
XII	15	6794	276327	12051.69	55
NEW	103	256	2999	805.63	69
DDG	57		20796		
Other	4				
Stateplan	3				
Reduction			527		
<b>Total</b>	<b>187</b>	<b>8297</b>	<b>340207</b>	<b>12857.32</b>	<b>124</b>

\* UEV progress has been taken from GARV APP

### 3.UE village progress as per GARV

Sl. No	States	Target UE Villages as on 01-04-2015							Achieved UE Villages							Balance UE Villages						Uninhabited villages	Balance to be electrified
		X-XI	XII	New	Offgrid	Stateplan	others*	Total	X-XI	XII	New	Offgrid	Stateplan	others *	Total	X-XI	XII	New	Offgrid	Stateplan	Total		
1	Arunachal Pradesh			516	887		175	1578			200	12		175	387			316	875		1191		1191
2	Assam	136	971	636	467		682	2892	135	913	493	167		682	2390	1	58	143	300		502	125	377
3	Bihar	764	1940		43			2747	763	1672		3			2438	1	268		40		309	95	214
4	Chhattisgarh	396	5	198	471	10		1080	392	5	139	278	10		824	4		59	193		256		256
5	Himachal Pradesh			35				35			28				28			7			7	7	
6	Jammu & Kashmir	28	25	81				134	27	2	3				32	1	23	78			102		102
7	Jharkhand	1012	207	405	251	637	13	2525	985	187	260	28	628	13	2101	27	20	145	223	9	424	56	368
8	Karnataka			12	27			39			9	20			29			3	7		10		10
9	Madhya Pradesh	65	161	117	63		66	472	62	152	85	14		66	379	3	9	32	49		93	47	46
10	Manipur	72	204					276	66	147					213	6	57				63	1	62
11	Meghalaya	1		894	15		2	912	1		768	5		2	776			126	10		136	11	125
12	Mizoram	16		42				58	16		27				43			15			15	4	11
13	Nagaland		1	81				82		1	77				78			4			4	4	
14	Odisha	1	2929	296	239		9	3474	1	2348	176	52		9	2586		581	120	187		888	515	373
15	Rajasthan		236	96	96	63	4	495		210	96	93	24	4	427		26		3	39	68	68	
16	Tripura		26					26		26					26								
17	Uttar Pradesh	569	868	80	11	1		1529	531	862	72	9			1474	38	6	8	2	1	55	53	2
18	Uttarakhand			56	20			76			20	6			26			36	14		50	1	49
19	West Bengal	8		14				22	8		14				22								
<b>Total</b>		<b>3068</b>	<b>7573</b>	<b>3559</b>	<b>2590</b>	<b>711</b>	<b>951</b>	<b>18452</b>	<b>2987</b>	<b>6525</b>	<b>2467</b>	<b>687</b>	<b>662</b>	<b>951</b>	<b>14279</b>	<b>81</b>	<b>1048</b>	<b>1092</b>	<b>1903</b>	<b>49</b>	<b>4173</b>	<b>987</b>	<b>3186</b>

\* Villages shifted from Offgrid to Grid

## State Wise Scope & Cumulative Achievement of RE Projects

S. No.	Project name	Plan	Number of projects		Funds (Rs Crore)				Un-electrified villages (Nos.)				Intensive electrification of villages (Nos.)			BPL HH connections (Nos.)						
			covered	closed	Sanction	Loan	Subsidy	Total Release	Scope	GARV 18452 Bal UEV	Achmt 2017-18	Cum. Achmt	Scope	Achmt 2017-18	Cum. Achmt	Scope	Achmt 2017-18	Cum. Achmt				
1	Andhra Pr.	X	12	12	460.45	48.29	412.16	460.45	100%					14333		14333	100%	1771878		1771878	100%	
	Andhra Pr.	XI	4	4	95.77	10.67	86.00	96.66	101%					1781		1781	100%	226084		226084	100%	
	Andhra Pr.	NEW	16		921.79		199.95	199.95	22%					14822	104	5604	38%	713045	252494	669087	94%	
	Andhra Pr.	DDG XI	57		16.61	1.43	12.85	14.27	86%									2225	1884	1884	85%	
	Andhra Pr.	DDG XII	205		49.18	1.33	10.92	12.26	25%									6627	4047	4047	61%	
	Andhra Pr.	DDG (NEW)	165		22.09													3048				
	<b>Andhra Pr.</b>	<b>Total</b>	<b>459</b>	<b>16</b>	<b>1565.88</b>	<b>61.72</b>	<b>721.88</b>	<b>783.60</b>	<b>50%</b>					<b>30936</b>	<b>104</b>	<b>21718</b>	<b>70%</b>	<b>2722907</b>	<b>258425</b>	<b>2672980</b>	<b>98%</b>	
2	Arunachal Pr.	X	2	2	75.85	4.07	68.49	72.56	96%	236			236	100%	172		172	100%	9301		9301	100%
	Arunachal Pr.	XI	14	14	953.98	25.47	845.69	871.17	91%	1842			1842	100%	1133		1133	100%	42320		42320	100%
	Arunachal Pr.	NEW	16		267.19		47.98	47.98	18%	478	516	38	200	42%				6476				
	Arunachal Pr.	DDG (NEW)	1176		159.32		24.14	24.14	15%	1176	887		12	1%				16582				
	Arunachal Pr.	Other											175									
	<b>Arunachal Pr.</b>	<b>Total</b>	<b>1208</b>	<b>16</b>	<b>1456.34</b>	<b>29.54</b>	<b>986.30</b>	<b>1015.84</b>	<b>70%</b>	<b>3732</b>	<b>1578</b>	<b>38</b>	<b>2465</b>	<b>66%</b>	<b>1305</b>		<b>1305</b>	<b>100%</b>	<b>74679</b>		<b>51621</b>	<b>69%</b>
3	Assam	X	3	3	199.54	20.39	179.62	200.01	100%	894			894	100%	1744		1744	100%	127573		127573	100%
	Assam	XI	20	20	2419.75	242.64	2169.68	2412.32	100%	7453	21		7453	100%	11099	4	11099	100%	1082638		1082638	100%
	Assam	XII	16		1621.06	80.06	728.88	808.93	50%	1009	923	27	913	90%	10260	2057	2057	20%	541953	58806	58806	11%
	Assam	Uninhabited											48									
	Assam	NEW	27		1274.08		80.65	80.65	6%	864	609	100	493	57%	6380				161915			
	Assam	Uninhabited											27									
	Assam	DDG (NEW)	521		294.81	2.15	81.70	83.85	28%	521	418	69	167	32%				21781	5030	5030	23%	
	Assam	Uninhabited											49									
	Assam	Other											682	33	682							
	Assam	Stateplan											114	1	114							
	Assam	Uninhabited											1									
	<b>Assam</b>	<b>Total</b>	<b>587</b>	<b>23</b>	<b>5809.24</b>	<b>345.23</b>	<b>3240.52</b>	<b>3585.76</b>	<b>62%</b>	<b>10741</b>	<b>2892</b>	<b>230</b>	<b>10716</b>	<b>100%</b>	<b>29483</b>	<b>2061</b>	<b>14900</b>	<b>51%</b>	<b>1935860</b>	<b>63836</b>	<b>1274047</b>	<b>66%</b>
4	Bihar	X	26	26	2097.43	208.99	1887.31	2096.30	100%	16600			16600	100%	8		8	100%	782841		782841	100%
	Bihar	XI	17	11	2208.05	182.24	1629.53	1811.77	82%	6948	5		6319	91%	5879	2	5796	99%	1558075		1460876	94%
	Bihar	XI-II	11		2987.92	201.20	1560.68	1761.89	59%	1338	758		1128	84%	12790	726	10232	80%	2898328	144683	995364	34%
	Bihar	Uninhabited											1									
	Bihar	XII	27		5220.65	230.68	1870.09	2100.77	40%	2927	1846	126	1672	57%	21833	2288	11195	51%	5400947	291968	1197924	22%
	Bihar	Uninhabited											94									
	Bihar	NEW	38		5856.37		1006.96	1006.96	17%													
	Bihar	DDG (XI)											43	2	3							
	Bihar	Reduction																		851		
	<b>Bihar</b>	<b>Total</b>	<b>119</b>	<b>37</b>	<b>18370.42</b>	<b>823.11</b>	<b>7954.57</b>	<b>8777.68</b>	<b>48%</b>	<b>27813</b>	<b>2747</b>	<b>128</b>	<b>25722</b>	<b>92%</b>	<b>40510</b>	<b>3016</b>	<b>27231</b>	<b>67%</b>	<b>10640191</b>	<b>436651</b>	<b>4437005</b>	<b>42%</b>
5	Chhattisgarh	X	3	3	220.19		178.53	178.53	81%	56			56	100%	3085		3085	100%	134459		134459	100%
	Chhattisgarh	XI	13	9	948.88		754.42	754.42	80%	1554	386	1	1518	98%	11747		11404	97%	1059825	6	946923	89%







## State Wise Scope & Cumulative Achievement of RE Projects

S. No.	Project name	Plan	Number of projects		Funds (Rs Crore)				Un-electrified villages (Nos.)				Intensive electrification of villages (Nos.)			BPL HH connections (Nos.)						
			covered	closed	Sanction	Loan	Subsidy	Total Release	Scope	GARV 18452 Bal UEV	Achmt 2017-18	Cum. Achmt	Scope	Achmt 2017-18	Cum. Achmt	Scope	Achmt 2017-18	Cum. Achmt				
	<b>MP</b>	<b>Total</b>	<b>283</b>	<b>16</b>	<b>7265.59</b>	<b>310.36</b>	<b>3059.53</b>	<b>3369.89</b>	<b>46%</b>	<b>1580</b>	<b>472</b>	<b>6</b>	<b>1163</b>	<b>74%</b>	<b>98958</b>	<b>3534</b>	<b>55220</b>	<b>56%</b>	<b>3206528</b>	<b>114787</b>	<b>1858916</b>	<b>58%</b>
15	Maharashtra	X	4	4	86.88	8.80	76.94	85.74	99%						4291		4291	100%	208969		208969	100%
	Maharashtra	XI	30	30	576.73	59.05	487.59	546.64	95%						31034		31034	100%	997937		997937	100%
	Maharashtra	XI-II	1		33.64	1.01	9.91	10.91	32%						1139		829	73%	19279		14444	75%
	Maharashtra	NEW	37		2174.95		252.87	252.87	12%						30176				395703			
	<b>Maharashtra</b>	<b>Total</b>	<b>72</b>	<b>34</b>	<b>2872.19</b>	<b>68.86</b>	<b>827.30</b>	<b>896.16</b>	<b>31%</b>						<b>66640</b>		<b>36154</b>	<b>54%</b>	<b>1621888</b>		<b>1221350</b>	<b>75%</b>
16	Manipur	X	2	2	84.22	7.93	71.37	79.30	94%	168			186	100%	272	2	272	100%	11117		11117	100%
	Manipur	XI	7		349.22	30.40	262.77	293.16	84%	696	71	4	688	99%	1108		1052	95%	92915		59070	64%
	Manipur	Uninhabited									1											
	Manipur	XII	6		204.73	10.16	89.85	100.01	49%	205	204	13	147	72%	1590				24362			
	Manipur	NEW	3		54.97		4.68	4.68	9%						182				5794			
	Manipur	Reduction																		120		
	<b>Manipur</b>	<b>Total</b>	<b>18</b>	<b>2</b>	<b>693.14</b>	<b>48.48</b>	<b>428.67</b>	<b>477.15</b>	<b>69%</b>	<b>1069</b>	<b>276</b>	<b>17</b>	<b>1021</b>	<b>96%</b>	<b>3152</b>	<b>2</b>	<b>1324</b>	<b>42%</b>	<b>134188</b>		<b>70187</b>	<b>52%</b>
17	Meghalaya	X	2	2	49.01	5.07	45.66	50.73	104%	134			134	100%	680		680	100%	21149		21149	100%
	Meghalaya	XI	5	3	413.17	35.57	320.08	355.64	86%	1726	1		1708	99%	2330		2267	97%	84770		83308	98%
	Meghalaya	NEW	7		261.33		25.51	25.51	10%	300	884	89	768	100%	752				15280			
	Meghalaya	Uninhabited									10											
	Meghalaya	DDG XII	3		3.89					3	14	3	3	100%					248			
	Meghalaya	DDG (NEW)	209		40.55		4.47	4.47	11%	209		2	2	1%					7151			
	Meghalaya	Uninhabited									1											
	Meghalaya	Other									2		2									
	<b>Meghalaya</b>	<b>Total</b>	<b>226</b>	<b>5</b>	<b>767.95</b>	<b>40.64</b>	<b>395.72</b>	<b>436.36</b>	<b>57%</b>	<b>2372</b>	<b>912</b>	<b>94</b>	<b>2617</b>	<b>100%</b>	<b>3762</b>		<b>2947</b>	<b>78%</b>	<b>128598</b>		<b>104457</b>	<b>81%</b>
18	Mizoram	X	2	2	131.48	12.23	110.12	122.35	93%	116	16		116	100%	172		172	100%	10006		10006	100%
	Mizoram	XI	6	6	181.29	16.26	145.05	161.31	89%	54			54	100%	345		345	100%	19704		19704	100%
	Mizoram	XII	8		77.03	4.31	38.68	42.99	56%													
	Mizoram	NEW	8		30.42					12	38	3	27	100%	28				1468			
	Mizoram	Uninhabited									4											
	<b>Mizoram</b>	<b>Total</b>	<b>24</b>	<b>8</b>	<b>420.21</b>	<b>32.80</b>	<b>293.85</b>	<b>326.65</b>	<b>78%</b>	<b>182</b>	<b>58</b>	<b>3</b>	<b>197</b>	<b>100%</b>	<b>545</b>		<b>517</b>	<b>95%</b>	<b>31178</b>		<b>29710</b>	<b>95%</b>
19	Nagaland	X	2	2	40.23	3.97	36.26	40.23	100%	12			12	100%	278		278	100%	9413		9413	100%
	Nagaland	XI	9	9	226.08	24.53	201.56	226.08	100%	90			90	100%	874		874	100%	45071		45071	100%
	Nagaland	XII	11		92.31	2.77	24.92	27.69	30%	36	1		1	3%	797				39314			
	Nagaland	NEW	11		84.54		21.53	21.53	25%	81	77	2	77	95%	1102				21543			
	Nagaland	Uninhabited									4											
	<b>Nagaland</b>	<b>Total</b>	<b>33</b>	<b>11</b>	<b>443.17</b>	<b>31.27</b>	<b>284.27</b>	<b>315.54</b>	<b>71%</b>	<b>219</b>	<b>82</b>	<b>2</b>	<b>180</b>	<b>82%</b>	<b>3051</b>		<b>1152</b>	<b>38%</b>	<b>115341</b>		<b>54484</b>	<b>47%</b>
20	Odisha	X	4	4	419.09	40.05	353.75	393.80	94%	2177			2177	100%	3910		3910	100%	351718		351718	100%
	Odisha	XI	28	23	3342.83	290.50	2720.31	3010.81	90%	12283	1		12204	99%	23872		22657	95%	2491189		2394987	96%
	Odisha	XII	31		3550.50	140.93	1301.87	1442.80	41%	3144	2417	147	2348	75%	41022	2267	5644	14%	1658147	42352	105021	6%

## State Wise Scope & Cumulative Achievement of RE Projects

S. No.	Project name	Plan	Number of projects		Funds (Rs Crore)				Un-electrified villages (Nos.)				Intensive electrification of villages (Nos.)			BPL HH connections (Nos.)						
			covered	closed	Sanction	Loan	Subsidy	Total Release	Scope	GARV 18452 Bal UEV	Achmt 2017-18	Cum. Achmt	Scope	Achmt 2017-18	Cum. Achmt	Scope	Achmt 2017-18	Cum. Achmt				
	Odisha	Uninhabited								512												
	Odisha	NEW	30		1654.53		218.39	218.39	13%	521	293	53	176	34%	5129			83035				
	Odisha	Uninhabited								3												
	Odisha	DDG XII	7		1.97		0.53	0.53	27%	6	239		6	100%			43					
	Odisha	DDG (NEW)	269		95.05		17.11	17.11	18%	269		30	46	17%			8821					
	Odisha	Other								9			9									
	Odisha	Reduction													3			3247				
	<b>Odisha</b>	<b>Total</b>	<b>369</b>	<b>27</b>	<b>9063.97</b>	<b>471.48</b>	<b>4611.97</b>	<b>5083.45</b>	<b>56%</b>	<b>18400</b>	<b>3474</b>	<b>230</b>	<b>16966</b>	<b>92%</b>	<b>73933</b>	<b>2267</b>	<b>32211</b>	<b>44%</b>	<b>4592953</b>	<b>42352</b>	<b>2851726</b>	<b>62%</b>
21	Punjab	X			3.00		3.00	3.00	100%													
	Punjab	XI	17	17	34.90	5.46	51.44	56.90	163%						6131		6131	100%	92988		92988	100%
	Punjab	NEW	20		251.99																	
	<b>Punjab</b>	<b>Total</b>	<b>37</b>	<b>17</b>	<b>289.89</b>	<b>5.46</b>	<b>54.44</b>	<b>59.90</b>	<b>21%</b>						<b>6131</b>		<b>6131</b>	<b>100%</b>	<b>92988</b>		<b>92988</b>	<b>100%</b>
22	Rajasthan	X	25	25	442.77	44.16	360.28	404.44	91%	1586			1586	100%	14664		14664	100%	470948		470948	100%
	Rajasthan	XI	15	14	762.48	73.07	643.00	716.07	94%	2571			2570	100%	18563		18563	100%	630404		629996	100%
	Rajasthan	XII	28		1453.19	76.54	688.93	765.47	53%		210		210		25397	6509	17023	67%	443757	66446	156219	35%
	Rajasthan	Uninhabited								26												
	Rajasthan	NEW	33		2819.43		52.51	52.51	2%	104	96	1	96	92%	14827				244138			
	Rajasthan	DDG (NEW)								93			93									
	Rajasthan	Uninhabited								3												
	Rajasthan	Stateplan								24			24									
	Rajasthan	Uninhabited								39												
	Rajasthan	Other								4			4									
	<b>Rajasthan</b>	<b>Total</b>	<b>101</b>	<b>39</b>	<b>5477.87</b>	<b>193.77</b>	<b>1744.72</b>	<b>1938.49</b>	<b>35%</b>	<b>4261</b>	<b>495</b>	<b>1</b>	<b>4583</b>	<b>100%</b>	<b>73451</b>	<b>6509</b>	<b>50250</b>	<b>68%</b>	<b>1789247</b>	<b>66446</b>	<b>1257163</b>	<b>70%</b>
23	Sikkim	X	2	2	90.72	8.30	74.53	82.83	91%	16			16	100%	158		158	100%	4189		4189	100%
	Sikkim	XI	2	2	121.73	10.85	97.35	108.20	89%	9			9	100%	254		254	100%	9412		9412	100%
	Sikkim	NEW	4		49.69										329				3413			
	<b>Sikkim</b>	<b>Total</b>	<b>8</b>	<b>4</b>	<b>262.14</b>	<b>19.15</b>	<b>171.88</b>	<b>191.03</b>	<b>73%</b>	<b>25</b>			<b>25</b>	<b>100%</b>	<b>741</b>		<b>412</b>	<b>56%</b>	<b>17014</b>		<b>13601</b>	<b>80%</b>
24	Tamilnadu	XI	26	26	341.20	35.30	312.63	347.93	102%						9673		9673	100%	501202		501202	100%
	Tamilnadu	XI-II	3		41.46	1.35	12.12	13.47	32%						729	458	458	63%	24369	281	1473	6%
	Tamilnadu	NEW	27		924.11		165.51	165.51	18%						1016				897			
	<b>Tamilnadu</b>	<b>Total</b>	<b>56</b>	<b>26</b>	<b>1306.78</b>	<b>36.64</b>	<b>490.27</b>	<b>526.91</b>	<b>40%</b>						<b>11418</b>	<b>458</b>	<b>10131</b>	<b>89%</b>	<b>526468</b>	<b>281</b>	<b>502675</b>	<b>95%</b>
25	Telangana	X	5	5	202.83	20.63	186.23	206.86	102%						5681		5681	100%	504829		504829	100%
	Telangana	XI	5	5	107.90	20.74	85.01	105.75	98%						3495		3495	100%	204036		204036	100%
	Telangana	NEW	10		462.31		20.20	20.20	4%						9150				415166			
	Telangana	DDG XI	39		9.26		3.89	3.89	42%										1275	849	849	67%
	<b>Telangana</b>	<b>Total</b>	<b>59</b>	<b>10</b>	<b>782.30</b>	<b>41.37</b>	<b>295.33</b>	<b>336.70</b>	<b>43%</b>						<b>18326</b>		<b>9176</b>	<b>50%</b>	<b>1125306</b>	<b>849</b>	<b>709714</b>	<b>63%</b>
26	Tripura	X	1	1	34.94	3.31	31.63	34.94	100%	44			44	100%	72		72	100%	14260		14260	100%

## State Wise Scope & Cumulative Achievement of RE Projects

S. No.	Project name	Plan	Number of projects		Funds (Rs Crore)				Un-electrified villages (Nos.)				Intensive electrification of villages (Nos.)				BPL HH connections (Nos.)					
			covered	closed	Sanction	Loan	Subsidy	Total Release	Scope	GARV 18452 Bal UEV	Achmt 2017-18	Cum. Achmt	Scope	Achmt 2017-18	Cum. Achmt	Scope	Achmt 2017-18	Cum. Achmt				
	Tripura	XI	3	3	141.06	14.57	133.13	147.69	105%	97			97	100%	548		548	100%	102052		102052	100%
	Tripura	XII	8		316.23		193.87	193.87	61%	26	26		26	100%	778	93	391	50%	89604	15425	43081	48%
	Tripura	NEW	8		74.12		6.31	6.31	9%						251				2816			
	<b>Tripura</b>	<b>Total</b>	<b>20</b>	<b>4</b>	<b>566.36</b>	<b>17.88</b>	<b>364.93</b>	<b>382.81</b>	<b>68%</b>	<b>167</b>	<b>26</b>		<b>167</b>	<b>100%</b>	<b>1649</b>	<b>93</b>	<b>1011</b>	<b>61%</b>	<b>208732</b>	<b>15425</b>	<b>159393</b>	<b>76%</b>
27	Uttar Pradesh	X	64	63	3746.31	370.42	3265.40	3635.83	97%	27901	11		27759	99%	2991		2991	100%	902513		901231	100%
	Uttar Pradesh	XI			44.00		27.78	27.78	63%										161526		161526	100%
	Uttar Pradesh	XI-II	22		4725.11	266.83	2245.49	2512.32	53%	551	520		580	100%	19271	988	14392	75%	854317	58304	438283	51%
	Uttar Pradesh	Uninhabited									38											
	Uttar Pradesh	XII	64		7282.81	356.56	2943.80	3300.35	45%	889	862		862	97%	68289	6421	29550	43%	3233994	310306	836308	26%
	Uttar Pradesh	Uninhabited									6											
	Uttar Pradesh	NEW	75		6946.52		722.08	722.08	10%	84	72		72	86%	16639				58132			
	Uttar Pradesh	Uninhabited									8											
	Uttar Pradesh	DDG XI	25		38.84	1.31	11.32	12.62	33%	17	11	7	9	53%					1918	887	887	46%
	Uttar Pradesh	Stateplan																				
	Uttar Pradesh	Uninhabited									1											
	<b>Uttar Pradesh</b>	<b>Total</b>	<b>250</b>	<b>63</b>	<b>22783.59</b>	<b>995.11</b>	<b>9215.86</b>	<b>10210.98</b>	<b>45%</b>	<b>29442</b>	<b>1529</b>	<b>7</b>	<b>29282</b>	<b>99%</b>	<b>107190</b>	<b>7409</b>	<b>46933</b>	<b>44%</b>	<b>5212400</b>	<b>369497</b>	<b>2338235</b>	<b>45%</b>
28	Uttarakhand	X	13	13	788.29	73.63	666.91	740.55	94%	1514			1514	100%	10042		10042	100%	237921		237921	100%
	Uttarakhand	NEW	13		841.91		71.21	71.21	8%	64	55	7	20	31%	4837				96359			
	Uttarakhand	Uninhabited									1											
	Uttarakhand	DDG XI	2		5.06		2.75	2.75	54%	2	20		2	100%					293	46	46	16%
	Uttarakhand	DDG (NEW)	13		3.31					13		1	4	31%					190			
	<b>Uttarakhand</b>	<b>Total</b>	<b>41</b>	<b>13</b>	<b>1638.57</b>	<b>73.63</b>	<b>740.88</b>	<b>814.52</b>	<b>50%</b>	<b>1593</b>	<b>76</b>	<b>8</b>	<b>1540</b>	<b>97%</b>	<b>14879</b>		<b>10042</b>	<b>67%</b>	<b>334763</b>	<b>46</b>	<b>237967</b>	<b>71%</b>
29	West Bengal	X	13	13	453.24	42.48	397.43	439.91	97%	3921			3921	100%					93110		93110	100%
	West Bengal	XI	15	14	2135.22	194.99	1731.84	1926.83	90%	262			262	100%	23726		23637	100%	2118109		2083123	98%
	West Bengal	XI-II	1		198.99	9.26	82.28	91.54	46%	17	8		8	47%	289	27	146	51%	24423	1315	6092	25%
	West Bengal	XII	7		609.61	16.79	229.52	246.31	40%	4					5628		5617	100%	248073		28715	12%
	West Bengal	NEW	19		4262.11		386.23	386.23	9%	14	14	5	14	100%	395				31305			
	<b>West Bengal</b>	<b>Total</b>	<b>55</b>	<b>27</b>	<b>7659.17</b>	<b>263.52</b>	<b>2827.31</b>	<b>3090.83</b>	<b>40%</b>	<b>4218</b>	<b>22</b>	<b>5</b>	<b>4205</b>	<b>100%</b>	<b>30038</b>	<b>27</b>	<b>29400</b>	<b>98%</b>	<b>2515020</b>	<b>1315</b>	<b>2211040</b>	<b>88%</b>
30	Andaman Nicobar	NEW	2		20.96		1.26	1.26														
	<b>Andaman Nicobar</b>	<b>Total</b>	<b>2</b>		<b>20.96</b>		<b>1.26</b>	<b>1.26</b>	<b>6%</b>													
31	Dadra & Nagar Haveli	NEW	1		5.00										8				216			
	<b>Dadra &amp; Nagar Haveli</b>	<b>Total</b>	<b>1</b>		<b>5.00</b>										<b>8</b>				<b>216</b>			
32	Puduchhery	NEW	2		20.15		1.20	1.20	6%						17							
	<b>Puduchhery</b>	<b>Total</b>	<b>2</b>		<b>20.15</b>		<b>1.20</b>	<b>1.20</b>	<b>6%</b>						<b>17</b>							
	<b>Total</b>	<b>X</b>	<b>235</b>	<b>227</b>	<b>12782.59</b>	<b>1224.34</b>	<b>11115.33</b>	<b>12339.67</b>	<b>97%</b>	<b>64167</b>	<b>695</b>	<b>54</b>	<b>63953</b>	<b>100%</b>	<b>97571</b>	<b>676</b>	<b>97084</b>	<b>100%</b>	<b>7659419</b>		<b>7451417</b>	<b>97%</b>
	<b>Total</b>	<b>Uninhabited</b>									<b>5</b>											
	<b>Total</b>	<b>XI</b>	<b>341</b>	<b>293</b>	<b>20165.18</b>	<b>1708.40</b>	<b>16589.19</b>	<b>18297.59</b>	<b>91%</b>	<b>46971</b>	<b>859</b>	<b>6</b>	<b>45952</b>	<b>98%</b>	<b>212824</b>	<b>73</b>	<b>208676</b>	<b>98%</b>	<b>14569287</b>	<b>1775</b>	<b>13896692</b>	<b>95%</b>

### State Wise Scope & Cumulative Achievment of RE Projects

S. No.	Project name	Plan	Number of projects		Funds (Rs Crore)				Un-electrified villages (Nos.)				Intensive electrification of villages (Nos.)			BPL HH connections (Nos.)						
			covered	closed	Sanction	Loan	Subsidy	Total Release	Scope	GARV 18452 Bal UEV	Achmt 2017-18	Cum. Achmt	Scope	Achmt 2017-18	Cum. Achmt	Scope	Achmt 2017-18	Cum. Achmt				
	Total	Uninhabited								4												
	Total	XI-II	72	7	9355.87	555.43	4676.65	5232.08	56%	2207	1349	1	2004	91%	52635	2842	36249	69%	4482922	232240	1846290	41%
	Total	Uninhabited								41												
	Total	XII	273		23606.40	1040.77	9406.35	10447.12	44%	8995	6861	335	6525	73%	231760	22810	93452	40%	13221841	877901	2964379	22%
	Total	Uninhabited								712												
	Total	NEW	636		41353.33		4277.32	4277.32	10%	3180	3458	444	2467	78%	185883	304	5804	3%	3689405	256759	673352	18%
	Total	Uninhabited								101												
	Total	Shifting of off-grid villages to grid			55.43					171												
	Total	Total NEW			41408.76		4277.32	4277.32	10%	3351	3559	444	2467	74%	185883	304	5804	3%	3689405	256759	673352	18%
	Total	Other								951	33	951										
	Total	All Plans	1557	527	107318.80	4528.94	46064.84	50593.78	47%	125691	15036	873	121852	97%	780673	26705	441265	57%	43622874	1368675	26832130	62%
	Total	DDG XI	157		100.39	2.73	46.27	49.01	49%	52		9	36	69%					8659	6566	6566	76%
	Total	DDG XII	354		112.17	1.47	37.96	39.43	35%	39		4	39	100%					14111	9020	9020	64%
	Total	DDG (NEW)	3709		1142.04	2.15	225.50	227.65	20%	3194		256	612	19%					137326	5210	5210	4%
	Total	DDG	4220		1354.61	6.36	309.73	316.09	23%	3285	2508	269	687	21%					160096	20796	20796	13%
	Total	Uninhabited								82												
	Total	Stateplan								784	14	776										
	Total	Uninhabited								42												
	Total	Reduction												3						4745		
	Grand Total	Total	5777	527	108673.41	4535.30	46374.57	50909.87	47%	128976	18452	1156	123315	96%	780673	26702	441265	57%	43782970	1384726	26852926	61%

### Implementing Agency-Wise Scope and Achievement of X, XI, XI - II, XII & New Plan

Sl.no	Name of State	Implementing Agency	Plan	No. of Projects	No. of Closed Project	Funds (in Rs. Crs.)					Un-electrified Villages				Intensive Electrification of Villages				BPL HH's Connections				Progress during August, 2017			
						Sanction	Loan	Subsidy	Release	%	Scope UE	Achmt (2017-18)	Cumulative Achievemen	%	Scope IE	Achmt (2017-18)	Cumulative Achievemen	%	Scope BPL HH's	Achmt (2017-18)	Cumulative Achievement	%	UE Villages	IE Villages	BPL HH's	
1	2	3	4	5	6						7		9	10		11	12	13	14	15	16	17	18	22	23	24
1	Andhra Pradesh	APEPDC	X	4	4	179.48	17.95	161.54	179.49	100%						6681		6681	100%	487086		487086	100%			
	Andhra Pradesh	APEPDC	XI	1	1	69.74	8.06	62.57	70.64	101%						1323		1323	100%	149882		149882	100%			
	Andhra Pradesh	APEPDC	NEW	5	5	282.87		80.35	80.35	28%						7220		5500	76%	176682	54653	175392	99%			49
	Andhra Pradesh	APEPDC	Total	10	10	532.10	26.01	304.46	330.47	62%						15224		13504	89%	813650	54653	812360	100%			49
	Andhra Pradesh	APSPDC	X	8	8	271.84	30.34	241.50	271.84	100%						7652		7652	100%	1206102		1206102	100%			
	Andhra Pradesh	APSPDC	NEW	8	8	524.18		110.53	110.53	21%						7161				514721	184092	479946	93%			
	Andhra Pradesh	APSPDC	Total	16	16	796.02	30.34	352.03	382.37	48%						14813		7652	52%	1720823	184092	1686048	98%			
	Andhra Pradesh	RE COOP Society	XI	3	3	26.03	2.60	23.42	26.03	100%						458		458	100%	54902		54902	100%			
	Andhra Pradesh	RE COOP Society	NEW	3	3	114.74		9.08	9.08	8%						441	104	104	24%	21642	13749	13749	64%	104		2271
	Andhra Pradesh	RE COOP Society	Total	6	6	140.76	2.60	32.50	35.10	25%						899	104	562	63%	76544	13749	68651	90%	104		2271
	Andhra Pradesh	BPL Scheme	X			9.12		9.12	9.12	100%										78690		78690	100%			
	Andhra Pradesh	BPL Scheme	XI																	21300		21300	100%			
	Andhra Pradesh	BPL Scheme	Total			9.12		9.12	9.12	100%										99990		99990	100%			
	Andhra Pradesh	Total	X	12	12	460.45	48.29	412.16	460.45	100%						14333		14333	100%	1771878		1771878	100%			
	Andhra Pradesh	Total	XI	4	4	95.77	10.67	86.00	96.66	101%						1781		1781	100%	226084		226084	100%			
	Andhra Pradesh	Total	NEW	16	16	921.79		199.95	199.95	22%						14822	104	5604	38%	713045	252494	669087	94%	104		2320
	Andhra Pradesh	Total	DDG XI	57	57	16.61	1.43	12.85	14.27	86%										2225	1884	1884	85%			1884
	Andhra Pradesh	Total	DDG XII	205	205	49.18	1.33	10.92	12.26	25%										6627	4047	4047	61%			4047
	Andhra Pradesh	Total	DDG (NEW)	165	165	22.09														3048						
	<b>Andhra Pradesh</b>	<b>Grand Total</b>	<b>All Plans</b>	<b>32</b>	<b>16</b>	<b>1565.88</b>	<b>61.72</b>	<b>721.88</b>	<b>783.60</b>	<b>50%</b>						<b>30936</b>	<b>104</b>	<b>21718</b>	<b>70%</b>	<b>2722907</b>	<b>258425</b>	<b>2672980</b>	<b>98%</b>		<b>104</b>	<b>8251</b>
2	Arunachal Pradesh	APDA	X	2	2	73.60	4.07	66.24	70.31	96%	236		236	100%	172		172	100%	4349		4349	100%				
	Arunachal Pradesh	APDA	XI	14	14	953.98	25.47	845.69	871.17	91%	1842		1842	100%	1133		1133	100%	34772		34772	100%				
	Arunachal Pradesh	APDA	NEW	16	16	267.19		47.98	47.98	18%	478	38	200	42%						6476				16		
	Arunachal Pradesh	APDCL	Total	32	16	1294.78	29.54	959.91	989.46	76%	2556	38	2278	89%	1305		1305	100%	45597		39121	86%	16			
	Arunachal Pradesh	BPL Scheme	X			2.25		2.25	2.25	100%										4952		4952	100%			
	Arunachal Pradesh	BPL Scheme	XI																	7548		7548	100%			
	Arunachal Pradesh	BPL Scheme	Total			2.25		2.25	2.25	100%										12500		12500	100%			
	Arunachal Pradesh	Total	X	2	2	75.85	4.07	68.49	72.56	96%	236		236	100%	172		172	100%	9301		9301	100%				
	Arunachal Pradesh	Total	XI	14	14	953.98	25.47	845.69	871.17	91%	1842		1842	100%	1133		1133	100%	42320		42320	100%				
	Arunachal Pradesh	Total	NEW	16	16	267.19		47.98	47.98	18%	478	38	200	42%						6476				16		
	Arunachal Pradesh	Total	DDG (NEW)	1176	1176	159.32		24.14	24.14	15%	1176		12	1%						16582						
	Arunachal Pradesh	Total	Other										175													
	<b>Arunachal Pradesh</b>	<b>Grand Total</b>	<b>All Plans</b>	<b>32</b>	<b>16</b>	<b>1456.34</b>	<b>29.54</b>	<b>986.30</b>	<b>1015.84</b>	<b>70%</b>	<b>3732</b>	<b>38</b>	<b>2465</b>	<b>66%</b>	<b>1305</b>		<b>1305</b>	<b>100%</b>	<b>74679</b>		<b>51621</b>	<b>69%</b>	<b>16</b>			
3	Assam	APDCL	X	2	2	139.17	13.92	125.25	139.17	100%	664		664	100%	1084		1084	100%	82573		82573	100%				
	Assam	APDCL	XI	15	15	2080.13	207.33	1854.12	2061.45	99%	6197		6197	100%	8350	4	8350	100%	936814		936814	100%			4	
	Assam	APDCL	XII	16	16	1621.06	80.06	728.88	808.93	50%	1009	27	913	90%	10260	2057	2057	20%	541953	58806	58806	11%	1	2057	58806	
	Assam	APDCL	NEW	27	27	1274.08		80.65	80.65	6%	864	100	493	57%	6380				161915				22			
	Assam	APDCL	Total	60	17	5114.45	301.31	2788.90	3090.20	60%	8734	127	8267	95%	26074	2061	11491	44%	1723255	58806	1078193	63%	23	2061	58806	
	Assam	PGCIL	X	1	1	60.35	6.47	54.35	60.82	101%	230		230	100%	660		660	100%	45000		45000	100%				
	Assam	PGCIL	XI	5	5	339.61	35.31	315.56	350.87	103%	1256		1256	100%	2749		2749	100%	145824		145824	100%				
	Assam	PGCIL	Total	6	6	399.97	41.78	369.91	411.69	103%	1486		1486	100%	3409		3409	100%	190824		190824	100%				
	Assam	BPL Scheme	X			0.02		0.02	0.02	100%										4952		4952	100%			
	Assam	BPL Scheme	XI																	7548		7548	100%			
	Assam	BPL Scheme	Total			0.02		0.02	0.02	100%										12500		12500	100%			
	Assam	Total	X	3	3	199.54	20.39	179.62	200.01	100%	894		894	100%	1744		1744	100%	127573		127573	100%				
	Assam	Total	XI	20	20	2419.75	242.64	2169.68	2412.32	100%	7453		7453	100%	11099	4	11099	100%	1082638		1082638	100%			4	
	Assam	Total	XII	16	16	1621.06	80.06	728.88	808.93	50%	1009	27	913	90%	10260	2057	2057	20%	541953	58806	58806	11%	1	2057	58806	
	Assam	Total	NEW	27	27	1274.08		80.65	80.65	6%	864	100	493	57%	6380				161915				22			
	Assam	Total	DDG (NEW)	521	521	294.81	2.15	81.70	83.85	28%	521	69	167	32%					21781	5030	5030	23%	27		5030	
	Assam	Total	Stateplan									1	114										1			
	Assam	Total	Other									33	682										4			
	<b>Assam</b>	<b>Grand Total</b>	<b>All Plans</b>	<b>66</b>	<b>23</b>	<b>5809.24</b>	<b>345.23</b>	<b>3240.52</b>	<b>3585.76</b>	<b>62%</b>	<b>10741</b>	<b>230</b>	<b>10716</b>	<b>100%</b>	<b>29483</b>	<b>2061</b>	<b>14900</b>	<b>51%</b>	<b>1935860</b>	<b>63836</b>	<b>1274047</b>	<b>66%</b>	<b>55</b>	<b>2061</b>	<b>63836</b>	
4	Bihar	NBPDC	XI	7	2	1072.79	83.53	745.30	828.83	77%	2653		2028	76%	1871		1788	96%	571931		478370	84%				
	Bihar	NBPDC	XI-II	4	4	1006.99	68.95	524.04	593.00	59%	500		384	77%	3355	289	3223	96%	11345							

**Implementing Agency-Wise Scope and Achievement of X, XI, XI - II, XII & New Plan**

Sl.no	Name of State	Implementing Agency	Plan	No. of Projects	No. of Closed Project	Funds (in Rs. Crs.)					Un-electrified Villages				Intensive Electrification of Villages				BPL HH's Connections				Progress during August, 2017		
						Sanction	Loan	Subsidy	Release	%	Scope UE	Achmt (2017-18)	Cumulative Achievem	%	Scope IE	Achmt (2017-18)	Cumulative Achievem	%	Scope BPL HH's	Achmt (2017-18)	Cumulative Achievement	%	UE Villages	IE Villages	BPL HH's
						7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24		
1	Bihar	NHPC	X	5	5	233.20	23.65	212.85	236.50	101%	1852		1852	100%	8	12	8	100%	193897	16	193897	100%			
	Bihar	NHPC	XI	6	6	672.38	60.06	538.80	598.86	89%	1827		1827	100%	1851		1851	100%	571967		571967	100%			
	Bihar	NHPC	Total	11	11	905.57	83.71	751.65	835.36	92%	3679		3679	100%	1859		1859	100%	765864		765864	100%			
	Bihar	PGCIL	X	21	21	1860.45	185.34	1670.68	1856.02	100%	14748		14748	100%											
	Bihar	PGCIL	XI	3	3	406.98	34.32	303.85	338.17	83%	2306		2306	100%	2051	2	2051	100%	371810		371810	100%			
	Bihar	PGCIL	Total	24	24	2267.43	219.66	1974.52	2194.19	97%	17054		17054	100%	2051	2	2051	100%	947481		947481	100%			
	Bihar	SBPDCL	XI	1		55.91	4.33	41.58	45.91	82%	162		158	98%	106		106	100%	30538		26900	88%			
	Bihar	SBPDCL	XI-II	7		1980.93	132.25	1036.64	1168.89	59%	838		744	89%	9435	437	7009	74%	1763761	67908	492049	28%	6	1523	
	Bihar	SBPDCL	XII	10		1414.03	57.51	483.45	540.96	38%	445		319	72%	7547	737	3088	41%	1319303	30816	195794	15%		58	3185
	Bihar	SBPDCL	NEW	17		2445.30		405.24	405.24	17%															
	Bihar	SBPDCL	Total	35		5896.17	194.09	1966.92	2161.00	37%	1445		1221	84%	17088	1174	10203	60%	3113602	98724	714743	23%	64	4708	
	Bihar	BPL Scheme	X			3.78		3.78	3.78	100%								13273		13273	100%				
	Bihar	BPL Scheme	XI															11829		11829	100%				
	Bihar	BPL Scheme	Total			3.78		3.78	3.78	100%								25102		25102	100%				
	Bihar	Total	X	26	26	2097.43	208.99	1887.31	2096.30	100%	16600		16600	100%	8		8	100%	782841		782841	100%			
	Bihar	Total	XI	17	11	2208.05	182.24	1629.53	1811.77	82%	6948		6319	91%	5879	2	5796	99%	1558075		1460876	94%			
	Bihar	Total	XI-II	11		2987.92	201.20	1560.68	1761.89	59%	1338		1128	84%	12790	726	10232	80%	2898328	144683	995364	34%	16	4645	
	Bihar	Total	XII	27		5220.65	230.68	1870.09	2100.77	40%	2927	126	1672	57%	21833	2288	11195	51%	5400947	291968	1197924	22%	5	165	53151
	Bihar	Total	NEW	38		5856.37		1006.96	1006.96	17%															
	Bihar	Total	DDG XI								2	3													
	Bihar	Total	Reduction															851							
	<b>Bihar</b>	<b>Grand Total</b>	<b>All Plans</b>	<b>119</b>	<b>37</b>	<b>18370.42</b>	<b>823.11</b>	<b>7954.57</b>	<b>8777.68</b>	<b>48%</b>	<b>27813</b>	<b>128</b>	<b>25722</b>	<b>92%</b>	<b>40510</b>	<b>3016</b>	<b>27231</b>	<b>67%</b>	<b>10640191</b>	<b>436651</b>	<b>4437005</b>	<b>42%</b>	<b>5</b>	<b>181</b>	<b>57796</b>
5	Chhattisgarh	CSPDCL	XI	2		331.22		235.90	235.90	71%	847	1	816	96%	725		457	63%	162455	6	110622	68%	1		
	Chhattisgarh	CSPDCL	XI-II	2		175.03		96.36	96.36	55%	126		115	91%	1077		925	86%	84334		49674	59%			
	Chhattisgarh	CSPDCL	XII	4		285.61		202.40	202.40	71%			5		3236	222	3098	96%	64033	1199	19416	30%		29	292
	Chhattisgarh	CSPDCL	NEW	27		1254.01		158.27	158.27	13%	121	11	139	100%	2697	200	200	7%	77795	3528	3528	5%	2	152	597
	Chhattisgarh	CSPDCL	Total	35		2045.87		692.93	692.93	34%	1094	12	1075	98%	7735	422	4680	61%	388617	4733	183240	47%	3	181	889
	Chhattisgarh	NHPC	X	2	2	59.66		50.95	50.95	85%	56		56	100%	2204		2204	100%	81933		81933	100%			
	Chhattisgarh	NHPC	XI	7	7	238.37		207.10	207.10	87%	50		50	100%	6414		6414	100%	136589		136589	100%			
	Chhattisgarh	NHPC	Total	9	9	298.03		258.05	258.05	87%	106		106	100%	8618		8618	100%	218522		218522	100%			
	Chhattisgarh	NTPC	X	1	1	105.23		94.70	94.70	90%					881		881	100%	52526		52526	100%			
	Chhattisgarh	NTPC	XI	3	2	177.63		148.82	148.82	84%	37		37	100%	3546		3538	100%	233564		205012	88%			
	Chhattisgarh	NTPC	Total	4	3	282.86		243.53	243.53	86%	37		37	100%	4427		4419	100%	286090		257538	90%			
	Chhattisgarh	PGCIL	XI	1		201.65		162.59	162.59	81%	620		615	99%	1062		995	94%	142050		126022	89%			
	Chhattisgarh	PGCIL	Total	1		201.65		162.59	162.59	81%	620		615	99%	1062		995	94%	142050		126022	89%			
	Chhattisgarh	BPL Scheme	X			55.30		32.87	32.87	59%															
	Chhattisgarh	BPL Scheme	XI																385167		368678	96%			
	Chhattisgarh	BPL Scheme	Total			55.30		32.87	32.87	59%									385167		368678	96%			
	Chhattisgarh	Total	X	3	3	220.19		178.53	178.53	81%	56		56	100%	3085		3085	100%	134459		134459	100%			
	Chhattisgarh	Total	XI	13	9	948.88		754.42	754.42	80%	1554	1	1518	98%	11747		11404	97%	1059825	6	946923	89%	1		
	Chhattisgarh	Total	XI-II	2		175.03		96.36	96.36	55%	126		115	91%	1077		925	86%	84334		49674	59%			
	Chhattisgarh	Total	XII	4		285.61		202.40	202.40	71%			5		3236	222	3098	96%	64033	1199	19416	30%		29	292
	Chhattisgarh	Total	NEW	27		1254.01		158.27	158.27	13%	121	11	139	100%	2697	200	200	7%	77795	3528	3528	5%	2	152	597
	Chhattisgarh	Total	Shifting of off-grid			9.48					56														
	Chhattisgarh	Total	DDG XI	9		3.45		3.04	3.04	88%	8		8	100%					645	490	490	76%			490
	Chhattisgarh	Total	DDG XII	87		24.31		19.96	19.96	82%	24		24	100%					3923	4490	4490	100%			4490
	Chhattisgarh	Total	DDG (NEW)	850		269.21		98.09	98.09	36%	488	113	246	50%					51322				5		
	Chhattisgarh	Total	Stateplan										10												
	<b>Chhattisgarh</b>	<b>Grand Total</b>	<b>All Plans</b>	<b>995</b>	<b>12</b>	<b>3190.16</b>		<b>1511.06</b>	<b>1511.06</b>	<b>47%</b>	<b>2433</b>	<b>125</b>	<b>2121</b>	<b>87%</b>	<b>21842</b>	<b>422</b>	<b>18712</b>	<b>86%</b>	<b>1476336</b>	<b>9713</b>	<b>1158980</b>	<b>79%</b>	<b>8</b>	<b>181</b>	<b>5869</b>
6	Goa	GED	NEW	2		20.00																			
	Goa	GED	Total	2		20.00																			
	Goa	Total	NEW	2		20.00																			
	<b>Goa</b>	<b>Grand Total</b>	<b>All Plans</b>	<b>2</b>		<b>20.00</b>																			
7	Gujarat	DGVCL	XI	4	4	49.98	5.00	45.12	50.12	100%					2243		2243	100%	146869		146869	100%			
	Gujarat	DGVCL	NEW	7		186.03		33.32	33.32	18%					2535										
	Gujarat	DGVCL	Total	11	4	236.01	5.00	78.45	83.44	35%					4778		2243	47%	146869		146869	100%			

**Implementing Agency-Wise Scope and Achievement of X, XI, XI - II, XII & New Plan**

Sl.no	Name of State	Implementing Agency	Plan	No. of Projects	No. of Closed Project	Funds (in Rs. Crs.)					Un-electrified Villages				Intensive Electrification of Villages				BPL HH's Connections				Progress during August, 2017		
						Sanction	Loan	Subsidy	Release	%	Scope UE	Achmt (2017-18)	Cumulative Achievem	%	Scope IE	Achmt (2017-18)	Cumulative Achievem	%	Scope BPL HH's	Achmt (2017-18)	Cumulative Achievement	%	UE Villages	IE Villages	BPL HH's
						7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24		
1	Gujarat	MGVCL	X	1	1	30.08	3.01	27.07	30.08	100%					916		916	100%	102536		102536	100%			
	Gujarat	MGVCL	XI	4	4	44.48	4.45	40.03	44.48	100%					2282		2282	100%	109221		109221	100%			
	Gujarat	MGVCL	NEW	5		259.65		46.50	46.50	18%															
	Gujarat	MGVCL	Total	10	5	334.21	7.46	113.61	121.07	36%					3198		3198	100%	211757		211757	100%			
	Gujarat	PGCIL	X	2	2	34.84	3.48	31.36	34.84	100%					1175		1175	100%	62905		62905	100%			
	Gujarat	PGCIL	Total	2	2	34.84	3.48	31.36	34.84	100%					1175		1175	100%	62905		62905	100%			
	Gujarat	PGVCL	XI	8	8	74.95	6.08	71.31	77.39	103%					5377		5377	100%	185586		185586	100%			
	Gujarat	PGVCL	NEW	9		356.87		63.92	63.92	18%					4160										
	Gujarat	PGVCL	Total	17	8	431.82	6.08	135.22	141.31	33%					9537		5377	56%	185586		185586	100%			
	Gujarat	UGVCL	XI	6	6	80.62	8.06	70.28	78.34	97%					4151		4151	100%	138343		138343	100%			
	Gujarat	UGVCL	NEW	6		122.14		21.88	21.88	18%					2246				5060	737	737	15%			82
	Gujarat	UGVCL	Total	12	6	202.76	8.06	92.16	100.22	49%					6397		4151	65%	143403	737	139080	97%			82
	Gujarat	BPL Scheme	X			0.23		0.23	0.23	100%															
	Gujarat	BPL Scheme	XI															97485		97485	100%				
	Gujarat	BPL Scheme	Total			0.23		0.23	0.23	100%								97485		97485	100%				
	Gujarat	Total	X	3	3	65.15	6.49	58.66	65.15	100%					2091		2091	100%	165441		165441	100%			
	Gujarat	Total	XI	22	22	250.03	23.59	226.74	250.33	100%					14053		14053	100%	677504		677504	100%			
	Gujarat	Total	NEW	27		924.69		165.62	165.62	18%					8941				5060	737	737	15%			82
	<b>Gujarat</b>	<b>Grand Total</b>	<b>All Plans</b>	<b>52</b>	<b>25</b>	<b>1239.87</b>	<b>30.08</b>	<b>451.02</b>	<b>481.10</b>	<b>39%</b>					<b>25085</b>		<b>16144</b>	<b>64%</b>	<b>848005</b>	<b>737</b>	<b>843682</b>	<b>99%</b>			<b>82</b>
8	Haryana	DHBVNL	XI	7	7	86.18	8.43	72.51	80.94	94%					2296		2296	100%	115792		115792	100%			
	Haryana	DHBVNL	XI-II	3		17.02	0.50	3.13	3.63	21%					625				21432						
	Haryana	DHBVNL	NEW	11		162.73		7.29	7.29	4%					833				22130						
	Haryana	DHBVNL	Total	21	7	265.92	8.93	82.93	91.86	35%					3754		2296	61%	159354		115792	73%			
	Haryana	UHBVNL	X	4	4	37.93	3.73	31.24	34.96	92%					976		976	100%	32484		32484	100%			
	Haryana	UHBVNL	XI	7	7	31.13	3.47	32.52	36.00	116%					1865		1865	100%	45486		45486	100%			
	Haryana	UHBVNL	NEW	10		153.39								1809				15760							
	Haryana	UHBVNL	Total	21	11	222.45	7.20	63.76	70.96	32%					4650		2841	61%	93730		77970	83%			
	Haryana	BPL Scheme	X			0.74		0.74	0.74	100%								2071		2071	100%				
	Haryana	BPL Scheme	XI															2747		2747	100%				
	Haryana	BPL Scheme	Total			0.74		0.74	0.74	100%								4818		4818	100%				
	Haryana	Total	X	4	4	38.67	3.73	31.97	35.70	92%					976		976	100%	34555		34555	100%			
	Haryana	Total	XI	14	14	117.31	11.90	105.03	116.94	100%					4161		4161	100%	164025		164025	100%			
	Haryana	Total	XI-II	3		17.02	0.50	3.13	3.63	21%					625				21432						
	Haryana	Total	NEW	21		316.11		7.29	7.29	2%					2642				37890						
	<b>Haryana</b>	<b>Grand Total</b>	<b>All Plans</b>	<b>42</b>	<b>18</b>	<b>489.11</b>	<b>16.13</b>	<b>147.43</b>	<b>163.56</b>	<b>33%</b>					<b>8404</b>		<b>5137</b>	<b>61%</b>	<b>257902</b>		<b>198580</b>	<b>77%</b>			
9	Himachal Pradesh	HPSEBL	X	1		38.58	5.97	53.69	59.66	155%	15		15	100%	1103	674	1103	100%	647		647	100%			674
	Himachal Pradesh	HPSEBL	XI	11	11	258.90	27.72	222.39	250.11	97%	75		75	100%	7467		7467	100%	14119		14119	100%			
	Himachal Pradesh	HPSEBL	NEW	12		159.12		13.46	13.46	8%	35		28	80%	3803				3288						
	Himachal Pradesh	HPSEBL	Total	24	11	456.61	33.69	289.53	323.22	71%	125		118	94%	12373	674	8570	69%	18054		14766	82%			674
	Himachal Pradesh	BPL Scheme	X			0.18		0.18	0.18	100%								185		185	100%				
	Himachal Pradesh	BPL Scheme	XI															812		812	100%				
	Himachal Pradesh	BPL Scheme	Total			0.18		0.18	0.18	100%								997		997	100%				
	Himachal Pradesh	Total	X	1		38.76	5.97	53.87	59.84	154%	15		15	100%	1103	674	1103	100%	832		832	100%			674
	Himachal Pradesh	Total	XI	11	11	258.90	27.72	222.39	250.11	97%	75		75	100%	7467		7467	100%	14931		14931	100%			
	Himachal Pradesh	Total	NEW	12		159.12		13.46	13.46	8%	35		28	80%	3803				3288						
	Himachal Pradesh	Total	Reduction															527							
	<b>Himachal Pradesh</b>	<b>Grand Total</b>	<b>All Plans</b>	<b>24</b>	<b>11</b>	<b>456.79</b>	<b>33.69</b>	<b>289.71</b>	<b>323.40</b>	<b>71%</b>	<b>125</b>		<b>118</b>	<b>94%</b>	<b>12373</b>	<b>674</b>	<b>8570</b>	<b>69%</b>	<b>19051</b>		<b>15763</b>	<b>83%</b>			<b>674</b>
10	Jammu & Kashmir	NHPC	X	2	2	67.84	7.93	71.37	79.30	117%	67		67	100%	746		746	100%	18083		18083	100%			
	Jammu & Kashmir	NHPC	XI	5	3	539.68	46.97	421.18	468.15	87%	73		73	100%	925		824	89%	12527		11609	93%			
	Jammu & Kashmir	NHPC	Total	7	5	607.52	54.90	492.55	547.45	90%	140		140	100%	1671		1570	94%	30610		29692	97%			
	Jammu & Kashmir	JKPDD	X	1	1	28.84	3.01	26.85	29.87	104%	40		40	100%	94		94	100%	6070		6070	100%			
	Jammu & Kashmir	JKPDD	XI	6	6	288.30	25.64	230.35	256.00	89%	67		67	100%	1244		1244	100%	33386		33386	100%			
	Jammu & Kashmir	JKPDD	XII	3		101.28					25		2	8%	182				11735						
	Jammu & Kashmir	JKPDD	NEW	21		619.57					83		3	4%	2250				46586						
	Jammu & Kashmir	JKPDD	Total	31	7	1037.99	28.66	257.21	285.87	28%	215		112	52%	3770		1338	35%	97777		39456	40%			
	Jammu & Kashmir	Total	X	3	3	96.67	10.94	98.22	109.17	113%	107		107	100%	840		840	100%	24153		24153	100%			
	Jammu & Kashmir	Total	XI	11	9	827.98	72.61	651.53	724.15	87%	140		140	100%	2169		2068	95%	45913		44995	98%			

**Implementing Agency-Wise Scope and Achievement of X, XI, XI - II, XII & New Plan**

Sl.no	Name of State	Implementing Agency	Plan	No. of Projects	No. of Closed Project	Funds (in Rs. Crs.)					Un-electrified Villages				Intensive Electrification of Villages				BPL HH's Connections				Progress during August, 2017							
						Sanction	Loan	Subsidy	Release	%	Scope UE	Achmt (2017-18)	Cumulative Achievem	%	Scope IE	Achmt (2017-18)	Cumulative Achievem	%	Scope BPL HH's	Achmt (2017-18)	Cumulative Achievement	%	UE Villages	IE Villages	BPL HH's					
1	2	3	4	5	6						7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24		
	Jammu & Kashmir	Total	XII	3		101.28					25		2	8%	182				11735											
	Jammu & Kashmir	Total	NEW	21		619.57					83		3	4%	2250				46586											
	<b>Jammu &amp; Kashmir</b>	<b>Grand Total</b>	<b>All Plans</b>	<b>38</b>	<b>12</b>	<b>1645.51</b>	<b>83.56</b>	<b>749.76</b>	<b>833.31</b>	<b>51%</b>	<b>355</b>		<b>252</b>	<b>71%</b>	<b>5441</b>			<b>2908</b>	<b>53%</b>	<b>128387</b>				<b>69148</b>	<b>54%</b>					
11	Jharkhand	DVC	X	5	4	507.66	51.20	451.90	503.10	99%	1794		1769	99%	1211			1207	100%	201682				192579	95%					
	Jharkhand	DVC	XI	3		700.06	60.61	539.28	599.89	86%	3712	1	3549	96%	1470	49	1023	70%	341321	1733	230754	68%					410			
	Jharkhand	DVC	Total	8	4	1207.72	111.81	991.18	1102.99	91%	5506	1	5318	97%	2681	49	2230	83%	543003	1733	423333	78%					410			
	Jharkhand	JBVNL	X	6	1	1130.49	100.94	897.82	998.76	88%	4636	54	4571	99%	1619			1136	70%	550907				353290	64%	4				
	Jharkhand	JBVNL	XII	17		1260.93	36.24	326.78	363.02	29%	308	22	187	61%	17784					471971										
	Jharkhand	JBVNL	NEW	24		3696.25		184.44	184.44	5%	290	130	260	90%	11510				340482							28				
	Jharkhand	JBVNL	Total	47	1	6087.67	137.18	1409.04	1546.22	25%	5234	206	5018	96%	30913			1136	4%	1363360				353290	26%	32				
	Jharkhand	NTPC	X	2	2	177.77	17.49	157.07	174.56	98%	2087		2087	100%	1069			1069	100%	69873				69873	100%					
	Jharkhand	NTPC	XI	6	5	824.73	80.23	718.19	798.42	97%	6857		6799	99%	1310	9	1257	96%	443324					426775	96%					
	Jharkhand	NTPC	Total	8	7	1002.50	97.72	875.26	972.98	97%	8944		8886	99%	2379	9	2326	98%	513197					496648	97%					
	Jharkhand	BPL Scheme	X			1.69		1.69	1.69	100%									4216				4216	100%						
	Jharkhand	BPL Scheme	XI																650				650	100%						
	Jharkhand	BPL Scheme	Total			1.69		1.69	1.69	100%									4866				4866	100%						
	Jharkhand	Total	X	13	7	1817.62	169.64	1508.49	1678.12	92%	8517	54	8427	99%	3899			3412	88%	826678				619958	75%	4				
	Jharkhand	Total	XI	9	5	1524.79	140.83	1257.47	1398.30	92%	10569	1	10348	98%	2780	58	2280	82%	785295	1733	658179	84%					410			
	Jharkhand	Total	XII	17		1260.93	36.24	326.78	363.02	29%	308	22	187	61%	17784				471971											
	Jharkhand	Total	NEW	24		3696.25		184.44	184.44	5%	290	130	260	90%	11510				340482							28				
	Jharkhand	Total	Shifting of off-grid			25.91					78																			
	Jharkhand	Total	DDG XII																											
	Jharkhand	Total	DDG (NEW)	382		196.18					393	27	28	7%					21208	57	57	0%			14	0	57			
	Jharkhand	Total	Stateplan								13	628														2				
	Jharkhand	Total	Other								13																			
	<b>Jharkhand</b>	<b>Grand Total</b>	<b>All Plans</b>	<b>63</b>	<b>12</b>	<b>8521.66</b>	<b>346.71</b>	<b>3277.17</b>	<b>3623.88</b>	<b>43%</b>	<b>20155</b>	<b>247</b>	<b>19891</b>	<b>99%</b>	<b>35973</b>	<b>58</b>	<b>5692</b>	<b>16%</b>	<b>2445634</b>	<b>1790</b>	<b>1278194</b>	<b>52%</b>	<b>48</b>	<b>0</b>	<b>467</b>					
12	Karnataka	BESCOM	X	5	5	183.48	18.67	167.33	186.00	101%	9		9	100%	7493			7493	100%	182434				182434	100%					
	Karnataka	BESCOM	XII	5		50.26	2.40	21.63	24.03	48%					5120			1714	33%	60531	441	60531	100%							
	Karnataka	BESCOM	NEW	8		236.51		14.24	14.24	6%					9387				119652											
	Karnataka	BESCOM	Total	18	5	470.25	21.07	203.19	224.27	48%	9		9	100%	22000			9207	42%	362617	441	242965	67%							
	Karnataka	CESCOM	X	3	3	133.60	13.36	120.24	133.60	100%	34		34	100%	4296			4296	100%	178280				178280	100%					
	Karnataka	CESCOM	XI	2	2	47.65	4.46	37.40	41.86	88%	3		3	100%	592			592	100%	52057				52057	100%					
	Karnataka	CESCOM	XII	2		31.32	0.87	7.83	8.70	28%					2484			260	10%	25098				25098	100%					
	Karnataka	CESCOM	NEW	5		280.23		16.87	16.87	6%					4444				48568											
	Karnataka	CESCOM	Total	12	5	492.81	18.69	182.34	201.03	41%	37		37	100%	11816			5148	44%	304003				255435	84%					
	Karnataka	GESCOM	X	4	4	115.19	9.77	96.40	106.18	92%					2198			2198	100%	121559				121559	100%					
	Karnataka	GESCOM	XI	1	1	59.85	5.49	43.32	48.81	82%					1234			1234	100%	58798				58798	100%					
	Karnataka	GESCOM	XII	1		12.04	0.34	3.07	3.41	28%					909				26518	780	780	3%								
	Karnataka	GESCOM	NEW	6		499.31		30.06	30.06	6%					335				4942											
	Karnataka	GESCOM	Total	12	5	686.40	15.60	172.86	188.46	27%					4676			3432	73%	211817	780	181137	86%							
	Karnataka	HESCOM	X	5	5	131.20	12.91	109.93	122.85	94%					2531			2531	100%	150394				150394	100%					
	Karnataka	HESCOM	XI	2	2	115.43	10.57	95.16	105.74	92%	9		9	100%	1653			1653	100%	68722				68722	100%					
	Karnataka	HESCOM	XII	1		5.91	0.23	1.59	1.82	31%					692	71	74	11%	18638	5494	9310	50%								
	Karnataka	HESCOM	NEW	7		333.78		20.07	20.07	6%	25		9	36%	3980				89575											
	Karnataka	HESCOM	Total	15	7	586.32	23.71	226.76	250.47	43%	34		18	53%	8856	71	4258	48%	327329	5494	228426	70%								
	Karnataka	RE COOP Society	NEW			7.04					5																			
	Karnataka	RE COOP Society	Total			7.04					5																			
	Karnataka	MESCOM	XI	2	2	71.89	7.65	66.02	73.67	102%					2099			2099	100%	47067				47067	100%					
	Karnataka	MESCOM	XI-II	2		119.38	7.87	70.07	77.93	65%					587			587	100%	27782				20080	72%					
	Karnataka	MESCOM	NEW	4		397.65		23.94	23.94	6%					2877				35051											
	Karnataka	MESCOM	Total	8	2	588.92	15.52	160.02	175.54	30%					5563			2686	48%	109900				67147	61%					
	Karnataka	RE COOP Society	XI	1	1	6.39	0.75	5.64	6.39	100%					119			119	100%	13299				13299	100%					
	Karnataka																													



**Implementing Agency-Wise Scope and Achievement of X, XI, XI - II, XII & New Plan**

Sl.no	Name of State	Implementing Agency	Plan	No. of Projects	No. of Closed Project	Funds (in Rs. Crs.)					Un-electrified Villages				Intensive Electrification of Villages				BPL HH's Connections				Progress during August, 2017					
						Sanction	Loan	Subsidy	Release	%	Scope UE	Achmt (2017-18)	Cumulative Achievem	%	Scope IE	Achmt (2017-18)	Cumulative Achievem	%	Scope BPL HH's	Achmt (2017-18)	Cumulative Achievement	%	UE Villages	IE Villages	BPL HH's			
1	2	3	4	5	6						7		9	10		11	12	13	14		15	16	17	18		22	23	24
	Karnataka	Total	NEW	31		1754.52		105.18	105.18	6%	30		9	30%	21023						297788							
	Karnataka	Total	DDG XII	37		27.50		5.30	5.30	19%	6	1	6	100%							2540	244	244	10%			244	
	Karnataka	Total	DDG (NEW)	2		0.61					3	14	14	100%							123	123	123	100%			123	
	<b>Karnataka</b>	<b>Grand Total</b>	<b>All Plans</b>	<b>67</b>	<b>25</b>	<b>2866.23</b>	<b>95.35</b>	<b>956.11</b>	<b>1051.45</b>	<b>37%</b>	<b>94</b>	<b>15</b>	<b>84</b>	<b>89%</b>	<b>53030</b>	<b>71</b>	<b>24850</b>	<b>47%</b>	<b>1331628</b>	<b>7082</b>	<b>988776</b>	<b>74%</b>				<b>367</b>		
13	Kerala	KSEB	X	1	1	18.19	1.82	16.37	18.19	100%					37		37	100%			17215		17215	100%				
	Kerala	KSEB	XI	6	6	102.21	10.22	91.99	102.21	100%					557		557	100%			60646		60646	100%				
	Kerala	KSEB	XI-II	7	7	77.11	7.57	68.12	75.69	98%					493		493	100%			31944		31944	100%				
	Kerala	KSEB	NEW	14		485.38		86.93	86.93	18%					1315						98527							
	Kerala	KSEB	Total	28	14	682.88	19.61	263.41	283.02	41%					2402		1087	45%			208332		109805	53%				
	Kerala	BPL Scheme	X			15.00		15.00	15.00	100%											3500		3500	100%				
	Kerala	BPL Scheme	XI																		37000		37000	100%				
	Kerala	BPL Scheme	Total			15.00		15.00	15.00	100%											40500		40500	100%				
	Kerala	Total	X	1	1	33.19	1.82	31.37	33.19	100%					37		37	100%			20715		20715	100%				
	Kerala	Total	XI	6	6	102.21	10.22	91.99	102.21	100%					557		557	100%			97646		97646	100%				
	Kerala	Total	XI-II	7	7	77.11	7.57	68.12	75.69	98%					493		493	100%			31944		31944	100%				
	Kerala	Total	NEW	14		485.38		86.93	86.93	18%					1315						98527							
	Kerala	Total	DDG XII	15		5.32	0.14	1.24	1.38	26%											730	239	239	33%			239	
	<b>Kerala</b>	<b>Grand Total</b>	<b>All Plans</b>	<b>28</b>	<b>14</b>	<b>703.20</b>	<b>19.75</b>	<b>279.65</b>	<b>299.40</b>	<b>43%</b>					<b>2402</b>		<b>1087</b>	<b>45%</b>			<b>249562</b>	<b>239</b>	<b>150544</b>	<b>60%</b>			<b>239</b>	
14	Madhya Pradesh	MPMKVVCL	XI	6	2	343.78	30.26	273.48	303.74	88%	195		174	89%	4075		2570	63%			160419	36	133201	83%				
	Madhya Pradesh	MPMKVVCL	XI-II	8		445.67	22.71	198.15	220.86	50%	27	1	24	89%	8421	146	3016	36%			231593	14114	124591	54%		40	1865	
	Madhya Pradesh	MPMKVVCL	XII	11		422.43	22.30	200.39	222.69	53%	1				5846	1142	3394	58%			219222	23133	100133	46%			2424	
	Madhya Pradesh	MPMKVVCL	NEW	16		961.79		57.42	57.42	6%			3		7336						229485							
	Madhya Pradesh	MPMKVVCL	Total	41	2	2173.68	75.27	729.44	804.71	37%	223	4	201	90%	25678	1288	8980	35%			840719	37283	357925	43%		40	4289	
	Madhya Pradesh	MPPoKVCL	X	4	4	259.49	24.60	217.85	242.45	93%	38		38	100%	5891		5891	100%			203817		203817	100%				
	Madhya Pradesh	MPPoKVCL	XI	15	4	777.14	66.10	595.21	661.30	85%	381		375	98%	14554	9	14362	99%			715487		581867	81%				
	Madhya Pradesh	MPPoKVCL	XI-II	4		142.75	6.85	61.64	68.49	48%	142		103	73%	1148	96	787	69%			56665	1401	24257	43%		2	90	
	Madhya Pradesh	MPPoKVCL	XII	15		751.01	46.61	419.50	466.11	62%	361		145	40%	15973	1259	11761	74%			471674	43005	260909	55%		64	3042	
	Madhya Pradesh	MPPoKVCL	NEW	20		968.80		57.84	57.84	6%	77	2	60	78%	9989						157032							
	Madhya Pradesh	MPPoKVCL	Total	58	8	2899.18	144.16	1352.03	1496.20	52%	999	2	721	72%	47555	1364	32801	69%			1604675	44406	1070850	67%		66	3132	
	Madhya Pradesh	MPPsKVCL	X	2	2	84.37	7.34	66.07	73.41	87%					1721		1721	100%			50760		50760	100%				
	Madhya Pradesh	MPPsKVCL	XI	3	2	257.59	23.95	212.95	236.90	92%	14		14	100%	3719		3718	100%			143896		137177	95%				
	Madhya Pradesh	MPPsKVCL	XI-II	8		391.78	30.28	268.70	298.98	76%	6		46	100%	6066	401	4384	72%			208456	12142	140088	67%				
	Madhya Pradesh	MPPsKVCL	XII	8		257.49	13.00	112.75	125.75	49%	60		7	12%	3940	481	1674	42%			172270	18546	62128	36%		14	231	
	Madhya Pradesh	MPPsKVCL	NEW	14		934.64		155.85	155.85	17%	22		22	100%	8337						138771							
	Madhya Pradesh	MPPsKVCL	Total	35	4	1925.88	74.57	816.32	890.89	46%	102		89	87%	23783	882	11497	48%			714153	30688	390153	55%		14	231	
	Madhya Pradesh	NTPC	X	2	2	156.70	16.37	147.29	163.66	104%	72		72	100%	1942		1942	100%			33523		33523	100%				
	Madhya Pradesh	NTPC	Total	2	2	156.70	16.37	147.29	163.66	104%	72		72	100%	1942		1942	100%			33523		33523	100%				
	Madhya Pradesh	BPL Scheme	X			2.02		2.02	2.02	100%											84		84	100%				
	Madhya Pradesh	BPL Scheme	XI																		3971		3971	100%				
	Madhya Pradesh	BPL Scheme	Total			2.02		2.02	2.02	100%											4055		4055	100%				
	Madhya Pradesh	Total	X	8	8	502.58	48.30	433.23	481.54	96%	110		110	100%	9554		9554	100%			288184		288184	100%				
	Madhya Pradesh	Total	XI	24	8	1378.51	120.30	1081.64	1201.95	87%	590		563	95%	22348	9	20650	92%			1023773	36	856216	84%				
	Madhya Pradesh	Total	XI-II	20		980.20	59.84	528.49	588.32	60%	175	1	173	99%	15635	643	8187	52%			496714	27657	288936	58%		42	1955	
	Madhya Pradesh	Total	XII	34		1430.93	81.92	732.64	814.56	57%	422		152	36%	25759	2882	16829	65%			863166	84684	423170	49%		78	5697	
	Madhya Pradesh	Total	NEW	50		2865.23		271.11	271.11	9%	99	5	85	86%	25662						525288							
	Madhya Pradesh	Total	Shifting of off-grid			20.04					37																	
	Madhya Pradesh	Total	DDG XI	25		27.17		12.42	12.42	46%	25		14	56%							2303	2410	2410	100%			2410	
	Madhya Pradesh	Total	DDG (NEW)	122		60.93					122										7100							
	Madhya Pradesh	Total	Other										66															
	<b>Madhya Pradesh</b>	<b>Grand Total</b>	<b>All Plans</b>	<b>136</b>	<b>16</b>	<b>7265.59</b>	<b>310.36</b>	<b>3059.53</b>	<b>3369.89</b>	<b>46%</b>	<b>1580</b>	<b>6</b>	<b>1163</b>	<b>74%</b>	<b>98958</b>	<b>3534</b>	<b>55220</b>	<b>56%</b>			<b>3206528</b>	<b>114787</b>	<b>1858916</b>	<b>58%</b>		<b>120</b>	<b>10062</b>	
15	Maharashtra	MSEDCL	X	4	4	86.48	8.80	76.54	85.34	99%					4291		4291	100%			208501		208501	100%				
	Maharashtra	MSEDCL	XI	30	30	576.73	59.05	487.59	546.64	95%					31034		31034	100%			990360		990360	100%				
	Maharashtra	MSEDCL	XI-II	1		33.64	1.01	9.91	10.91	32%					1139		829	73										

**Implementing Agency-Wise Scope and Achievement of X, XI, XI - II, XII & New Plan**

Sl.no	Name of State	Implementing Agency	Plan	No. of Projects	No. of Closed Project	Funds (in Rs. Crs.)					Un-electrified Villages				Intensive Electrification of Villages				BPL HH's Connections				Progress during August, 2017		
						Sanction	Loan	Subsidy	Release	%	Scope UE	Achmt (2017-18)	Cumulative Achievem	%	Scope IE	Achmt (2017-18)	Cumulative Achievem	%	Scope BPL HH's	Achmt (2017-18)	Cumulative Achievement	%	UE Villages	IE Villages	BPL HH's
1				5	6						7		9	10	11	12	13	14	15	16	17	18	22	23	24
	Maharashtra	BPL Scheme	XI																7577		7577	100%			
	Maharashtra	BPL Scheme	Total			0.40		0.40	0.40	100%									8045		8045	100%			
	Maharashtra	Total	X	4	4	86.88	8.80	76.94	85.74	99%					4291		4291	100%	208969		208969	100%			
	Maharashtra	Total	XI	30	30	576.73	59.05	487.59	546.64	95%					31034		31034	100%	997937		997937	100%			
	Maharashtra	Total	XI-II	1		33.64	1.01	9.91	10.91	32%					1139		829	73%	19279		14444	75%			
	Maharashtra	Total	NEW	37		2174.95		252.87	252.87	12%					30176				395703						
	<b>Maharashtra</b>	<b>Grand Total</b>	<b>All Plans</b>	<b>72</b>	<b>34</b>	<b>2872.19</b>	<b>68.86</b>	<b>827.30</b>	<b>896.16</b>	<b>31%</b>					<b>66640</b>		<b>36154</b>	<b>54%</b>	<b>1621888</b>		<b>1221350</b>	<b>75%</b>			
16	Manipur	MSPDCL	X	2	2	84.22	7.93	71.37	79.30	94%	168		186	100%	272	2	272	100%	11117		11117	100%			
	Manipur	MSPDCL	XI	7		349.22	30.40	262.77	293.16	84%	696	4	688	99%	1108		1052	95%	92915		59070	64%			
	Manipur	MSPDCL	XII	6		204.73	10.16	89.85	100.01	49%	205	13	147	72%	1590				24362						
	Manipur	MSPDCL	NEW	3		54.97		4.68	4.68	9%					182				5794						
	Manipur	MSPDCL	Total	18	2	693.14	48.48	428.67	477.15	69%	1069	17	1021	96%	3152	2	1324	42%	134188		70187	52%			
	Manipur	Total	X	2	2	84.22	7.93	71.37	79.30	94%	168		186	100%	272	2	272	100%	11117		11117	100%			
	Manipur	Total	XI	7		349.22	30.40	262.77	293.16	84%	696	4	688	99%	1108		1052	95%	92915		59070	64%			
	Manipur	Total	XII	6		204.73	10.16	89.85	100.01	49%	205	13	147	72%	1590				24362						
	Manipur	Total	NEW	3		54.97		4.68	4.68	9%					182				5794						
	Manipur	Total	Reduction																	120					
	<b>Manipur</b>	<b>Grand Total</b>	<b>All Plans</b>	<b>18</b>	<b>2</b>	<b>693.14</b>	<b>48.48</b>	<b>428.67</b>	<b>477.15</b>	<b>69%</b>	<b>1069</b>	<b>17</b>	<b>1021</b>	<b>96%</b>	<b>3152</b>	<b>2</b>	<b>1324</b>	<b>42%</b>	<b>134188</b>		<b>70187</b>	<b>52%</b>			
17	Meghalaya	MePDCL	X	2	2	49.01	5.07	45.66	50.73	104%	134		134	100%	680		680	100%	21149		21149	100%			
	Meghalaya	MePDCL	XI	5	3	413.17	35.57	320.08	355.64	86%	1726		1708	99%	2330		2267	97%	84770		83308	98%			
	Meghalaya	MePDCL	NEW	7		261.33		25.51	25.51	10%	300	89	768	100%	752				15280				19		
	Meghalaya	MePDCL	Total	14	5	723.50	40.64	391.25	431.89	60%	2160	89	2610	100%	3762		2947	78%	121199		104457	86%	19		
	Meghalaya	Total	X	2	2	49.01	5.07	45.66	50.73	104%	134		134	100%	680		680	100%	21149		21149	100%			
	Meghalaya	Total	XI	5	3	413.17	35.57	320.08	355.64	86%	1726		1708	99%	2330		2267	97%	84770		83308	98%			
	Meghalaya	Total	NEW	7		261.33		25.51	25.51	10%	300	89	768	100%	752				15280				19		
	Meghalaya	Total	DDG XII	3		3.89					3	3	3	100%					248						
	Meghalaya	Total	DDG (NEW)	209		40.55		4.47	4.47	11%	209	2	2	1%					7151				2	0	
	Meghalaya	Total	Other										2												
	<b>Meghalaya</b>	<b>Grand Total</b>	<b>All Plans</b>	<b>14</b>	<b>5</b>	<b>767.95</b>	<b>40.64</b>	<b>395.72</b>	<b>436.36</b>	<b>57%</b>	<b>2372</b>	<b>94</b>	<b>2617</b>	<b>100%</b>	<b>3762</b>		<b>2947</b>	<b>78%</b>	<b>128598</b>		<b>104457</b>	<b>81%</b>	<b>21</b>	<b>0</b>	
18	Mizoram	P & E Deptt	X	2	2	130.85	12.23	109.49	121.72	93%	116		116	100%	172		172	100%	9106		9106	100%			
	Mizoram	P & E Deptt	XI	6	6	181.29	16.26	145.05	161.31	89%	54		54	100%	345		345	100%	17104		17104	100%			
	Mizoram	P & E Deptt	XII	8		77.03	4.31	38.68	42.99	56%															
	Mizoram	P & E Deptt	NEW	8		30.42					12	3	27	100%	28				1468				1		
	Mizoram	P & E Deptt	Total	24	8	419.58	32.80	293.22	326.02	78%	182	3	197	100%	545		517	95%	27678		26210	95%	1		
	Mizoram	BPL Scheme	X			0.63		0.63	0.63	100%									900		900	100%			
	Mizoram	BPL Scheme	XI																2600		2600	100%			
	Mizoram	BPL Scheme	Total			0.63		0.63	0.63	100%									3500		3500	100%			
	Mizoram	Total	X	2	2	131.48	12.23	110.12	122.35	93%	116		116	100%	172		172	100%	10006		10006	100%			
	Mizoram	Total	XI	6	6	181.29	16.26	145.05	161.31	89%	54		54	100%	345		345	100%	19704		19704	100%			
	Mizoram	Total	XII	8		77.03	4.31	38.68	42.99	56%															
	Mizoram	Total	NEW	8		30.42					12	3	27	100%	28				1468				1		
	<b>Mizoram</b>	<b>Grand Total</b>	<b>All Plans</b>	<b>24</b>	<b>8</b>	<b>420.21</b>	<b>32.80</b>	<b>293.85</b>	<b>326.65</b>	<b>78%</b>	<b>182</b>	<b>3</b>	<b>197</b>	<b>100%</b>	<b>545</b>		<b>517</b>	<b>95%</b>	<b>31178</b>		<b>29710</b>	<b>95%</b>	<b>1</b>		
19	Nagaland	Power Dept.	X	2	2	39.70	3.97	35.73	39.70	100%	12		12	100%	278		278	100%	8929		8929	100%			
	Nagaland	Power Dept.	XI	9	9	226.08	24.53	201.56	226.08	100%	90		90	100%	874		874	100%	42593		42593	100%			
	Nagaland	Power Dept.	XII	11		92.31	2.77	24.92	27.69	30%	36		1	3%	797				39314						
	Nagaland	Power Dept.	NEW	11		84.54		21.53	21.53	25%	81	2	77	95%	1102				21543						
	Nagaland	Power Dept.	Total	33	11	442.63	31.27	283.74	315.00	71%	219	2	180	82%	3051		1152	38%	112379		51522	46%			
	Nagaland	BPL Scheme	X			0.53		0.53	0.53	100%									484		484	100%			
	Nagaland	BPL Scheme	XI																2478		2478	100%			
	Nagaland	BPL Scheme	Total			0.53		0.53	0.53	100%									2962		2962	100%			
	Nagaland	Total	X	2	2	40.23	3.97	36.26	40.23	100%	12		12	100%	278		278	100%	9413		9413	100%			
	Nagaland	Total	XI	9	9	226.08	24.53	201.56	226.08	100%	90		90	100%	874		874	100%	45071		45071	100%			
	Nagaland	Total	XII	11		92.31	2.77	24.92	27.69	30%	36		1	3%	797				39314						
	Nagaland	Total	NEW	11		84.54		21.53	21.53	25%	81	2	77	95%	1102				21543						
	<b>Nagaland</b>	<b>Grand Total</b>	<b>All Plans</b>	<b>33</b>	<b>11</b>	<b>443.17</b>	<b>31.27</b>	<b>284.27</b>	<b>315.54</b>	<b>71%</b>	<b>219</b>	<b>2</b>	<b>180</b>	<b>82%</b>	<b>3051</b>		<b>1152</b>	<b>38%</b>	<b>115341</b>		<b>54484</b>	<b>47%</b>			
20	Odisha	NHPC	X	2	2	202.43	17.15	149.38	166.53	82%	1097		1097	100%	2034		2034	100%	166449		166449	100%			
	Odisha	NHPC	XI	5	4	470.77	41.07	366.04	407.11	86%	3349		3349	100%	2963		2842	96%	304861		2748				



**Implementing Agency-Wise Scope and Achievement of X, XI, XI - II, XII & New Plan**

Sl.no	Name of State	Implementing Agency	Plan	No. of Projects	No. of Closed Project	Funds (in Rs. Crs.)					Un-electrified Villages				Intensive Electrification of Villages				BPL HH's Connections				Progress during August, 2017		
						Sanction	Loan	Subsidy	Release	%	Scope UE	Achmt (2017-18)	Cumulative Achievemen	%	Scope IE	Achmt (2017-18)	Cumulative Achievemen	%	Scope BPL HH's	Achmt (2017-18)	Cumulative Achievement	%	UE Villages	IE Villages	BPL HH's
1	2	3	4	5	6						7		9	10	11	12	13	14	15	16	17	18	22	23	24
	Sikkim	Power Deptt.	XI	2	2	121.73	10.85	97.35	108.20	89%	9		9	100%	254	12	254	100%	9412	16	9412	100%			
	Sikkim	Power Deptt.	NEW	4		49.69									329				3413						
	Sikkim	Power Deptt.	Total	8	4	262.14	19.15	171.88	191.03	73%	25		25	100%	741		412	56%	17014		13601	80%			
	Sikkim	Total	X	2	2	90.72	8.30	74.53	82.83	91%	16		16	100%	158		158	100%	4189		4189	100%			
	Sikkim	Total	XI	2	2	121.73	10.85	97.35	108.20	89%	9		9	100%	254		254	100%	9412		9412	100%			
	Sikkim	Total	NEW	4		49.69									329				3413						
	<b>Sikkim</b>	<b>Grand Total</b>	<b>All Plans</b>	<b>8</b>	<b>4</b>	<b>262.14</b>	<b>19.15</b>	<b>171.88</b>	<b>191.03</b>	<b>73%</b>	<b>25</b>		<b>25</b>	<b>100%</b>	<b>741</b>		<b>412</b>	<b>56%</b>	<b>17014</b>		<b>13601</b>	<b>80%</b>			
24	Tamil Nadu	TANGEDCO	XI	26	26	341.20	35.30	312.63	347.93	102%					9673		9673	100%	262284		262284	100%			
	Tamil Nadu	TANGEDCO	XI-II	3		41.46	1.35	12.12	13.47	32%					729	458	458	63%	24369	281	1473	6%		319	272
	Tamil Nadu	TANGEDCO	NEW	27		924.11		165.51	165.51	18%					1016				897						
	Tamil Nadu	TANGEDCO	Total	56	26	1306.78	36.64	490.27	526.91	40%					11418	458	10131	89%	287550	281	263757	92%		319	272
	Tamil Nadu	BPL Scheme	XI																238918		238918	100%			
	Tamil Nadu	BPL Scheme	Total																238918		238918	100%			
	Tamil Nadu	Total	XI	26	26	341.20	35.30	312.63	347.93	102%					9673		9673	100%	501202		501202	100%			
	Tamil Nadu	Total	XI-II	3		41.46	1.35	12.12	13.47	32%					729	458	458	63%	24369	281	1473	6%		319	272
	Tamil Nadu	Total	NEW	27		924.11		165.51	165.51	18%					1016				897						
	<b>Tamil Nadu</b>	<b>Grand Total</b>	<b>All Plans</b>	<b>56</b>	<b>26</b>	<b>1306.78</b>	<b>36.64</b>	<b>490.27</b>	<b>526.91</b>	<b>40%</b>					<b>11418</b>	<b>458</b>	<b>10131</b>	<b>89%</b>	<b>526468</b>	<b>281</b>	<b>502675</b>	<b>95%</b>		<b>319</b>	<b>272</b>
25	Telangana	NPDC	X	3	3	116.52	11.59	104.86	116.45	100%					3100		3100	100%	278259		278259	100%			
	Telangana	NPDC	XI	2	2	52.78	14.58	38.17	52.75	100%					1677		1677	100%	127572		127572	100%			
	Telangana	NPDC	Total	5	5	169.30	26.17	143.03	169.20	100%					4777		4777	100%	405831		405831	100%			
	Telangana	SPDCL	X	2	2	86.31	9.04	81.37	90.41	105%					2581		2581	100%	226570		226570	100%			
	Telangana	SPDCL	XI	2	2	48.74	5.52	41.13	46.65	96%					1645		1645	100%	67098		67098	100%			
	Telangana	SPDCL	Total	4	20	2973.44	70.95	683.36	611.61	21%					61811		21130	44%	293668		293668	100%			
	Telangana	TSSPDCL	NEW	9		459.66		20.20	20.20	4%					9037				412416						
	Telangana	RE COOP Society	XI	1	1	6.39	0.64	5.71	6.35	99%					173		173	100%	9366		9366	100%			
	Telangana	RE COOP Society	NEW	1		2.65									113				2750						
	Telangana	RE COOP Society	Total	2	1	9.04	0.64	5.71	6.35	70%					286		173	60%	12116		9366	77%			
	Telangana	Total	X	5	5	202.83	20.63	186.23	206.86	102%					5681		5681	100%	504829		504829	100%			
	Telangana	Total	XI	5	5	107.90	20.74	85.01	105.75	98%					3495		3495	100%	204036		204036	100%			
	Telangana	Total	NEW	10		462.31		20.20	20.20	4%					9150				415166						
	Telangana	Total	DDG XI	39		9.26		3.89	3.89	42%								1275	849	849	67%			849	
	<b>Telangana</b>	<b>Grand Total</b>	<b>All Plans</b>	<b>20</b>	<b>10</b>	<b>782.30</b>	<b>41.37</b>	<b>295.33</b>	<b>336.70</b>	<b>43%</b>					<b>18326</b>		<b>9176</b>	<b>50%</b>	<b>1125306</b>		<b>709714</b>	<b>63%</b>			<b>849</b>
26	Tripura	NEEPCO	XII	2		87.72		69.94	69.94	80%					235	23	155	66%	21554	4400	14926	69%			
	Tripura	NEEPCO	Total	2		87.72		69.94	69.94	80%					235	23	155	66%	21554	4400	14926	69%			
	Tripura	PGCIL	XI	2	2	91.43	9.60	88.45	98.06	107%	33		33	100%	492		492	100%	63697		63697	100%			
	Tripura	PGCIL	Total	2	2	91.43	9.60	88.45	98.06	107%	33		33	100%	492		492	100%	63697		63697	100%			
	Tripura	TSECL	X	1	1	33.15	3.31	29.83	33.15	100%	44		44	100%	72		72	100%	13419		13419	100%			
	Tripura	TSECL	XI	1	1	49.64	4.96	44.67	49.64	100%	64		64	100%	56		56	100%	29213		29213	100%			
	Tripura	TSECL	XII	6		228.51		123.93	123.93	54%	26		26	100%	543	70	236	43%	68050	11025	28155	41%		40	2236
	Tripura	TSECL	NEW	8		74.12		6.31	6.31	9%					251				2816						
	Tripura	TSECL	Total	16	2	385.41	8.28	204.74	213.02	55%	134		134	100%	922	70	364	39%	113498	11025	70787	62%		40	2236
	Tripura	BPL Scheme	X			1.80		1.80	1.80	100%									841		841	100%			
	Tripura	BPL Scheme	XI																9142		9142	100%			
	Tripura	BPL Scheme	Total			1.80		1.80	1.80	100%									9983		9983	100%			
	Tripura	Total	X	1	1	34.94	3.31	31.63	34.94	100%	44		44	100%	72		72	100%	14260		14260	100%			
	Tripura	Total	XI	3	3	141.06	14.57	133.13	147.69	105%	97		97	100%	548		548	100%	102052		102052	100%			
	Tripura	Total	XII	8		316.23		193.87	193.87	61%	26		26	100%	778	93	391	50%	89604	15425	43081	48%		40	2236
	Tripura	Total	NEW	8		74.12		6.31	6.31	9%					251				2816						
	<b>Tripura</b>	<b>Grand Total</b>	<b>All Plans</b>	<b>20</b>	<b>4</b>	<b>566.36</b>	<b>17.88</b>	<b>364.93</b>	<b>382.81</b>	<b>68%</b>	<b>167</b>		<b>167</b>	<b>100%</b>	<b>1649</b>	<b>93</b>	<b>1011</b>	<b>61%</b>	<b>208732</b>	<b>15425</b>	<b>159393</b>	<b>76%</b>		<b>40</b>	<b>2236</b>
27	Uttar Pradesh	DVVNL	X	20	20	690.94	64.60	581.44	646.04	94%	4728		4728	100%					114009		114009	100%			
	Uttar Pradesh	DVVNL	XI-II	3		242.96	11.90	99.71	111.61	46%	85		85	100%	834	403	702	84%	58617	2051	10262	18%			
	Uttar Pradesh	DVVNL	XII	21		2466.14	99.70	815.65	915.35	37%	39		39	100%	15438	1821	5846	38%	853107	54422	126732	15%		594	16401
	Uttar Pradesh	DVVNL	NEW	21		1979.93		192.57	192.57	10%					5445				6261						
	Uttar Pradesh	DVVNL	Total	65	20	5379.96	176.20	1865.37	1865.57	35%	4852		4930	100%	21717	2224	6548	30%	1031994	56473	251003	24%		594	16401
	Uttar Pradesh	MVVNL	X	18	17	1506.19	149.00	1336.36	1485.36	99%	9837		9695	99%	2991		2991	100%	538513		537231	100%			
	Uttar Pradesh	MVVNL	XI-II	9		2625.07	134.82	1136.98	1271.80	48%					10617	402	7000	66%	382742	20279	228446	60%			

**Implementing Agency-Wise Scope and Achievement of X, XI, XI - II, XII & New Plan**

Sl.no	Name of State	Implementing Agency	Plan	No. of Projects	No. of Closed Project	Funds (in Rs. Crs.)					Un-electrified Villages				Intensive Electrification of Villages				BPL HH's Connections				Progress during August, 2017						
						Sanction	Loan	Subsidy	Release	%	Scope UE	Achmt (2017-18)	Cumulative Achievem	%	Scope IE	Achmt (2017-18)	Cumulative Achievem	%	Scope BPL HH's	Achmt (2017-18)	Cumulative Achievement	%	UE Villages	IE Villages	BPL HH's				
1	2	3	4	5	6						7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	
	Uttar Pradesh	MVVNL	NEW	19		1237.39		135.80	135.80	11%	51		43	84%	5306				36833										
	Uttar Pradesh	MVVNL	Total	60	17	6954.55	362.50	3264.23	3626.73	52%	10678		10526	99%	35717	2895	15703	44%	2119568	110058	918613	43%				1051	42006		
	Uttar Pradesh	PsVVNL	X	6	6	269.50	32.37	230.89	263.26	98%	1779		1779	100%					11410		11410	100%							
	Uttar Pradesh	PsVVNL	XI-II	3		452.02	19.72	164.86	184.58	41%	466		419	90%	2876	63	1953	68%	107717	1780	19405	18%				13	839		
	Uttar Pradesh	PsVVNL	XII	12		983.39	40.24	332.86	373.10	38%	60		33	55%	8514	853	3956	46%	254885	21476	70854	28%				285	4177		
	Uttar Pradesh	PGCIL	XII	1		172.10	12.76	107.14	119.91	70%					904	2	767	85%	60000	350	60000	100%							
	Uttar Pradesh	PsVVNL	NEW	14		2160.07		247.62	247.62	11%	33		29	88%	2681				272										
	Uttar Pradesh	PsVVNL	Total	36	6	4037.07	105.10	1083.38	1188.47	29%	2338		2260	97%	14975	918	6676	45%	434284	23606	161669	37%				298	5016		
	Uttar Pradesh	PuVVNL	X	20	20	1279.68	124.44	1116.72	1241.16	97%	11557		11557	100%					238581		238581	100%							
	Uttar Pradesh	PuVVNL	XI-II	4		1008.13	73.21	612.02	685.23	68%					3720	65	3431	92%	239894	30842	131546	55%					24499		
	Uttar Pradesh	PGCIL	XI-II	3		396.94	27.18	231.91	259.09	65%					1224	55	1306	100%	65347	3352	48624	74%					314		
	Uttar Pradesh	PuVVNL	XII	16		2075.29	125.18	1033.05	1158.23	56%					26630	1252	13269	50%	904522	144279	425786	47%				934	89747		
	Uttar Pradesh	PuVVNL	NEW	21		1569.13		146.09	146.09	9%					3207				14766										
	Uttar Pradesh	PuVVNL	Total	64	20	6329.18	350.01	3139.79	3489.80	55%	11557		11557	100%	34781	1372	18006	52%	1463110	178473	844537	58%				934	114560		
	Uttar Pradesh	BPL Sch., DVVNL	XI			11.00		6.88	6.88	63%									47866		47866	100%							
	Uttar Pradesh	BPL Sch., MVVNL	XI			11.00		5.50	5.50	50%									45891		45891	100%							
	Uttar Pradesh	BPL Sch., PsVVNL	XI			11.00		5.50	5.50	50%									25984		25984	100%							
	Uttar Pradesh	BPL Sch., PuVVNL	XI			11.00		9.90	9.90	90%									41785		41785	100%							
	Uttar Pradesh	BPL Sch. BPL	Total			44.00		27.78	27.78	63%									161526		161526	100%							
	Uttar Pradesh	Total	X	64	63	3746.31	370.42	3265.40	3635.83	97%	27901		27759	99%	2991		2991	100%	902513		901231	100%							
	Uttar Pradesh	Total	XI			44.00		27.78	27.78	63%									161526		161526	100%							
	Uttar Pradesh	Total	XI-II	22		4725.11	266.83	2245.49	2512.32	53%	551		580	100%	19271	988	14392	75%	854317	58304	438283	51%				192	33330		
	Uttar Pradesh	Total	XII	64		7282.81	356.56	2943.80	3300.35	45%	889		862	97%	68289	6421	29550	43%	3233994	310306	836308	26%				2685	144653		
	Uttar Pradesh	Total	NEW	75		6946.52		722.08	722.08	10%	84		72	86%	16639				58132										
	Uttar Pradesh	Total	DDG XI	25		38.84	1.31	11.32	12.62	33%	17	7	9	53%					1918	887	887	46%	2	0	887				
	Uttar Pradesh	Total	Other																										
	<b>Uttar Pradesh</b>	<b>Grand Total</b>	<b>All Plans</b>	<b>225</b>	<b>63</b>	<b>22783.59</b>	<b>995.11</b>	<b>9215.86</b>	<b>10210.98</b>	<b>45%</b>	<b>29442</b>	<b>7</b>	<b>29282</b>	<b>99%</b>	<b>107190</b>	<b>7409</b>	<b>46933</b>	<b>44%</b>	<b>5212400</b>	<b>369497</b>	<b>2338235</b>	<b>45%</b>	<b>2</b>	<b>2877</b>	<b>178870</b>				
28	Uttarakhand	UPCL	X	13	13	782.00	73.63	660.62	734.25	94%	1514		1514	100%	10042				202954		202954	100%				1			
	Uttarakhand	UPCL	NEW	13		841.91		71.21	71.21	8%	64	7	20	31%	4837				96359										
	Uttarakhand	UPCL	Total	26	13	1623.91	73.63	731.83	805.47	50%	1578	7	1534	97%	14879				10042	67%	299313					1			
	Uttarakhand	BPL Scheme	X			6.29		6.29	6.29	100%									34967		34967	100%							
	Uttarakhand	BPL Scheme	Total			6.29		6.29	6.29	100%									34967		34967	100%							
	Uttarakhand	Total	X	13	13	788.29	73.63	666.91	740.55	94%	1514		1514	100%	10042				10042	100%	237921								
	Uttarakhand	Total	NEW	13		841.91		71.21	71.21	8%	64	7	20	31%	4837				96359						1				
	Uttarakhand	Total	DDG XI	2		5.06		2.75	2.75		2		2	100%					293	46	46	16%					46		
	Uttarakhand	Total	DDG (NEW)	13		3.31					13	1	4	31%					190										
	<b>Uttarakhand</b>	<b>Grand Total</b>	<b>All Plans</b>	<b>26</b>	<b>13</b>	<b>1638.57</b>	<b>73.63</b>	<b>740.88</b>	<b>814.52</b>	<b>50%</b>	<b>1593</b>	<b>8</b>	<b>1540</b>	<b>97%</b>	<b>14879</b>				<b>10042</b>	<b>67%</b>	<b>334763</b>	<b>46</b>	<b>237967</b>	<b>71%</b>	<b>1</b>	<b>46</b>			
29	West Bengal	DVC	X	1	1	61.76	5.92	53.25	59.17	96%	800		800	100%					9080		9080	100%							
	West Bengal	DVC	Total	1	1	61.76	5.92	53.25	59.17	96%	800		800	100%					9080		9080	100%							
	West Bengal	NHPC	X	1	1	55.08	5.11	49.57	54.68	99%	455		455	100%					14159		14159	100%							
	West Bengal	NHPC	XI	1	1	138.24	13.46	109.67	123.12	89%	262		262	100%	1731		1731	100%	138291		138291	100%							
	West Bengal	NHPC	Total	2	2	193.32	18.57	159.23	177.80	92%	717		717	100%	1731		1731	100%	152450		152450	100%							
	West Bengal	NTPC	X	1	1	24.86	2.60	23.40	25.99	105%	225		225	100%					5124		5124	100%							
	West Bengal	NTPC	XI	3	3	421.75	39.87	359.82	399.69	95%					3222				3222	100%	558568								
	West Bengal	NTPC	Total	4	4	446.61	42.47	383.22	425.68	95%	225		225	100%	3222				563692		563692	100%							
	West Bengal	PGCIL	X	2	2	259.16	24.17	228.86	253.03	98%	1986		1986	100%					52294		52294	100%							
	West Bengal	PGCIL	XI	1	1	400.00	35.73	333.57	369.30	92%					5169				5169	100%	293392								
	West Bengal	PGCIL	Total	3	3	659.16	59.90	562.43	622.33	94%	1986		1986	100%	5169				5169	100%	345686								
	West Bengal	WBSEDCL	X	8	8	52.39	4.68	42.35	47.03	90%	455		455	100%					12453		12453	100%							
	West Bengal	WBSEDCL	XI	10	9	1175.23	105.94	928.78	1034.72	88%					13604				13515	99%	1127858								
	West Bengal	WBSEDCL	XI-II	1		198.99	9.26	82.28	91.54	46%	17		8	47%	289	27	146	51%	24423	1315	6092	25%							
	West Bengal	WBSEDCL	X																										

**Implementing Agency-Wise Scope and Achievement of X, XI, XI - II, XII & New Plan**

Sl.no	Name of State	Implementing Agency	Plan	No. of Projects	No. of Closed Project	Funds (in Rs. Crs.)					Un-electrified Villages				Intensive Electrification of Villages				BPL HH's Connections				Progress during August, 2017		
						Sanction	Loan	Subsidy	Release	%	Scope UE	Achmt (2017-18)	Cumulative Achievem	%	Scope IE	Achmt (2017-18)	Cumulative Achievem	%	Scope BPL HH's	Achmt (2017-18)	Cumulative Achievement	%	UE Villages	IE Villages	BPL HH's
						15	16	17	18	19	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24
1	West Bengal	Total	XII	7		609.61	16.79	229.52	246.31	40%	4		9	10	5628		5617	100%	248073		28715	12%	22	23	24
	West Bengal	Total	NEW	19		4262.11		386.23	386.23	9%	14	5	14	100%	395				31305				3		
	<b>West Bengal</b>	<b>Grand Total</b>	<b>All Plans</b>	<b>55</b>	<b>27</b>	<b>7659.17</b>	<b>263.51</b>	<b>2827.31</b>	<b>3090.82</b>	<b>40%</b>	<b>4218</b>	<b>5</b>	<b>4205</b>	<b>100%</b>	<b>30038</b>	<b>27</b>	<b>29400</b>	<b>98%</b>	<b>2515020</b>	<b>1315</b>	<b>2211040</b>	<b>88%</b>	<b>3</b>		
30	Andaman & Nicobar	ED & AN Admin	NEW	2		20.96		1.26	1.26	6%															
	Andaman & Nicobar	ED & AN Admin	Total	2		20.96		1.26	1.26	6%															
	<b>Andaman &amp; Nicobar</b>	<b>Grand Total</b>	<b>All Plans</b>	<b>2</b>		<b>20.96</b>		<b>1.26</b>	<b>1.26</b>	<b>6%</b>															
31	D & N Haveli	DNHPDCL	NEW	1		5.00																			
	D & N Haveli	DNHPDCL	Total	1		5.00								8					216						
	<b>D &amp; N Haveli</b>	<b>Grand Total</b>	<b>All Plans</b>	<b>1</b>		<b>5.00</b>								<b>8</b>					<b>216</b>						
32	Puducherry	P E&D	NEW	2		20.15		1.20	1.20	6%															
	Puducherry	P E&D	Total	2		20.15		1.20	1.20	6%					17										
	<b>Puducherry</b>	<b>Grand Total</b>	<b>All Plans</b>	<b>2</b>		<b>20.15</b>		<b>1.20</b>	<b>1.20</b>	<b>6%</b>				<b>17</b>											
	National Total	DVC	X	6	5						2594		2569	99%	1211		1207	100%	210762		201659	96%			
	National Total	DVC	XI	3							3712	1	3549	96%	1470	49	1023	70%	341321	1733	230754	68%			410
	<b>National Total</b>	<b>DVC</b>	<b>All Plans</b>	<b>9</b>	<b>5</b>						<b>6306</b>	<b>1</b>	<b>6118</b>	<b>97%</b>	<b>2681</b>	<b>49</b>	<b>2230</b>	<b>83%</b>	<b>552083</b>	<b>1733</b>	<b>432413</b>	<b>78%</b>			<b>410</b>
	National Total	NHPC	X	12	12						3527		3527	100%	4992		4992	100%	474521		474521	100%			
	National Total	NHPC	XI	24	21						5561		5561	100%	13884		13662	98%	1164235		1133308	97%			
	<b>National Total</b>	<b>NHPC</b>	<b>All Plans</b>	<b>36</b>	<b>33</b>						<b>9088</b>		<b>9088</b>	<b>100%</b>	<b>18876</b>		<b>18654</b>	<b>99%</b>	<b>1638756</b>		<b>1607829</b>	<b>98%</b>			
	National Total	NTPC	X	8	8						3464		3464	100%	5768		5768	100%	346315		346315	100%			
	National Total	NTPC	XI	22	18						11388	1	11257	99%	15030	9	14052	93%	2230707		2150420	96%			
	National Total	NTPC	XII	15		1772.68	57.44	550.42	607.86	34%	1508	45	1076	71%	18090				708056				2		
	<b>National Total</b>	<b>NTPC</b>	<b>All Plans</b>	<b>45</b>	<b>26</b>	<b>1772.68</b>	<b>57.44</b>	<b>550.42</b>	<b>607.86</b>	<b>34%</b>	<b>16360</b>	<b>46</b>	<b>15797</b>	<b>97%</b>	<b>38888</b>	<b>9</b>	<b>19820</b>	<b>51%</b>	<b>3285078</b>		<b>2496735</b>	<b>76%</b>	<b>2</b>		
	National Total	PGCIL	X	27	27	2250.75	223.07	2017.65	2240.71	100%	17133		17133	100%	3128		3128	100%	781157		781157	100%			
	National Total	PGCIL	XI	27	24	3352.91	276.50	2750.53	3027.03	90%	8837		8826	100%	27696	2	27452	99%	2265631		2218596	98%			
	National Total	PGCIL	XI-II	3											1224	55	1306	100%	65347		48624	74%			314
	National Total	PGCIL	XII	17		1949.92	96.26	858.60	954.86	49%	1636	89	1272	78%	23836	2263	6411	27%	1010091	42702	165021	16%	7	250	4663
	<b>National Total</b>	<b>PGCIL</b>	<b>All Plans</b>	<b>74</b>	<b>51</b>	<b>7553.58</b>	<b>595.82</b>	<b>5626.78</b>	<b>6222.60</b>	<b>82%</b>	<b>27606</b>	<b>89</b>	<b>27231</b>	<b>99%</b>	<b>55884</b>	<b>2320</b>	<b>38297</b>	<b>69%</b>	<b>4122226</b>	<b>46054</b>	<b>3213398</b>	<b>78%</b>	<b>7</b>	<b>250</b>	<b>4977</b>
	National Total	RE COOP Society	XI	5	5										750		750	100%	77567		77567	100%			
	National Total	RE COOP Society	NEW	1											113				2750						
	<b>National Total</b>	<b>RE COOP Society</b>	<b>All Plans</b>	<b>6</b>	<b>5</b>										<b>863</b>		<b>750</b>	<b>87%</b>	<b>80317</b>		<b>77567</b>	<b>97%</b>			
	National Total	Grand Total	X	235	227	12782.59	1224.33	11115.33	12339.67	97%	64167	54	63953	100%	97571	676	97084	100%	7659419		7451417	97%	4	674	
	National Total	Grand Total	XI	341	293	20165.18	1708.40	16589.19	18297.59	91%	46971	6	45952	98%	212824	73	208676	98%	14569287	1775	13896692	95%	1	4	410
	<b>National Total</b>	<b>Grand Total</b>	<b>Phase-I</b>	<b>576</b>	<b>520</b>	<b>32947.77</b>	<b>2932.74</b>	<b>27704.52</b>	<b>30637.26</b>	<b>93%</b>	<b>111138</b>	<b>60</b>	<b>109905</b>	<b>99%</b>	<b>310395</b>	<b>749</b>	<b>305760</b>	<b>99%</b>	<b>22228706</b>	<b>1775</b>	<b>21348109</b>	<b>96%</b>	<b>5</b>	<b>678</b>	<b>410</b>
	National Total	Grand Total	XI-II	72	7	9355.87	555.43	4676.65	5232.08	56%	2207	1	2004	91%	52635	2842	36249	69%	4482922	232240	1846290	41%			569
	<b>National Total</b>	<b>Grand Total</b>	<b>XII</b>	<b>273</b>		<b>23606.40</b>	<b>1040.77</b>	<b>9406.35</b>	<b>10447.12</b>	<b>44%</b>	<b>8995</b>	<b>335</b>	<b>6525</b>	<b>73%</b>	<b>231760</b>	<b>22810</b>	<b>93452</b>	<b>40%</b>	<b>13221841</b>	<b>877901</b>	<b>2964379</b>	<b>22%</b>	<b>15</b>	<b>6794</b>	<b>276327</b>
	<b>National Total</b>	<b>Grand Total</b>	<b>Total NEW</b>	<b>636</b>		<b>41353.33</b>		<b>4277.32</b>	<b>4277.32</b>	<b>10%</b>	<b>3180</b>	<b>444</b>	<b>2467</b>	<b>78%</b>	<b>185883</b>	<b>304</b>	<b>5804</b>	<b>3%</b>	<b>3689405</b>	<b>256759</b>	<b>673352</b>	<b>18%</b>	<b>103</b>	<b>256</b>	<b>2999</b>
	National Total	Grand Total	Shifting of off-grid villages to grid			55.43					171														
	<b>National Total</b>	<b>Grand Total</b>	<b>Grand Total NEW</b>	<b>41408.76</b>		<b>4277.32</b>		<b>4277.32</b>	<b>10%</b>	<b>3351</b>	<b>444</b>	<b>2467</b>	<b>74%</b>	<b>185883</b>	<b>304</b>	<b>5804</b>	<b>3%</b>	<b>3689405</b>	<b>256759</b>	<b>673352</b>	<b>18%</b>				
	National Total	Total	Other								33		951										4		
	<b>National Total</b>	<b>Grand Total</b>	<b>All Plans</b>	<b>1557</b>	<b>527</b>	<b>107318.80</b>	<b>4528.94</b>	<b>46064.84</b>	<b>50593.78</b>	<b>47%</b>	<b>125691</b>	<b>873</b>	<b>121852</b>	<b>97%</b>	<b>780673</b>	<b>26705</b>	<b>441265</b>	<b>57%</b>	<b>43622874</b>	<b>1368675</b>	<b>26832130</b>	<b>62%</b>	<b>127</b>	<b>8297</b>	<b>319938</b>
	DDG	Total	XI	157		100.39	2.73	46.27	49.01	49%	52	9	36	69%					8659	6566	6566	76%	2	0	6566
	DDG	Total	XII	354		112.17	1.47	37.96	39.43	35%	39	4	39	100%					14111	9020	9020	64%			9020
	DDG	Total	NEW	3709		1142.04	2.15	225.50	227.65	20%	3194	256	612	19%					137326	5210	5210	4%	55	0	5210
	<b>DDG</b>	<b>Grand Total</b>	<b>All Plans</b>	<b>4220</b>		<b>1354.61</b>	<b>6.36</b>	<b>309.73</b>	<b>316.09</b>	<b>23%</b>	<b>3285</b>	<b>269</b>	<b>687</b>	<b>21%</b>					<b>160096</b>	<b>20796</b>	<b>20796</b>	<b>13%</b>	<b>57</b>	<b>0</b>	<b>20796</b>
	Reduction														3				4745						527
	<b>National Total (RE)</b>	<b>Grand Total</b>	<b>All Plans</b>	<b>5777</b>	<b>527</b>	<b>108673.41</b>	<b>4535.30</b>	<b>46374.57</b>	<b>50909.87</b>	<b>47%</b>	<b>128976</b>	<b>1142</b>	<b>122539</b>	<b>95%</b>	<b>780673</b>	<b>26702</b>	<b>441265</b>	<b>57%</b>	<b>43782970</b>	<b>1384726</b>	<b>26852926</b>	<b>61%</b>	<b>184</b>	<b>8297</b>	<b>340207</b>
	Stateplan										14		776										3		
	<b>National Total</b>	<b>Grand Total</b>	<b>All Plans</b>	<b>5777</b>	<b>527</b>	<b>108673.41</b>	<b>4535.30</b>	<b>46374.57</b>	<b>50909.87</b>	<b>47%</b>	<b>128976</b>	<b>1156</b>	<b>123315</b>	<b>96%</b>	<b>780673</b>	<b>26702</b>	<b>441265</b>	<b>57%</b>	<b>43782970</b>	<b>1384726</b>	<b>26852926</b>	<b>61%</b>	<b>187</b>	<b>8297</b>	<b>340207</b>

## Details of Sanction of New Projects under DDUGJY

S.No	State/UT	Category of State	Grid															Off-Grid					Total (Grid + Offgrid)			
			No. of Projects	Physical						Financial									No. of Projects	Physical		Financial		Financial		
				UE villages	IE Villages	SAGY villages	Habitations	RHHs (incl BPL)	BPL HHs	Component-wise cost (Rs Crore)										Fund Released (Rs. Cr)	Un-electrified villages (Nos.)	BPL HHs (in nos)	Sanctioned cost (Rs cr)	Fund Released (Rs. Cr)	Funds (Rs Cr)	
										Electrification of UE villages	SAGY	Metering	RHHs access	System Strengthening	Feeder Separation	PMA charges	Total Project Cost	Sanction							Release	
1	Andhra Pradesh	Others	16		14822	38	34855	904436	713045		10.07	7.27	409.73	490.12	0.00	4.59	921.78	199.95	165	0	3048	22.09		943.87	199.95	
2	Andaman & Nicobar		2			0	0				0.00	5.86	0.00	15.00	0.00	0.10	20.96	1.26		0				20.96	1.26	
3	Arunachal Pradesh	Special	16	478		3	501	14830	6476	199.22	8.44	58.20	0.00	0.00	0.00	1.33	267.19	47.98	1176	1176	16582	159.32	24.14	426.51	72.12	
4	Assam	Special	27	864	6380	117	17023	707601	161915	406.94	50.05	70.44	458.95	281.35	0.00	6.34	1274.07	80.65	521	521	21781	294.81	83.85	1568.88	164.50	
5	Bihar	Others	38	0		4	0	0	0	0.00	1.96	141.86	0.00	1243.72	4439.69	29.14	5856.37	1006.96		0	0	0.00		5856.37	1006.96	
6	Chhattisgarh	Others	27	121	2697	15	7129	137114	77795	49.51	4.47	41.68	432.07	308.05	411.99	6.24	1254.01	158.27	850	488	51322	269.21	98.08	1523.22	256.35	
7	Goa	Others	2			3					3.17	16.74				0.09	20.00			0	0	0.00		20.00	0.00	
8	Gujarat	Others	27	0	8941	19	12171	7425	5060	0.00	2.00	193.26	282.11	245.78	196.93	4.60	924.68	165.62		0	0	0.00		924.68	165.62	
9	Haryana	Others	21	0	2642	15	2873	237769	37890	0.00	10.79	12.63	64.60	189.14	37.37	1.57	316.10	7.29		0	0	0.00		316.10	7.29	
10	Himachal Pradesh	Special	12	35	3803	1	5145	14088	3288	6.04	0.03	13.51	59.44	78.17	1.15	0.79	159.13	13.46		0	0	0.00		159.13	13.46	
11	Jammu & Kashmir	Special	21	83	2250	6	4260	106632	46586	86.53	7.01	96.39	230.37	126.99	69.20	3.08	619.57			0	0	0.00		619.57	0.00	
12	Jharkhand	Others	24	290	11510	19	21779	517417	340482	90.10	3.13	317.56	866.53	201.05	2199.49	18.39	3696.25	184.44	382	393	21208	196.18		3892.43	184.44	
13	Karnataka	Others	31	30	21023	150	33338	570861	297788	23.17	55.09	444.96	228.42	264.39	729.76	8.73	1754.52	105.18	2	3	123	0.61		1755.13	105.18	
14	Kerala	Others	14	0	1315	27	6550	191664	98527	0.00	59.15	159.15	181.59	83.08	0.00	2.41	485.38	86.93		0	0	0.00		485.38	86.93	
15	Madhya Pradesh	Others	50	99	25662	40	43277	1084714	525288	27.78	9.47	410.72	1053.31	530.19	819.52	14.25	2865.24	271.11	122	122	7100	60.93		2926.17	271.11	
16	Maharashtra	Others	37	0	30176	79	49397	1254077	395703	0.00	30.44	0.00	448.79	984.92	700.00	10.82	2174.97	252.87		0	0	0.00		2174.97	252.87	
17	Manipur	Special	3	0	182	3	309	19417	5794	0.00	0.68	0.00	54.01	0.00	0.00	0.27	54.96	4.68		0	0	0.00		54.96	4.68	
18	Meghalaya	Special	7	300	752	8	1080	39968	15280	71.53	1.08	15.24	117.38	54.80	0.00	1.30	261.33	25.51	209	209	7151	40.55	4.47	301.88	29.98	
19	Mizoram	Special	8	12	28	1	42	2239	1468	12.00	0.27	0.00	12.86	5.14	0.00	0.15	30.42			0	0	0.00		30.42	0.00	
20	Nagaland	Special	11	81	1102	2	1224	61298	21543	41.41	0.76	9.99	5.45	26.51	0.00	0.42	84.54	21.53		0	0	0.00		84.54	21.53	
21	Odisha	Others	30	521	5129	35	8594	184855	83035	301.91	36.81	440.93	424.44	302.21	140.00	8.23	1654.53	218.39	269	269	8821	95.05	17.11	1749.58	235.50	

## Details of Sanction of New Projects under DDUGJY

S.No	State/UT	Category of State	Grid																Off-Grid				Total (Grid + Offgrid)				
			No. of Projects	Physical						Financial										No. of Projects	Physical		Financial		Financial		
				UE villages	IE Villages	SAGY villages	Habitations	RHHs (incl BPL)	BPL HHs	Component-wise cost (Rs Crore)											Fund Released (Rs. Cr)	Un-electrified villages (Nos.)	BPL HHs (in nos)	Sanctioned cost (Rs cr)	Fund Released (Rs. Cr)	Funds (Rs Cr)	
										Electrification of UE villages	SAGY	Metering	RHHs access	System Strengthening	Feeder Separation	PMA charges	Total Project Cost	Sanction	Release								
22	Punjab	Others	20	0	0	20	25	0	0	0.00	5.01	84.83	0.00	160.01	0.89	1.25	251.99			0	0	0.00		251.99	0.00		
23	Puducherry		2	0	17	0	17	7891	0	0.00	0.00	15.05	2.32	2.68	0.00	0.10	20.15	1.20			0			20.15	1.20		
24	Rajasthan	Others	33	104	14827	34	41347	738312	244138	23.42	11.45	352.93	1151.81	600.75	665.05	14.03	2819.44	52.51			0	0	0.00		2819.44	52.51	
25	Sikkim	Special	4		329	2	980	12266	3413		6.93	7.34	35.16			0.25	49.68			0	0	0.00		49.68	0.00		
26	Tamilnadu	Others	27	0	1016	0	1468	7068	897	0.00	0.00	119.66	56.74	617.17	125.94	4.60	924.11	165.51			0	0	0.00		924.11	165.51	
27	Telangana	Others	10	0	9150	15	21315	567463	415166	0.00	15.36	5.16	308.27	131.20	0.00	2.30	462.29	20.20			0	0	0.00		462.29	20.20	
28	Tripura	Special	8	0	251	0	388	12536	2816	0.00	0.00	36.59	28.63	8.53	0.00	0.37	74.12	6.31			0	0	0.00		74.12	6.31	
29	Uttar Pradesh	Others	75	84	16639	92	25133	684332	58132	9.48	59.74	294.10	1143.15	2147.76	3257.72	34.56	6946.51	722.08			0	0	0.00		6946.51	722.08	
30	Uttarakhand	Special	13	64	4837	5	10897	120883	96359	60.68	3.76	43.78	459.03	34.25	236.23	4.19	841.92	71.21	13	13	190	3.31		845.22	71.21		
31	West Bengal	Others	19	14	395	1	586	58987	31305	46.86	0.60	441.22	1729.93	862.34	1159.96	21.20	4262.11	386.23			0	0	0.00		4262.11	386.23	
32	Dadra & Nagar Haveli	Others	1		8	1	14	249	216		0.21	1.68	0.93	2.15		0.02	5.00			0	0	0.00		5.00	0.00		
	<b>Total</b>		<b>636</b>	<b>3180</b>	<b>185883</b>	<b>755</b>	<b>351717</b>	<b>8266392</b>	<b>3689405</b>	<b>1456.58</b>	<b>397.93</b>	<b>3858.73</b>	<b>10246.02</b>	<b>9997.45</b>	<b>15190.89</b>	<b>205.72</b>	<b>41353.32</b>	<b>4277.33</b>	<b>3709</b>	<b>3194</b>	<b>137326</b>	<b>1142.05</b>	<b>227.65</b>	<b>42495.36</b>	<b>4504.98</b>		

### Shifting of off-grid Villages to Grid

1	Chhattisgarh			56						9.43							0.047	9.477								
2	Jharkhand			78						25.78							0.1289	25.9089								
3	Madhya Pradesh			37						19.94							0.1	20.04								
	<b>Total</b>			<b>171</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>55.15</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0.28</b>	<b>55.43</b>								
	<b>Grand Total</b>			<b>636</b>	<b>3351</b>	<b>185883</b>	<b>755</b>	<b>351717</b>	<b>8266392</b>	<b>1511.73</b>	<b>397.93</b>	<b>3858.73</b>	<b>10246.02</b>	<b>9997.45</b>	<b>15190.89</b>	<b>206.00</b>	<b>41408.74</b>	<b>4277.33</b>	<b>3709</b>	<b>3194</b>	<b>137326</b>	<b>1142.05</b>	<b>227.65</b>	<b>42550.79</b>	<b>4504.98</b>	



## New Projects: NIT and Award Status

Sl No.	State Name	Total No. of Projects	Awarded/ LOI issued	Departmental	Bids opened & Under Evaluation	NIT Issued & Bids yet to be opened	NIT yet to be issued	Remarks for non award for balance works (other than VE works)
1	Andhra Pradesh	16	15		1			Chipurapalli Society, clarification sought from CO
2	Andaman & Nicobar	2				2	0	BOD-08.09.2017
3	Arunachal Pradesh	16	13		3			Tirap, Lower dibang valley & Changlang under litigation
4	Assam	27			27			Total 63 packages, LOI issued for 14 only
5	Bihar	38	38					
6	Chhattisgarh	27	27					
7	Goa	2				2		Bids opened on 11.09.17
8	Gujarat	27		27				
9	Haryana	21	11		4	4	2	
10	Himachal Pradesh	12		1	5	5	1	Govt. is considering for Deptt. execution for all 11 projects
11	Jammu & Kashmir	21			21			a). 8 projects (Udhampur, Reasi, Leh, Kargil, Shopian, Pulwama, Ramban & Kulgam) to be implemented by PGCIL, Bids opened on 22.08.2017 & under Evaluation
12	Jharkhand	24	22		2	0		4 packages ( 2 projects) award at advance statge
13	Karnataka	31	31		0	0	0	All works awarded except Metering (Consumer, DT & Feeder) works
14	Kerala	14		14				
15	Madhya Pradesh	50	48			2		
16	Maharashtra	37	29		6	2		
17	Manipur	3	1	2				
18	Meghalaya	7					7	Phase-I (RHH & UEV) awarded. Phase-II (RHH, Metering & Syst. Strength), RHH under evaluation & Met & Syst under re-tender.
19	Mizoram	8	8					
20	Nagaland	11		11			0	
21	Odisha	30	30					
22	Punjab	20			20	0		Bids opened on 11.08.17, bids under evaluation
23	Puducherry	2					2	Issue for SBD for metering portion
24	Rajasthan	33	33		0	0		
25	Sikkim	4			4			
26	Tamilnadu	27		27				
27	Telangana	10	9				1	NIT yet to be issued for Sircilla society
28	Tripura	8			8	0		Execution on partial turnkey in 13 pkg (8 pkg erection & 5 Pkg material)
29	Uttar Pradesh	75	75					Date of LOA is expected second week of Sept.
30	Uttarakhand	13	7		6	0		
31	West Bengal	19	19		0			
32	Dadra & Nagar Haveli	1					1	NIT issued, no response, date extended
	<b>Total</b>	<b>636</b>	<b>416</b>	<b>82</b>	<b>107</b>	<b>17</b>	<b>14</b>	

## 6. status of Sanctioned DDG Projects

S.No	State	Implmenting Agency	Sanction in plan	Technology Adopted	No. of projects	No. of Districts	Capacity (KW)	UEVs covered	Villages/Hamlets covered	No. of Households covered (Incl. BPL)	No. of BPL Households covered	Sanctioned Project Cost (Rs.in Lakhs)	Revised Project Cost (Rs.in Lakhs)	Effective project cost (Rs. in lakhs)	BPL HHs Achievement	No. of Projects commissioned	No. of UEVs Commissioned	Fund Released (Rs. In Lakh)	
1	Andhra Pradesh	APEPDCL	XI	SPV	57	1	365	0	57	2225	2225	1694.2	1660.58	1660.58	1884	57	0	1427.4581	
		APSPDCL	XII	SPV	11	1	143.5	0	11	1035	1035	469.44	0	469.44	398	7	0	0	
		APEPDCL	XII	SPV	194	2	894	0	194	5592	5592	3381.68	4448.69	4448.69	3649	170	0	1225.95	
		APEPDCL	DDUGJY	SPV	165	1	518	0	165	3048	3048			2209.39	0	74	0	0	
<b>Sub Total Andhra Pradesh</b>					<b>427</b>	<b>0</b>	<b>1920.5</b>	<b>0</b>	<b>427</b>	<b>11900</b>	<b>11900</b>	<b>5545.32</b>	<b>6109.27</b>	<b>8788.1</b>	<b>5931</b>	<b>308</b>	<b>0</b>	<b>2653.4081</b>	
2	Assam	APDCL	DDUGJY	SPV + SHLS	521	14	8949	521	521	45520	21781	0	0	29480.84	5030	159	159	8384.88	
<b>Sub Total Assam</b>					<b>521</b>	<b>0</b>	<b>8949</b>	<b>521</b>	<b>521</b>	<b>45520</b>	<b>21781</b>	<b>0</b>	<b>0</b>	<b>29480.84</b>	<b>5030</b>	<b>159</b>	<b>159</b>	<b>8384.88</b>	
3	Arunachal Pradesh	SECI	DDUGJY	SHLS	1176	17		1176	1176	16582	16582			15931.65	0	0	0	2413.84	
<b>Sub Total Arunachal Pradesh</b>					<b>1176</b>	<b>0</b>	<b>0</b>	<b>1176</b>	<b>1176</b>	<b>16582</b>	<b>16582</b>	<b>0</b>	<b>0</b>	<b>15931.65</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>2413.84</b>
4	Bihar	BSHPC	XI	41 projects are Hybrid of Biomass gasifier + SPV & 7 projects are only SPV based	0	0	0	0	0	0	0	3784.64	0	0		0	0	0	
<b>Sub Total Bihar</b>					<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>3784.64</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>
4	Chhattisgarh	CREDA	XI	SPV	9	2	102	8	9	645	645	463.21	345	345	490	9	8	304.29	
		CREDA	XII	SPV	87	3	523	24	87	3923	3923	2431	0	2431	4490	87	24	1995.74	
		CREDA	DDUGJY	SPV+SHLS	850	16	4723	488	870	51322	51322			26920.96	612	283	9808.53		
<b>Sub Total Chhattisgarh</b>					<b>946</b>	<b>0</b>	<b>5348</b>	<b>520</b>	<b>966</b>	<b>55890</b>	<b>55890</b>	<b>2894.21</b>	<b>345</b>	<b>29696.96</b>	<b>4980</b>	<b>708</b>	<b>315</b>	<b>12108.5624</b>	
5	Jharkhand	DVC	XII	SPV	0	0	0	0	0	0	0	2090.91	0	0		0	0	0	
		JREDA	DDUGJY	SPV + SHLS	382	8	6689	393	393	25726	21208			19617.9	57	26	26	0	
<b>Sub Total Jharkhand</b>					<b>382</b>	<b>0</b>	<b>6689</b>	<b>393</b>	<b>393</b>	<b>25726</b>	<b>21208</b>	<b>2090.91</b>	<b>0</b>	<b>19617.9</b>	<b>57</b>	<b>26</b>	<b>26</b>	<b>0</b>	
6	Karnataka	GESCOM (1) & HESCOM (1)	XII	SPV	2	2	63	0	1	124	124	880.54	0	175.86	0	0	0	0	
		CESC	XII	SPV	25	3	390	6	31	1716	1598	1229.24	1962	1962	244	8	3	529.74	
		MESCOM	XII	SPV	0	0	0	0	0	0	0	868.08	0	0	0	0	0	0	
		CESC	XII	SPV	10	2	138.2	0	11	828	818	612	0	612	0	0	0	0	
<b>Sub Total Karnataka</b>					<b>39</b>	<b>0</b>	<b>591.2</b>	<b>9</b>	<b>46</b>	<b>2791</b>	<b>2663</b>	<b>3589.86</b>	<b>1962</b>	<b>2810.86</b>	<b>367</b>	<b>10</b>	<b>6</b>	<b>529.74</b>	
7	Kerala	KSEB	XII	SPV	15	1	131.5	0	15	731	730	531.83	0	531.83	239	7	0	138.21	
<b>Sub Total Kerala</b>					<b>15</b>	<b>0</b>	<b>131.5</b>	<b>0</b>	<b>15</b>	<b>731</b>	<b>730</b>	<b>531.83</b>	<b>0</b>	<b>531.83</b>	<b>239</b>	<b>7</b>	<b>0</b>	<b>138.21</b>	
8	Madhya Pradesh	MPUVNL	XI	SPV	25	4	528	25	91	2859	2303	1836.52	2717.02	2717.02	2410	25	25	1241.6978	
		DDUGJY	SPV + SHLS	122	13	2780	122	202	12975	7100			6092.55	0	0	0	0		
<b>Sub Total Madhya Pradesh</b>					<b>147</b>	<b>0</b>	<b>3308</b>	<b>147</b>	<b>293</b>	<b>15834</b>	<b>9403</b>	<b>1836.52</b>	<b>2717.02</b>	<b>8809.57</b>	<b>2410</b>	<b>25</b>	<b>25</b>	<b>1241.6978</b>	
9	Meghalaya	MePDCL	XII	SPV	3	1	154	3	3	751	248	389.4	0	389.4	0	0	0	0	
		MePDCL(106) , MNREDA(103)	DDUGJY	SHLS	209	7	209	209	209	7151	7151	991	823	4055	7	7	7	447.4088	
<b>Sub Total Meghalaya</b>					<b>212</b>	<b>0</b>	<b>154</b>	<b>212</b>	<b>212</b>	<b>7902</b>	<b>7399</b>	<b>1380.4</b>	<b>823</b>	<b>4444.4</b>	<b>0</b>	<b>7</b>	<b>7</b>	<b>447.4088</b>	
10	Odisha	OREDA	XII	SPV	7	1	65.5	6	7	268	43	197	0	197	0	6	6	53.36	
		DDUGJY	SPV + SHLS	269	11	3480	269	272	11889	8821			9504.69	55	55	1710.83			
<b>Sub Total Odisha</b>					<b>276</b>	<b>0</b>	<b>3545.5</b>	<b>275</b>	<b>279</b>	<b>12157</b>	<b>8864</b>	<b>197</b>	<b>0</b>	<b>9701.69</b>	<b>0</b>	<b>61</b>	<b>61</b>	<b>1764.19</b>	
12	Rajasthan	AVVNL	XII	SPV	0	0	0	0	0	0	0	428.11	0	0	0	0	0	0	
		AVVNL	XII	SPV	0	0	0	0	0	0	0	1412	0	0	0	0	0	0	
		JVVNL	XII	SPV	0	0	0	0	0	0	0	51	0	0	0	0	0	0	
<b>Sub Total Rajasthan</b>					<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>1891.11</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	
11	Telangana	TSNPDCL	XI	SPV	39	2	202	0	39	1275	1275	960.69	925.88	925.88	849	34	0	389.15	
<b>Sub Total Telangana</b>					<b>39</b>	<b>2</b>	<b>202</b>	<b>0</b>	<b>39</b>	<b>1275</b>	<b>1275</b>	<b>960.69</b>	<b>925.88</b>	<b>925.88</b>	<b>849</b>	<b>34</b>	<b>0</b>	<b>389.15</b>	
12	Uttar Pradesh	UPNEDA	XI	SPV	7	2	79	6	7	500	351	323.72	346	346					
		UPNEDA	XI	SPV	5	2	308	5	15	2055	1031	3733.93	4692	2140.8	887	0	0	1262.47	
		UPNEDA	XI	SPV	13	1	190	6	13	1210	536	2351.97	2988	1397.3		13	6		
<b>Sub Total Uttar Pradesh</b>					<b>25</b>	<b>0</b>	<b>577</b>	<b>17</b>	<b>35</b>	<b>3765</b>	<b>1918</b>	<b>6409.62</b>	<b>8026</b>	<b>3884.1</b>	<b>887</b>	<b>20</b>	<b>12</b>	<b>1262.47</b>	
13	Uttarakhand	UREDA	XI	Small Hydro	2	2	300	2	10	460	293	480.91	506.26	506.26	46	1	1	275.49	
		UPCL	DDUGJY	SPV + SHLS	13	1	102	13	13	633	190			330.5	0	0	0	0	
<b>Sub Total Uttarakhand</b>					<b>15</b>	<b>0</b>	<b>402</b>	<b>15</b>	<b>23</b>	<b>1093</b>	<b>483</b>	<b>480.91</b>	<b>506.26</b>	<b>836.76</b>	<b>46</b>	<b>1</b>	<b>1</b>	<b>275.49</b>	
<b>Total XI Plan</b>					<b>157</b>	<b>0</b>	<b>2074</b>	<b>52</b>	<b>241</b>	<b>11229</b>	<b>8659</b>	<b>15629.79</b>	<b>14180.74</b>	<b>10038.84</b>	<b>6566</b>	<b>146</b>	<b>46</b>	<b>4900.5559</b>	
<b>Total XII Plan</b>					<b>354</b>	<b>0</b>	<b>2502.7</b>	<b>39</b>	<b>360</b>	<b>14968</b>	<b>14111</b>	<b>14972.23</b>	<b>6410.69</b>	<b>11217.22</b>	<b>9020</b>	<b>285</b>	<b>33</b>	<b>3943.00</b>	
<b>Total DDUGJY</b>					<b>3709</b>	<b>0</b>	<b>27241</b>	<b>3194</b>	<b>3824</b>	<b>174969</b>	<b>137326</b>	<b>991</b>	<b>823</b>	<b>114204.48</b>	<b>5210</b>	<b>935</b>	<b>533</b>	<b>22765.49</b>	
<b>Total XI, XII and DDUGJY</b>					<b>4220</b>	<b>0</b>	<b>31817.7</b>	<b>3285</b>	<b>4425</b>	<b>201166</b>	<b>160096</b>	<b>31593.02</b>	<b>21414.43</b>	<b>135460.5</b>	<b>20796</b>	<b>1366</b>	<b>612</b>	<b>31609.0471</b>	

**Details of closed projects and Infrastructure created there under**

S.No.	States	No. of Projects Closed				Final coverage & Executed Infrastructure as per closure																		
		X	XI	XI -II	Total	UEV/DEV (nos.)	IEV (nos.)	BPL Hhs (nos.)	Final Completion Cost (Rs. Lakhs)	New 33/11 kV S/s (nos.)	Aug of S/s (nos.)	33 kV line	DTs (nos.)								Total	Cap. (MVA)	11 kV line (kms.)	LT line (kms.)
													5 KVA	10 KVA	15 KVA	16 KVA	25 KVA	40 KVA	63 KVA					
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22			
1	Andhra Pradesh	12	4	0	16	0	16114	1897972	54709.293	8	16	250.37	0	40	15236	2910	339	0	0	18525	283.975	4375.73	15801.54	
2	Arunachal Pradesh	2	14	0	16	2078	1305	39121	102758.52	22	1	709.5	1491	689	0	494	517	0	0	3191	35.174	9154.15	2426.18	
3	Assam	3	20	0	23	8347	12843	1210211	261927.14	33	1	560.10	0	1085	0	21765	8775	0	0	31625	578.465	32209.33	37584.43	
4	Bihar	26	11	0	37	16894	1025	892483	221255.62	85	22	1768.54	0	3070	0	24135	7117	22	0	34344	595.665	25573.87	28516.33	
5	Chhattisgarh	3	9	0	12	121	10106	303327	43933.71	11	37	1.25	0	4052	857	2548	2206	0	0	9663	149.293	4567.11	7105.09	
6	Gujarat	3	22	0	25	0	16144	745460	31469.23	0	0	0.00	3	346	0	1574	731	0	48	2702	49.96	1113.03	8861.45	
7	Haryana	4	14	0	18	0	5137	193762	15524.19	0	0	0.00	0	0	0	260	4867		459	5586	154.75	1675.64	695.83	
8	Himachal Pradesh	0	11	0	11	75	7467	14119	25890.28	0	4	0	0	15	0	64	1794		187	2060	57.805	1284.09	5428.90	
9	Jammu & Kashmir	3	9	0	12	133	1209	33470	20534.38	4	10	26.414	0	36	0	257	1679	0	0	1972	46.447	1384.05	3105.16	
10	Jharkhand	7	5	0	12	9072	3241	556249	118225.45	43	28	1004.589	0	13324	0	7562	2282	0	0	23168	311.282	16538.92	17121.91	
11	Karnataka	17	8	0	25	55	21150	821863	79247.17	0	5	0	0	0	86	0	13888	0	0	13974	348.49	3783.25	15444.30	
12	Kerala	1	6	7	14	0	1087	113305	19750.41	2	5	2.50	0	0	0	0	1825		0	1825	45.63	1939.04	3563.69	
13	Madhya Pradesh	8	8	0	16	165	12175	420002	71910.37	4	32	23.89	0	2523	721	4919	7145	0	0	15308	293.374	11918.97	10537.50	
14	Maharashtra	4	30	0	34	0	35325	1198861	66320.46	3	14	0.00	0	191	1123	279	7108	0	14	8715	201.80	3526.50	9845.60	
15	Manipur	2	0	0	2	168	272	11117	8421.63	2	1	74	25	128	0	61	78	0	0	292	4.331	968.09	417.82	
15	Meghalaya	2	3	0	5	1022	2425	84383	26795.13	1	0	5.77	34	412	0	686	1166	0	0	2298	44.416	2533.15	5906.94	
16	Mizoram	2	6	0	8	170	517	26210	31213.71	4	0	200	0	0	0	0	742	0	0	742	18.55	1407.75	811.21	
17	Nagaland	2	9	0	11	102	1152	51522	26578.39	10	27	216.5	0	0	0	60	849	0	0	909	22.185	1140.04	1079.85	
18	Odisha	4	23	0	27	4093	9169	794661	94255.07	8	67	106.6	0	10466	0	10144	2950	0	0	23560	340.714	12646.04	21464.62	
19	Punjab	0	17	0	17	0	6131	72988	3490.44	0	0	0	0	0	0	0	4198	0	0	4198	104.95	555.30	38.39	
20	Rajasthan	25	14	0	39	2909	24600	760824	82789.97	2	0	49.49	0	0	0	22473	5735	0	0	28208	502.943	13876.03	31567.56	
21	Sikkim	2	2	0	4	25	412	13601	21244.72	0	0	0	0	282	0	0	122	0	0	404	5.87	608.06	791.88	
22	Tamil Nadu	0	26	0	26	0	9673	501202	34120.25	0	0	0	0	0	0	4724	5405	0	0	10129	210.709	2646.53	1959.21	
23	Telangana	5	5	0	10	0	9176	708865	31073.06	2	0	8.17	0	653	9448	4	536	0	1	10642	161.777	3150.91	11897.42	
24	Tripura	1	3	0	4	141	620	106329	17421.06	6	1	102.5	0	962	0	626	237		0	1825	25.561	871.92	1879.69	
25	Uttar Pradesh	63	0	0	63	27140	2991	888013	368493.19	197	281	2937.20	0	76379	0	27388	9076	0	0	112843	1428.9	48300.83	22069.55	
26	Uttarakhand	13	0	0	13	1514	10042	202954	78200.09	6	13	118.45	0	508	0	9118	2872	0	0	12498	222.768	8582.53	11496.44	
27	West Bengal	13	14	0	27	4183	10682	1223899	139377.58	13	1	178.24	0	7514	0	4558	6174	0	0	18246	302.418	10362.68	24447.35	
<b>Grand Total</b>		<b>227</b>	<b>293</b>	<b>7</b>	<b>527</b>	<b>78407</b>	<b>232190</b>	<b>13886773</b>	<b>2096930.51</b>	<b>466</b>	<b>566</b>	<b>8344.07</b>	<b>1553</b>	<b>122675</b>	<b>27471</b>	<b>146609</b>	<b>100413</b>	<b>22</b>	<b>709</b>	<b>399452</b>	<b>6548.20</b>	<b>226693.53</b>	<b>301865.84</b>	

**State-wise Implementing agency- wise New Sub-station Status (X,XI,XI,phase- II, XII & New plan)**

Sl. No	Name of State	Implementing Agency	RE Components of DDUGJY																		Commissioned 2017-18
			Nos.of New S/s Sanctioned						Nos.of New S/s Commissioned & Charged						Bal. nos. of New S/s yet to be erected						
			X	XI	XI-II	XII	New Plan	Total	X	XI	XI-II	XII	New	Total	X	XI	XI-II	XII	New	Total	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22
1	Andaman&Nicobar	ED&AN Admin					5	5											5	5	
2	Andhra Pradesh	APEPDCL	4	3			80	87	4	3			2	9					78	78	2
		APSPDCL	1				52	53	1				18	19					34	34	18
	<b>Total Andhra Pradesh</b>		<b>5</b>	<b>3</b>			<b>132</b>	<b>140</b>	<b>5</b>	<b>3</b>			<b>20</b>	<b>28</b>					<b>112</b>	<b>112</b>	<b>20</b>
3	Arunachal Pradesh	APDA	2	20				22	2	20				22							
4	Assam	APDCL	3	23		20	23	69	3	23				26				20	23	43	
		PGCIL	3	4				7	3	4				7							
	<b>Total Assam</b>		<b>6</b>	<b>27</b>		<b>20</b>	<b>23</b>	<b>76</b>	<b>6</b>	<b>27</b>				<b>33</b>				<b>20</b>	<b>23</b>	<b>43</b>	
5	Bihar	NBPDCL		35	19	38	171	263		30	11	1		42		5	8	37	171	221	
		SBPDCL		2	17	8	117	144		2	14	1		17			3	7	117	127	
		NHPC	11	29				29	11	29				40							
		PGCIL	71	10				10	71	10				81							
	<b>Total Bihar</b>		<b>82</b>	<b>76</b>	<b>36</b>	<b>46</b>	<b>288</b>	<b>528</b>	<b>82</b>	<b>71</b>	<b>25</b>	<b>2</b>		<b>180</b>		<b>5</b>	<b>11</b>	<b>44</b>	<b>288</b>	<b>348</b>	
6	Chhattisgarh	NTPC		1				1		1				1							
		PGCIL		2				2		2				2							
		CSPDCL		7	1		80	88		7	1		1	9					79	79	1
	<b>Total Chhattisgarh</b>			<b>10</b>	<b>1</b>		<b>80</b>	<b>91</b>		<b>10</b>	<b>1</b>			<b>12</b>					<b>79</b>	<b>79</b>	<b>1</b>
7	Gujarat	UGVCL					2	2					1	1					1	1	1
		MGVCL					16	16					8	8					8	8	8
		DGVCL					3	3					1	1					2	2	1
	<b>Total Gujarat</b>						<b>21</b>	<b>21</b>					<b>10</b>	<b>10</b>					<b>11</b>	<b>11</b>	<b>10</b>
8	Haryana	DHBVNL					5	5											5	5	
		UHBVNL					9	9											9	9	
	<b>Total Haryana</b>						<b>14</b>	<b>14</b>											<b>14</b>	<b>14</b>	
9	Himachal Pradesh		1				16	17	1					1					16	16	
10	Jammu & Kashmir	NHPC	3	11				14	3	11				14							
		JKSPDCL	1	5			40	6	1	5				6					40	40	
	<b>Total J &amp; K</b>		<b>4</b>	<b>16</b>			<b>40</b>	<b>60</b>	<b>4</b>	<b>16</b>				<b>20</b>					<b>40</b>	<b>40</b>	
11	Karnataka	HESCOM					4	4											4	4	
12	Kerala	KSEB		2			2	4		2				2					2	2	
13	Jharkhand	DVC	24	18				42	24	18				42							
		JBVNL	33			7	104	144	32					32	1			7	104	112	2
		NTPC	4	28				32	4	27				31		1			1	1	1
	<b>Total Jharkhand</b>		<b>61</b>	<b>46</b>		<b>7</b>	<b>104</b>	<b>218</b>	<b>60</b>	<b>45</b>				<b>105</b>	<b>1</b>	<b>1</b>		<b>7</b>	<b>104</b>	<b>113</b>	<b>3</b>
14	Maharashtra	MSEDCL		3			216	219		3				3					216	216	
15	Madhya Pradesh	NTPC	4					4	4					4							
		MPPOKVCL		1			52	53		1				1					52	52	
		MPMKVCL				34	18	52				22		22				12	18	30	2
		MPPsKVCL					65	65											65	65	
	<b>Total MP</b>		<b>4</b>	<b>1</b>		<b>34</b>	<b>135</b>	<b>174</b>	<b>4</b>	<b>1</b>		<b>22</b>		<b>27</b>				<b>12</b>	<b>135</b>	<b>147</b>	<b>2</b>
16	Manipur	MSPDCL	2	9		1		12	2	8				10		1		1	2	2	
17	Meghalaya	MePDCL		5			9	14		2				2		3			9	12	
18	Mizoram	P & E Deptt.	1	3		6		10	1	3				4				6	6	6	
19	Nagaland	Power Deptt.	2	8		1	3	14	2	8				10				1	3	4	
20	Odisha	NHPC	1	2				3	1	2				3							
		NTPC		14				14		14				14							
		PGCIL		15				15		15				15							
		CESU					6	6											6	6	
		NESCO					2	2											2	2	
		WESCO					7	7											7	7	
	<b>Total Odisha</b>		<b>1</b>	<b>31</b>			<b>15</b>	<b>47</b>	<b>1</b>	<b>31</b>				<b>32</b>					<b>15</b>	<b>15</b>	

**State-wise Implementing agency- wise New Sub-station Status (X,XI,XI,phase- II, XII & New plan)**

Sl. No	Name of State	Implementing Agency	RE Components of DDUGJY																	Commissioned 2017-18	
			Nos.of New S/s Sanctioned						Nos.of New S/s Commissioned & Charged						Bal. nos. of New S/s yet to be erected						
			X	XI	XI-II	XII	New Plan	Total	X	XI	XI-II	XII	New	Total	X	XI	XI-II	XII	New		Total
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22
21	Rajasthan	AVVNL					85	85											85	85	
		JVVNL	1				107	108	1					1					107	107	
		JdVVNL	1				16	17	1					1					16	16	
	<b>Total Rajasthan</b>		<b>2</b>				<b>208</b>	<b>210</b>	<b>2</b>					<b>2</b>					<b>208</b>	<b>208</b>	
22	<b>Tamil Nadu</b>	TANGEDCO					<b>108</b>	<b>108</b>											<b>108</b>	<b>108</b>	
23	Telangana	TNPDCL	2					2	2					2							
		TSSPDCL	1				84	85	1					1					84	84	
	<b>Total Telangana</b>		<b>3</b>				<b>84</b>	<b>87</b>	<b>3</b>					<b>3</b>					<b>84</b>	<b>84</b>	
24	Tripura	TSECL	1	4		9		14	1	4				5				9		9	
		PGCIL		1				1		1				1							
		NEEPCO				4		4										4		4	
	<b>Total Tripura</b>		<b>1</b>	<b>5</b>		<b>13</b>		<b>19</b>	<b>1</b>	<b>5</b>				<b>6</b>				<b>13</b>		<b>13</b>	
25	Uttar Pradesh	DVVNL	52			15	52	119	52					52				15	52	67	
		MVVNL	40			4	64	108	37					37	3			4	64	71	
		PGCIL	24		2	2		28	24		2	2		28							
		PSVVNL	20				72	92	20					20					72	72	
		PUVVNL	70				49	119	70				8	78					41	41	8
	<b>Total Uttar Pradesh</b>		<b>206</b>		<b>2</b>	<b>21</b>	<b>237</b>	<b>466</b>	<b>203</b>		<b>2</b>	<b>2</b>	<b>8</b>	<b>215</b>	<b>3</b>			<b>19</b>	<b>229</b>	<b>251</b>	<b>10</b>
26	<b>Uttarakhand</b>	UPCL	6				1	7	6					6					1	1	
27	West Bengal	NTPC	1					1	1					1							
		PGCIL	7	1				8	7	1				8							
		WBSEDCL	3	3		4	80	90	3	2		1		6		1		3	80	84	
		NHPC		4				4		4				4							
	<b>Total West Bengal</b>		<b>11</b>	<b>8</b>		<b>4</b>	<b>80</b>	<b>103</b>	<b>11</b>	<b>7</b>		<b>1</b>		<b>19</b>		<b>1</b>		<b>3</b>	<b>80</b>	<b>84</b>	
	<b>Grand Total</b>		<b>400</b>	<b>273</b>	<b>39</b>	<b>153</b>	<b>1825</b>	<b>2690</b>	<b>396</b>	<b>262</b>	<b>28</b>	<b>27</b>	<b>39</b>	<b>752</b>	<b>4</b>	<b>11</b>	<b>11</b>	<b>126</b>	<b>1786</b>	<b>1938</b>	<b>46</b>



**State-wise Implementing agency- wise Augmentation Sub-station Status (X,XI,XI,phase- II, XII & New plan)**

Sl. No	Name of State	Implementing Agency	RE Components of DDUGJY																	Commissioned 2017-18	
			Nos.of Augu S/s Sanctioned					Nos.of Commissioned & Charged						Bal.nos. Augu of S/s yet to be erected							
			X	XI	XI-II	XII	New	Total	X	XI	XI-II	XII	New	Total	X	XI	XI-II	XII	New		Total
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22
		JdVVNL				17	5	22										17	5	22	
	<b>Total Rajasthan</b>					19	5	24										19	5	24	
22	<b>Tamil Nadu</b>	TANGEDCO					181	181											181	181	
23	<b>Telangana</b>	TNPDCL																			
		TSSPDCL																			
	<b>Total Telangana</b>																				
24	Tripura	TSECL	1			4		5	1					1				4		4	
		PGCIL																			
		NEEPCO																			
	<b>Total Tripura</b>		1			4		5	1					1				4		4	
25	Uttar Pradesh	DVVNL	67			87	342	496	67			39		106				48	342	390	39
		MVVNL	54			22	64	140	50			22		72	4				64	68	22
		PGCIL	47		30	6		83	47		30	6		83							6
		PSVVNL	28			87	82	197	28			40	19	87				47	63	110	59
		PUVVNL	89				265	354	89				40	129					225	225	40
	<b>Total Uttar Pradesh</b>		285		30	202	753	1270	281		30	107	59	477	4			95	694	793	166
26	<b>Uttarakhand</b>	UPCL	13					13	13					13							
27	West Bengal	NESCL		2				2								2				2	
		PGCIL																			
		WBSEDCL				11	103	114				11		11					103	103	
		NHPC	1					1	1					1							
	<b>Total West Bengal</b>		1	2		11	103	115	1			11		12		2			103	103	
	<b>Grand Total</b>		415	509	30	915	2181	4050	372	198	30	290	59	949	43	311		625	2122	3101	181

## Status of Power Supply to Rural Areas

MONTH : July- 2017

SL. No.	Name of the State	Average Hours of Power Supply in a day To Rural Areas
1	2	3
1	Andhra Pradesh	23.78
2	Arunachal Pradesh	12.30
3	Assam	18.30
4	Bihar	17.01
5	Chhattisgarh	23.00
6	Gujarat	24.00
7	Haryana	13.06
8	Himachal Pradesh	24.00
9	Jammu & Kashmir	14.50
10	Jharkhand	15.50
11	Karnataka	16.58
12	Kerala	23.00
13	Madhya Pradesh	23.14
14	Maharashtra	23.32
15	Manipur	21.50
16	Meghalaya	21.50
17	Mizoram	11.50
18	Nagaland *	19.00
19	Odisha *	20.90
20	Punjab	24.00
21	Rajasthan	22.00
22	Sikkim	17.12
23	Tamil Nadu	24.00
24	Telangana	24.00
25	Tripura	23.50
26	Uttar Pradesh *	17.43
27	Uttarakhand *	23.52
28	West Bengal	24.00

\*Nagaland , Odhisa & Uttar Pradesh June month data and Uttarakhand January month data has been included.