

TPIA Statwise inspection- XII Plan RE DDUGJY Projects

as on 31.01.2019

S.No	Name of State	TPIA	Revised Coverage	Cumulative Achievement	% progress	Scope of TPIA (50% of c)	Total villages inspected by TPIA	Nos. of defects reported by TPIA	Nos. of defects rectified by PIA
1	Assam	RECPDCL	10837	8970	83%	5419	3171	26254	26254
2	Bihar	NPCC	24728	22302	90%	12364	6043	108669	56235
3	Chhattisgarh	Biecco Lwarie	3236	3231	100%	1618	1932	16968	16968
4	Jammu & Kashmir	NA	207	27	13%	104	0	0	0
5	Jharkhand	NA	9865	9403	95%	4933	1821	44696	8479
6	Karnataka	RECPDCL	9205	5243	57%	4603	3580	18488	18327
7	Madhya Pradesh	ERDA/Mecon/WAPCOS/Biecco Lwarie	19701	16801	85%	9851	15826	84103	82313
8	Manipur	WAPCOS	1795	287	16%	898	119	4017	805
9	Mizoram	NA	0	0	0%	19	19	232	232
10	Nagaland	WAPCOS	274	144	53%	137	47	203	203
11	Orissa	Andrew Yule/ Biecco Lwarie/ PDIL	32558	18865	58%	16600	6886	60363	47770
12	Rajasthan	IL Kota	23986	21429	89%	11993	9401	32365	30711
13	Tripura	Andrew Yule/ Biecco Lwarie	775	664	86%	388	258	2515	2515
14	Uttar Pradesh	RECPDCL/ERDA/RK industries/NPCC	50427	45047	89%	25214	26033	352853	230371
15	West Bengal	Voynats Ltd	5632	5630	100%	2816	3179	19928	19928
	Total		193226	158043	82%	96953	78315	771654	541111

TPIA Statewise Inspection Status - XI Plan Phase-II Projects under DDUGJY

									as on 31.01.2019	
S.No	Name of State	PIA	TPIA	Coverage of Villages	Cumulative Achievement	% progress	No. of Villages in Scope of TPIA	Total Villages Inspected by TPIA	Nos. of defects reported by TPIA	Nos. of defects rectified by PIA
1	Bihar	NBPDCL/SBPDCL	RECPDCL	14166	13505	95%	7083	3414	55998	11668
2	Chhattisgarh	CSPDCL	IL	1203	1141	95%	602	1076	3320	3320
3	Haryana	DHBVN	Biecco Lawrie	625	561	90%	313	342	1111	289
4	Karnataka	MESCOM	ERDA/ ASCI	596	596	100%	298	320	1890	1890
5	Kerala	KSEB	CPRI	493	493	100%	247	268	639	639
6	Madhya Pradesh	MPPoKVVCL/ MPPsKVVCL/ MPMKVVCL	ERDA/ RECPDCL/ WAPCOS/ Biecco Lawrie	15816	10142	64%	7908	7500	64554	62068
7	Maharashtra	MSEDCL	RECPDCL	829	829	100%	415	684	1662	1662
8	Tamilnadu	TANGEDCO	RITES	729	723	99%	365	248	1509	1509
9	Uttar Pradesh	DVVNL/MVVNL/ PuVVNL/PVVNL	ERDA/ RECPDCL/ Biecco Lawrie	19898	16705	84%	9949	11438	155048	104972
10	West Bengal	GTA	RECPDCL	306	306	100%	153	73	501	501
Grand Total				54661	45001	82%	27331	25363	286232	188518

DDUGJY XI Plan Phase-I: Progress of TPIA**As on 31.01.2019**

Sl No.	State	Revised Coverage	TPIA coverage as per Quality Manual (50% of c)	No. of villages inspected by TPIA	Nos. of defects reported by TPIA	Nos. of defects rectified by PIA
1	Andhra Pradesh	5276	2638	3224	6624	6624
2	Arunachal Pradesh	2986	1493	2253	2615	2615
3	Assam	18563	9282	5736	17916	17916
4	Bihar	11026	5513	5801	40710	21828
5	Chhattisgarh*	13481	6741	5061	5084	5080
6	Gujarat	14053	7027	9095	36686	36686
7	Haryana	4161	2081	2291	18257	18257
8	Himachal Pradesh	7525	3763	3853	1860	1860
9	Jammu & Kashmir	2220	1110	798	11507	10866
10	Jharkhand	12626	6313	5723	16476	16092
11	Karnataka	5709	2855	2942	5204	5204
12	Kerala	557	279	358	264	264
13	Madhya Pradesh	23873	11937	13611	41306	38589
14	Maharashtra	31032	15516	21778	31011	31011
15	Manipur	1804	902	793	13573	6817
16	Meghalaya	4143	2072	598	1730	1730
17	Mizoram	399	200	229	1079	1079
18	Nagaland	964	482	524	1810	1810
19	Orissa*	35485	17743	15699	32972	29906
20	Punjab	6297	3149	3254	12406	9756
21	Rajasthan	21131	10566	9440	94635	93437
22	Sikkim	264	132	135	6	6
23	Tamil Nadu	9673	4837	7955	15145	15145
24	Tripura	680	340	360	643	643
25	West Bengal	23899	11950	11656	49539	49539
Total		257827	128909	133167	459058	422760

Note:

Tamil Nadu has done more than scope of TPIA.

HP, Kerala, & Punjab are lately awarded as a result progress is low.

*Includes coverage and achievement of 3 supplementary projects (2 in chhattisgarh and 1 in orissa).

MPMKVVCL: Scope of TPIA inspection is 100%