

Executive Summary

Of

RE Component of

DDUGJY

Feb-2018

Web & MIS Group

RE DIVISION



असीमित ऊर्जा, अनन्त संभावनाएं
Endless energy. Infinite possibilities.

Scope & Cumulative Achievement

Projects Sanctioned under		X Plan	XI Plan	Total Phase I	XI Plan Ph-II	XII Plan	New (RE)	Others	Beng Reconciled *	DDG (XI, XII & New)	Saubhagaya	Stateplan	Grand Total
No. of Projects		235	341	576	72	273	636			4377			5934
Sanctioned Project Cost in Rs. Cr. (Effective cost)		12810.34	19954.75	32765.09	9363.09	23606.4	41408.77			1368.91			108512.26
Release in Rs. Cr.		12359.50	18374.63	30734.13	5783.8	11984.16	5453.75			465.06			54420.9
		96%	92%	94%	62%	51%	13%			34%			50%
Un-electrified Villages (UEV) (in Nos.)	Scope	64167	46965	111132	2207	8995	3351			3379			129064
	Ach.	63972	45959	109931	2005	6750	3209	1172		1606		784	125457
	%	100%	98%	99%	91%	75%	96%			48%			97%
Intensive Electrification of Villages(IEV) (in Nos.)	Scope	97571	212606	310177	52644	231760	185883						780464
	Ach.	97084	208640	305724	39019	123132	25140						493015
	%	100%	98%	99%	74%	53%	14%						63%
BPL HH covered (in Lakhs)	Scope	76.60	145.37	221.97	44.77	132.48	36.89		46.99	1.6			390.72
	Ach.	74.51	138.99	213.5	21.81	42.21	9.88			0.58	2.77		290.75
	%	97%	96%	96%	49%	32%	27%			36%			74%

341 Projects of XI Plan Phase-I

Statewise Status of Defects Reported & Rectified under 3-Tier Quality Control Mechanism

As on 28.02.2018

Sl. No.	Name of the State	Tier-I : TPIA (Third Party Inspection Agency)		Tier-II : RQM (REC Quality Monitoring)		Tier-III : NQM (National Quality Monitoring)	
		No. of Descrepancies Observed by TPIA	No. of Descrepancies rectified	No. of Descrepancies Observed by RQM	No. of Descrepancies rectified	No. of Descrepancies Observed by NQM	No. of Descrepancies rectified
1	Andhra Pradesh	6624	6624	1951	1951	668	668
2	Arunachal Pradesh	2615	2615	3383	3383	618	618
3	Assam	17916	17916	11912	11912	188	188
4	Bihar	40710	21828	13676	12826	1400	1151
5	Chhattisgarh	5084	5080	3913	3913	1494	1494
6	Gujarat	36686	36686	2641	2641	1667	1667
7	Haryana	18257	18257	2159	2159	447	447
8	Himachal Pradesh	1860	1860	2480	2480	2253	2253
9	J&K	11507	10866	5158	5158	318	266
10	Jharkhand	16476	16092	12549	12549	1162	1162
11	Karnataka	5204	5204	4600	4600	768	768
12	Kerala	264	264	281	281	210	210
13	MP	41306	38589	12791	12791	3451	3208
14	Maharashtra	31011	31011	4949	4949	3183	3183
15	Manipur	1707	1707	12304	700	653	338
16	Meghalaya	1730	1730	1154	1154	554	554
17	Mizoram	1079	1079	193	193	113	113
18	Nagaland	1810	1810	540	540	188	188
19	Orissa	32972	29906	2814	2814	4159	4159
20	Punjab	12406	9756	2269	2269	1051	1051
21	Rajasthan	94635	93437	28112	28112	1882	1882
22	Sikkim	6	6	274	274	50	50
23	Tamil Nadu	15145	15145	6021	6021	1142	1142
24	Tripura	643	643	266	266	142	142
25	West Bengal	49539	49539	28461	28461	2213	2213
Total		447192	417650	164851	152397	29974	29115

* No major deficiencies observed, only minor deficiencies like tilting of Poles , missing danger plates, missing Barbed wire, missing piercing connector are observed.

341 Projects of XI Plan Phase-I

Statewise Status of Village Inspected under 3-Tier Quality Control Mechanism

As on 28.02.2018

Sl. No.	Name of the State	Tier-I : TPIA (Third Party Inspection Agency)		Tier-II : RQM (REC Quality Monitoring)		Tier-III : NQM (National Quality Monitoring)	
		Scope of TPIA	No. of Villages Inspected	Scope of RQM	No. of Villages Inspected	Scope of NQM	No. of Villages Inspected
1	Andhra Pradesh	2638	2969	586	586	58	58
2	Arunachal Pradesh	1493	1697	335	335	30	30
3	Assam	9282	5693	1923	1923	184	184
4	Bihar	5513	5003	1113	1053	119	119
5	Chhattisgarh	6741	4645	1360	1088	138	138
6	Gujarat	7027	6781	1560	1560	155	155
7	Haryana	2081	2030	461	461	43	43
8	Himachal Pradesh	3763	3853	965	965	87	87
9	J&K	1110	798	258	249	25	25
10	Jharkhand	6313	3863	1419	1299	130	130
11	Karnataka	2855	2688	713	713	58	58
12	Kerala	279	299	59	59	6	6
13	MP	11937	11485	2339	2175	229	219
14	Maharashtra	15516	17964	3637	3637	357	357
15	Manipur	902	428	180	131	19	19
16	Meghalaya	2072	598	422	422	42	42
17	Mizoram	200	205	41	41	6	6
18	Nagaland	482	479	100	100	10	10
19	Orissa	17743	14597	3782	3782	381	381
20	Punjab	3149	3096	645	645	65	65
21	Rajasthan	10566	9129	2201	2201	220	220
22	Sikkim	132	135	27	27	3	3
23	Tamil Nadu	4837	6955	1242	1242	102	102
24	Tripura	340	345	69	69	8	8
25	West Bengal	11950	9979	2490	2490	235	235
Total		128914	115714	27927	27253	2710	2700

1. TPIA Reports from some of the states are awaited

NQM XI Plan Ph-II: Agency wise Status of Inspection (Tier-III)

(as on 28.02.2018)

Sl. No.	Name of Agency	Name of State	Revised Coverage (Nos.)	Achievement		NQM Scope		Inspection notice issued		Inspections Reports received		Defects observed by NQM	Defects Rectified by PIA
				Nos.	%	Villages	S/s	Villages	S/s	Villages	S/s		
1	M/s Voyants	Bihar	14,166	11,793	83%	143	22	134	21	125	20	12424	5372
2		Haryana	625	-	0%	6	0	0	0	0	0	0	0
3		Madhya Pradesh	15,815	8,922	56%	160	0	83	0	83	0	5911	4451
4		UP	19,898	15,786	79%	199	20	146	11	146	11	13890	11049
5		West Bengal	306	297	97%	3	1	1	0	1	0	170	170
Sub Total			50,810	36,798	72%	511	43	364	32	355	31	32395	21042
6	M/s Shanthala & M/s ERDA	Chhattisgarh	1,203	1,049	87%	12	1	12	1	5	0	659	659
7		Karnataka	587	587	100%	6	0	6	0	6	0	98	98
8		Kerala	493	493	100%	7	1	7	1	7	1	131	131
9		Maharashtra	1,139	829	73%	11	0	11	0	11	0	219	114
10		Tamil Nadu	729	723	99%	8	0	8	0	3	0	64	0
Sub Total			4,151	3,681	89%	44	2	44	2	32	1	1171	1002
Grand Total			54,961	40,479	74%	555	45	408	34	387	32	33566	22044