

Executive Summary

Of

RE Component of

DDUGJY

December-2018

Web & MIS Group

RE DIVISION



असीमित ऊर्जा, अनन्त संभावनाएं
Endless energy. Infinite possibilities.

Scope, Awarded & Cumulative Achievement

plan	Number of project		Financial (Rs Cr)				Physical																	
	Covered	Closed	Sanction Cost	Loan	Subsidy	Release	Parameter	Intensive Elecfn Villages (Nos)	SAGY Villages (Nos)	Connecti ons to BPL HHs (Nos)	Substation 33/11 KV				DTR		Feeder Segregation (Excl. 11 KV Lines) (CKm)	Lines (CKm)			Energy Meters (Nos)			
											New		Augmentation		Nos	MVA		Line(CKm)	LT	11 KV Line (Excl. Feeder segregation)	33 & 66 KV	Consume r	DTR	11 KV Feeder
											Nos	MVA	Nos	MVA										
NEW	636		41408.56		12975.64	12975.64	Sanctioned Scope	185839	756	3711795	1825	12990.35	1692	7662.7	410146	16756.06	160000.19	123403.5	109835.82	25631.32	14889629	376234	29336	
							Awarded scope	206546	786	4000551	1815	13114.8	1634	8225.16	418642	13750	165119.71	211696.6	153977.02	26298.63	15303882	370058	20823	
							Achievement/Progress	106986	546	2629239	891	5410.63	942	4204.35	162512	4084.88	51372.37	110884.7	60117.62	9484.44	6558946	108709	6209	
XII	273		23602.58	1619.58	14380.3	15999.88	Sanctioned Scope	231760		10104095	172	405.5	978	2107	355487	11148.49		207180.7	164774.76	2905.88				
							Awarded scope	226371		8298090	152	821.5	888	3098.75	357879	11123.01		217130.9	167501.47	2349.04	4153389	40303	272	
							Achievement/Progress	153098		6077685	67	245	575	972.45	208410	4544.24		165021.3	77734.3	981.49	1639729	33494	122	
XI-II	72	9	9376.46	705.24	5931	6636.24	Sanctioned Scope	52517		2867188	41	393.45	278	1330.68	185657	5909.33		67210.8	117768.66	1790				
							Awarded scope	52517		2796653	41	393.45	278	1330.68	185657	5909.33		67210.8	117768.66	1790				
							Achievement/Progress	43628		2484836	41	126.3	244		137364	42.2		61618.69	66942.14	995.37				
XI	349	265	19954.82	1710.13	16693.78	18403.91	Sanctioned Scope	212606		14521725	287		505		306266	5272.73		294406.8	209313.9	5872.33				
							Awarded scope	213261		14271493	287	22.1	505		305965	5267.22		294493.3	209088.66	5982.34				
							Achievement/Progress	208672		13904266	278		314		192062	3013.37		196844.7	121327.76	2802.93				
X	235	226	12795.17	1227.56	11170.35	12397.91	Sanctioned Scope	97571		7661957	402		418		278075	4244.57		162757	154528.57	7119.76				
							Awarded scope	97571		7568996	402		418		278075	4244.08		163059.9	154789.14	7114.58				
							Achievement/Progress	97084		7455237	402		402		250880	3843.3		144506.4	133026.93	6095.16				
DDG NEW	3869		1267.97	23.49	542.01	565.5	Sanctioned Scope			139410														
							Awarded scope			15408														
							Achievement/Progress			43335														
DDG XII	353		112.17	2.14	52.57	54.71	Sanctioned Scope			14027														
							Awarded scope			13150														
							Achievement/Progress			10885														
DDG XI	157		86.63	2.74	54.41	57.15	Sanctioned Scope			8659														
							Awarded scope			8425														
							Achievement/Progress			6566														
DDUGJY Additional Infra	14		11995.74		2579.14	2579.14	Sanctioned Scope																	
							Awarded scope	50395	54	1011323					11520	755.5	8787	3459	896.4					
							Achievement/Progress																	
Grand Total	5958	500	120600.1	5290.88	64379.2	69670.08	Sanctioned Scope	780293	756	39028856	2727	13789.3	3871	11100.38	1535631	43331.18	160000.19	854958.8	756221.71	43319.29	14889629	376234	29336	
							Awarded scope	846661	840	37984089	2697	14351.85	3723	12654.59	1557738	41049.13	173906.71	957050.5	804021.34	43534.58	19457271	410361	21095	
							Achievement/Progress	609468	546	32612049	1679	5781.93	2477	5176.8	951228	15527.99	51372.37	678875.7	459148.74	20359.38	8198675	142203	6331	
							Balance *	170825	210	616669	1048	8007.37	1394	5923.58	584403	27803.19	108627.82	176083.1	297072.97	22959.91	6690954	234031	23005	

*BPL balance of 4 saturated states viz. (Assam, Chhattisgarh, Meghalaya and Rajasthan).

States to provide beneficiary details in the DDUGJY portal.

Sl	State	Balance BPL HHs	Sl	State	Balance BPL HHs
1	ARUNACHAL PRADESH	14,968	10	MANIPUR	40,928
2	BIHAR	2,77,225	11	NAGALAND	55,634
3	HARYANA	77,802	12	ODISHA	11,54,286
4	HIMACHAL PRADESH	3,261	13	TAMIL NADU	1,777
6	JHARKHAND	6,81,291	14	TRIPURA	20,972
7	KARNATAKA	1,14,537	15	UTTAR PRADESH	19,33,973
8	MADHYA PRADESH	10,32,727	16	UTTARAKHAND	89,591
9	MAHARASHTRA	14,719	17	WEST BENGAL	2,61,140

Total balance BPL HHs 58,15,239

DDUGJY XII Plan: Statewise Status of Field Inspection of RQM (Tier-II)

Sl. No.	Name of State	RQM Agency	Coverage	Villages Completed	% progress	Scope of RQM as Coverage	No of S/s to be Inspected	No of S/s Inspected	No. of Villages Inspection call issued		No. of Villages Inspected		No. of Descrepancies observed	No. of Descrepancies rectified
									Stage-I	Stage-II	Stage-I	Stage-II		
1	Bihar	RECPDCL	24728	22302	90%	4946	263	69	1241	1111	1135	463	46983	19833
2	Chhattisgarh		3236	3231	100%	647	23	23	160	650	160	650	7355	7355
3	Jammu & Kashmir		207	27	13%	41	1	0	0	0	0	0	0	0
4	Manipur		1795	287	16%	359	5	0	18	16	13	0	1291	619
5	Mizoram		0	0	0%	0	25	16	16	25	0	0	89	79
6	Nagaland		274	144	53%	55	5	0	10	2	10	2	164	126
7	West Bengal		5632	5630	100%	1126	15	15	324	1262	324	1215	13519	10995
8	Madhya Pradesh	VOYANTS	19701	16801	85%	3940	169	157	1165	3289	1165	3250	98684	74737
9	Odisha		32558	18865	58%	6512	208	4	2139	43	1954	43	28282	8216
10	Rajasthan		23986	21429	89%	4797	10	8	1297	4177	1297	3904	131821	107018
11	Uttar Pradesh (DVVNL)	11778	9587	81%	2356	102	37	775	2394	775	1501	30912	9347	
12	Assam	WAPCOS	10837	8970	83%	2167	79	38	542	674	281	80	3744	1461
13	Jharkhand		9865	9403	95%	1973	65	0	933	269	594	0	6634	1362
14	Karnataka		9205	5243	57%	1841	0	0	381	1024	257	601	7699	7699
15	Tripura		775	664	86%	154	7	2	44	155	40	102	1821	1779
16	Uttar Pradesh (PVVNL, PuVVNL, MVVNL, PGCIL)	38648	35460	92%	7730	151	35	2284	7746	2115	3621	117873	48430	
Grand Total			193225	158043	82%	38644	1128	404	11329	22837	10120	15432	496871	299056

DDUGJY XI Plan Phase-II : Statewise Status of RQM Inspection (Tier-II)

Sl. No.	Name of State	Name of Agency	Coverage	Villages Completed	Scope of RQM as Coverage	No of S/s to be Inspected	No of S/s Inspected	No. of Villages Inspection call issued		No. of Villages Inspected		No. of Descrepancies Observed	No. of Descrepancies rectified
								Stage-I	Stage-II	Stage-I	Stage-II		
1	Bihar	WAPCOS	14165	13505	2833	149	75	1413	1308	1413	578	17091	3997
2	Haryana		625	561	125	0	0	57	113	0	0	0	0
3	Kerala		493	493	128	2	2	77	128	77	128	2542	2542
4	Karnataka		596	596	117	0	0	59	117	59	117	1918	1918
5	Maharashtra		829	829	166	0	0	114	166	114	166	9845	9845
6	Uttar Pradesh		19803	16705	3961	145	115	1941	3551	1771	1844	143641	94570
7	Tamil Nadu		729	723	146	0	0	70	144	70	50	1063	1063
8	West Bengal		306	306	61	2	2	20	40	20	3	586	573
9	Chhattisgarh	REC PDCL	1203	1141	241	1	0	120	241	120	241	11050	11050
10	Madhya Pradesh		15783	10143	3157	0	0	1588	1293	1213	1112	156961	108628
Grand Total			54532	45002	10935	299	194	5459	7101	4857	4239	344697	234186

RQM Statewise Village inspection Progress - DDUGJY New Projects

S. No.	Name of the State	Name of the PIA	Name of RQM	Villages Inspection Progress																		
				Nos. of Villages covered			Achievement			% Progress	Nos. of villages to be inspected by RQM			Nos. of villages inspection call issued	Nos. of villages inspected by RQM			Total villages inspected	BPL HHs inspected	No. of discrepancies observed by RQM	No. of discrepancies rectified by PIA	
				UE	IE	SAGY	UE	IE	SAGY		UE (100%)	IE (10%)	SAGY (100%)		UE	IE	SAGY					
29	Kerala	KSEB	RECPDCL	0	1315	27	0	1315	15	99%	0	132	27	0	0	0	0	0	0	0	0	
30	Madhya Pradesh	MPMKVVCL	Voyants	0	7849	10	10	1173	10	15%	0	785	10	241	0	216	4	220	3808	4463	0	
31	Madhya Pradesh	MPPoKVCL	RECPDCL	77	9989	16	82	126	5	2%	77	999	16	239	0	90	6	96	2168	0	0	
32	Madhya Pradesh	MPPsKVCL	ERDA	22	8536	15	31	8441	20	99%	22	854	15	480	0	181	6	187	8988	0	0	
33	Maharashtra	MSEDCL	RECPDCL	0	30177	79	0	30177	77	100%	0	3018	79	312	0	0	0	0	0	0	0	
34	Manipur	MSPDCL	BIECCO Lawrie	0	182	3	0	15	1	9%	0	18	3	3	0	0	0	0	0	0	0	
35	Meghalaya	MePDCL	Voyants	360	692	8	265	0	0	25%	360	69	8	432	249	21	0	270	2135	2217	1205	
36	Mizoram	P & E Deptt	RECPDCL	38	29	1	38	29	1	100%	38	6	1	13	0	0	0	0	0	0	0	
37	Nagaland	Power Dept.	BIECCO Lawrie	81	1102	2	81	82	2	14%	81	110	2	0	0	0	0	0	0	0	0	
38	Odisha	OPTCL	RECPDCL	521	5129	54	521	1230	47	32%	521	513	54	0	0	0	0	0	0	0	0	
39	PUDUCHERRY	PE&D	WAPCOS	0	17	0	0	0	0	0%	0	2	0	0	0	0	0	0	0	0	0	
40	Punjab	PSPCL	RECPDCL	0	0	20	0	0	0	0%	0	0	20	0	0	0	0	0	0	0	0	
41	Rajasthan	AVVNL	RECPDCL	80	5984	12	80	2317	7	40%	80	598	12	228	0	0	0	0	0	0	0	
42	Rajasthan	JVVNL	Voyants	9	5807	12	9	4968	12	86%	9	581	12	0	0	0	0	0	0	0	0	
43	Rajasthan	JdVVNL	RECPDCL	15	5487	11	15	1255	5	23.1%	15	549	11	0	0	0	0	0	0	0	0	
44	Sikkim	Power Deptt.	Voyants	0	329	2	0	0	0	0%	0	33	2	0	0	0	0	0	0	0	0	
45	Tamil Nadu	TANGEDCO	Voyants	0	972	0	0	972	0	100%	0	97	0	0	0	0	0	0	0	0	0	
46	Telangana	TSNPDCL	Voyants	0	4417	4	0	4203	0	95%	0	442	4	225	0	0	0	0	0	0	0	
47		TSSPDCL		0	4533	10	0	0	0	0%	0	453	10	0	0	0	0	0	0	0	0	0
48		RE-coop society		0	113	1	0	98	0	86%	0	11	1	0	0	0	0	0	0	0	0	0
49	Tripura	TSECL	RECPDCL	0	251	0	0	0	0	0%	0	25	0	13	0	0	0	0	0	0	0	
50	Uttar Pradesh	DVVNL	RECPDCL	0	5445	21	0	1680	21	31%	0	545	21	288	0	0	0	0	0	0	0	
51		MVVNL		51	5326	21	51	1655	20	32%	51	533	21	309	0	0	0	0	0	0	0	0
52	Uttar Pradesh	PsVVNL	WAPCOS	33	2681	21	33	2421	21	90%	33	268	21	154	0	0	0	0	0	0	0	
53	Uttar Pradesh	PuVVNL	Voyants	0	3207	30	0	884	30	28%	0	321	30	79	0	0	0	0	0	0	0	
54	Uttarakhand	UPCL	RECPDCL	64	4758	5	64	805	0	18%	64	476	5	0	0	0	0	0	0	0	0	
55	West Bengal	WBSEDCL	WAPCOS	14	395	1	14	60	0	18%	14	40	1	10	7	3	0	10	0	819	0	
Total				3268	195053	807	3402	106986	547	56%	3268	19458	807	5610	531	1525	38	2094	63643	23686	11289	

RQM field inspection Progress - DDUGJY New Projects

S. No.	Name of the State	Name of the PIA	Name of RQM	Substation Inspection								Feeder Inspections								
				No. of Power Substations covered under the project		Nos. of S/s to be inspected by RQM		Nos. of S/s call issued to RQM		Nos. of S/s inspected by RQM		No. of discrepancies observed	No. of discrepancies rectified by PIA	No. of feeders covered under the project	No. of feeders to be inspected by RQM (10%)	Feeders inspection call issued	No. of feeders inspected	No. of discrepancies observed by RQM	No. of discrepancies rectified by PIA	
				New	Aug	New (100%)	Aug (25%)	New	Aug	New	Aug									
29	Kerala	KSEB	RECPDCL	2	7	2	6	0	0	0	0	0	0	103	12	0	0	0	0	
30	Madhya Pradesh	MPMKVVCL	Voyants	20	75	20	19	11	10	9	10	116	0	661	66	32	30	1721	0	
31	Madhya Pradesh	MPPoKVVCL	RECPDCL	52	110	52	30	4	5	0	0	0	0	156	16	6	0	0	0	
32	Madhya Pradesh	MPPsKVVCL	ERDA	65	148	65	38	6	18	0	0	0	0	467	48	38	0	0	0	
33	Maharashtra	MSEDCL	RECPDCL	216	104	216	30	34	7	0	0	0	0	0	16	16	0	0	0	
34	Manipur	MSPDCL	BIECCO Lawrie	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	
35	Meghalaya	MePDCL	Voyants	9	2	9	2	0	0	0	0	0	0	207	21	0	0	0	0	
36	Mizoram	P & E Deptt	RECPDCL	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	
37	Nagaland	Power Dept.	BIECCO Lawrie	3	0	3	0	0	0	0	0	0	0	191	19	0	0	0	0	
38	Odisha	OPTCL	RECPDCL	15	78	15	26	0	0	0	0	0	0	1530	153	0	0	0	0	
39	PUDUCHERRY	PE&D	WAPCOS	0	0	0	0	0	0	0	0	0	0	28	3	0	0	0	0	
40	Punjab	PSPCL	RECPDCL	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	
41	Rajasthan	AVVNL	RECPDCL	85	0	85	0	13	0	0	0	0	0	2753	275	0	0	0	0	
42	Rajasthan	JVVNL	Voyants	107	0	107	0	18	0	0	0	0	0	3235	324	0	0	0	0	
43	Rajasthan	JdVVNL	RECPDCL	16	5	16	1	0	0	0	0	0	0	3590	359	0	0	0	0	
44	Sikkim	Power Deptt.	Voyants	0	0	0	0	0	0	0	0	0	0	65	7	0	0	0	0	
45	Tamil Nadu	TANGEDCO	Voyants	108	132	108	38	0	0	0	0	0	0	0	0	0	0	0	0	
46	Telangana	ISNPDC	Voyants	38	0	38	0	0	0	0	0	0	0	406	41	0	0	0	0	
47		TSSPDCL		46	0	46	0	0	0	0	0	0	0	0	1446	145	0	0	0	0
48		RE-coop society		0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
49	Tripura	TSECL	RECPDCL	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	
50	Uttar Pradesh	DVVNL	RECPDCL	52	244	52	60	0	0	0	0	0	0	1160	116	0	0	0	0	
51		MVVNL		64	52	64	19	0	0	0	0	0	0	0	450	45	0	0	0	0
52	Uttar Pradesh	PsVVNL	WAPCOS	72	98	72	27	0	0	0	0	0	0	492	50	0	0	0	0	
53	Uttar Pradesh	PuVVNL	Voyants	49	218	49	59	0	0	0	0	0	0	1105	111	0	0	0	0	
54	Uttarakhand	UPCL	RECPDCL	1	0	1	0	0	0	0	0	0	0	0	0	0	0	0	0	
55	West Bengal	WBSIEDCL	WAPCOS	80	112	80	28	6	17	4	3	78	22	512	52	0	0	0	0	
Total				1839	1695	1839	481	364	89	146	45	1742	22	31513	3190	113	30	1721	0	

DDUGJY XI Plan Phase-I : RQM Statewise Status of Inspection (Tier-II)

Sl. No.	Name of State	Name of Agency	Revised Coverage	Villages Completed	Scope of RQM as per Revised Coverage	No of S/s to be Inspected	No of S/s Inspected	No. of Villages Inspected		No. of Descrepancies Observed	No. of Descrepancies rectified	No. of Materials Inspected
								Stage-I	Stage-II			
1	Andhra Pradesh	Voyants	5847	5847	586	1	1	303	586	1951	1951	45
2	Gujarat		14488	14488	1560	0	0	782	1560	2641	2641	142
3	Haryana		3801	3801	461	0	0	233	461	2159	2159	30
4	Kerala		592	552	59	0	0	31	59	281	281	27
5	Madhya Pradesh		23009	20290	2231	8	7	1197	2175	12791	12791	133
6	Maharashtra		31034	31034	3637	3	3	1825	3637	4949	4949	150
7	Rajasthan		21456	21277	2201	0	0	1131	2201	28112	28112	113
8	Tamil Nadu		9673	9673	1242	0	0	622	1242	6021	6021	139
9	West Bengal		24193	23854	2490	7	7	1254	2490	28461	28461	129
10	Karnataka	Intertek	5893	5876	713	2	2	356	713	4600	4600	38
11	Punjab	IL	6388	6031	645	1	1	60	645	2269	2269	50
12	J&K	NPTI	2437	2368	254	7	5	140	254	5158	5158	55
13	Tripura		686	680	69	4	4	34	69	266	266	18
14	Manipur		1804	1674	180	8	0	47	152	15211	5616	40
15	Nagaland		984	981	100	12	8	54	100	540	540	44
16	Meghalaya		4143	3964	422	3	0	221	422	1154	1154	29
17	Mizoram		419	399	41	3	3	22	41	193	193	29
18	Chhattisgarh	Wapcos	13079	12040	1305	11	9	557	1122	3781	3781	49
		IL	425	424	50	0	0	25	50	132	132	8
19	Bihar	CES	11074	11026	1053	31	31	559	1053	13676	12140	114
20	Himachal Pradesh		9317	8141	965	2	2	481	965	2480	2480	126
21	Jharkhand		12653	12425	1419	14	12	703	1299	12549	12549	55
22	Orissa		35571	35118	3782	46	46	1945	3782	2814	2814	233
23	Arunachal Pradesh		3095	3023	335	11	11	170	335	3383	3383	72
24	Sikkim		264	256	27	2	2	13	27	274	274	7
25	Assam		18695	18527	1923	19	19	979	1923	11912	11912	138
Grand Total			261020	253769	27750	195	173	13744	27363	167758	156627	2013

TPIA Statwise inspection- XII Plan RE DDUGJY Projects

as on 31.12.2018

S.No	Name of State	TPIA	Revised Coverage	Cumulative Achievement	% progress	Scope of TPIA (50% of c)	Total villages inspected by TPIA	Nos. of defects reported by TPIA	Nos. of defects rectified by PIA
1	Assam	RECPDCL	10837	8970	83%	5419	3171	26254	7875
2	Bihar	NPCC	24728	22302	90%	12364	6043	108669	56235
3	Chhattisgarh	Biecco Lwarie	3236	3231	100%	1618	1932	16968	16968
4	Jammu & Kashmir	NA	207	27	13%	104	0	0	0
5	Jharkhand	NA	9865	9403	95%	4933	1821	44696	8479
6	Karnataka	RECPDCL	9205	5243	57%	4603	3580	18488	18327
7	Madhya Pradesh	ERDA/Mecon/WAPCOS/Biecco Lwarie	19701	16801	85%	9851	15826	84103	82313
8	Manipur	WAPCOS	1795	287	16%	898	119	4017	805
9	Mizoram	NA	0	0	0%	19	19	232	232
10	Nagaland	WAPCOS	274	144	53%	137	47	203	203
11	Orissa	Andrew Yule/ Biecco Lwarie/ PDIL	32558	18865	58%	16600	6821	58328	44098
12	Rajasthan	IL Kota	23986	21429	89%	11993	9403	32365	30711
13	Tripura	Andrew Yule/ Biecco Lwarie	775	664	86%	388	258	2515	2515
14	Uttar Pradesh	RECPDCL/ERDA/RK industries/NPCC	50427	45047	89%	25214	25741	345505	222450
15	West Bengal	Voynats Ltd	5632	5630	100%	2816	3179	19928	19928
Total			193226	158043	82%	96953	77960	762271	511139

TPIA Statewise Inspection Status - XI Plan Phase-II Projects under DDUGJY

									as on 31.12.2018	
S.No	Name of State	PIA	TPIA	Coverage of Villages	Cumulative Achievement	% progress	No. of Villages in Scope of TPIA	Total Villages Inspected by TPIA	Nos. of defects reported by TPIA	Nos. of defects rectified by PIA
1	Bihar	NBPDCL/SBPDCL	RECPDCL	14166	13505	95%	7083	3414	55998	11668
2	Chhattisgarh	CSPDCL	IL	1203	1141	95%	602	1076	3320	3320
3	Haryana	DHBVN	Biecco Lawrie	625	561	90%	313	342	1111	289
4	Karnataka	MESCOM	ERDA/ ASCI	596	596	100%	298	320	1890	1890
5	Kerala	KSEB	CPRI	493	493	100%	247	268	639	639
6	Madhya Pradesh	MPPoKVVCL/ MPPsKVVCL/ MPMKVVCL	ERDA/ RECPDCL/ WAPCOS/ Biecco Lawrie	15816	10142	64%	7908	7500	64554	62068
7	Maharashtra	MSEDCL	RECPDCL	829	829	100%	415	684	1662	1662
8	Tamilnadu	TANGEDCO	RITES	729	723	99%	365	248	1509	1509
9	Uttar Pradesh	DVVNL/MVVNL/Pu VVNL/PVVNL	ERDA/ RECPDCL/ Biecco Lawrie	19898	16705	84%	9949	11438	155048	104972
10	West Bengal	GTA	RECPDCL	306	306	100%	153	73	501	501
Grand Total				54661	45001	82%	27331	25363	286232	188518

DDUGJY XI Plan Phase-I: Progress of TPIA**As on 31.12.2018**

Sl No.	State	Revised Coverage	TPIA coverage as per Quality Manual (50% of c)	No. of villages inspected by TPIA	Nos. of defects reported by TPIA	Nos. of defects rectified by PIA
1	Andhra Pradesh	5276	2638	3224	6624	6624
2	Arunachal Pradesh	2986	1493	2253	2615	2615
3	Assam	18563	9282	5736	17916	17916
4	Bihar	11026	5513	5801	40710	21828
5	Chhattisgarh*	13481	6741	5061	5084	5080
6	Gujarat	14053	7027	9095	36686	36686
7	Haryana	4161	2081	2291	18257	18257
8	Himachal Pradesh	7525	3763	3853	1860	1860
9	Jammu & Kashmir	2220	1110	798	11507	10866
10	Jharkhand	12626	6313	5723	16476	16092
11	Karnataka	5709	2855	2942	5204	5204
12	Kerala	557	279	358	264	264
13	Madhya Pradesh	23873	11937	13611	41306	38589
14	Maharashtra	31032	15516	21778	31011	31011
15	Manipur	1804	902	793	13576	5312
16	Meghalaya	4143	2072	598	1730	1730
17	Mizoram	399	200	229	1079	1079
18	Nagaland	964	482	524	1810	1810
19	Orissa*	35485	17743	15699	32972	29906
20	Punjab	6297	3149	3254	12406	9756
21	Rajasthan	21131	10566	9440	94635	93437
22	Sikkim	264	132	135	6	6
23	Tamil Nadu	9673	4837	7955	15145	15145
24	Tripura	680	340	360	643	643
25	West Bengal	23899	11950	11656	49539	49539
Total		257827	128909	133167	459061	421255

Note:

Tamil Nadu has done more than scope of TPIA.

HP, Kerala, & Punjab are lately awarded as a result progress is low.

*Includes coverage and achievement of 3 supplementary projects (2 in chhattisgarh and 1 in orissa).

MPMKVVCL: Scope of TPIA inspection is 100%