

DDUGJY XII Plan: Statewise Status of Field Inspection of RQM (Tier-II)

Sl. No.	Name of State	RQM Agency	Coverage	Villages Completed	% Achievement	Scope of RQM as Coverage	No of S/s to be Inspected	No of S/s Inspected	No. of Villages Inspection call issued		No. of Villages Inspected		No. of Discrepancies observed	No. of Discrepancies rectified
									Stage-I	Stage-II	Stage-I	Stage-II		
1	Bihar	RECPDCL	24728	22302	90%	4946	265	127	1239	1186	1177	503	48879	22675
2	Chhattisgarh		3236	3231	100%	647	23	23	160	650	160	650	7355	7355
3	Jammu & Kashmir		207	27	13%	41	1	0	0	0	0	0	0	0
4	Manipur		1795	287	16%	359	5	0	18	16	13	0	1291	619
5	Mizoram		0	0	0%	0	25	21	16	25	0	0	89	87
6	Nagaland		274	144	53%	55	5	0	10	2	10	2	198	138
7	West Bengal		5632	5630	100%	1126	15	15	324	1262	324	1215	13519	10995
8	Madhya Pradesh	VOYANTS	19701	16801	85%	3940	169	157	1165	3289	1165	3250	98684	74737
9	Odisha		32558	18865	58%	6512	208	4	2099	955	2099	43	29827	9365
10	Rajasthan		23986	21429	89%	4797	10	8	1296	4211	1296	4004	133884	112417
11	Uttar Pradesh (DVVNL)		11778	9587	81%	2356	102	37	775	2394	775	1840	33267	9908
12	Assam	WAPCOS	10837	8970	83%	2167	79	38	542	1268	281	80	3761	3506
13	Jharkhand		9865	9403	95%	1973	65	0	932	342	796	0	8053	2472
14	Karnataka		9205	5243	57%	1841	0	0	381	1024	257	601	7699	7699
15	Tripura		775	664	86%	154	7	2	44	155	40	102	1821	1779
16	Uttar Pradesh (PVVNL, PuVVNL, MVVNL, PGCIL)		38648	35460	92%	7730	151	44	2414	7746	2257	3932	124818	65849
Grand Total			193225	158043	82%	38644	1130	476	11415	24525	10650	16222	513145	329601

DDUGJY XI Plan Phase-II : Statewise Status of RQM Inspection (Tier-II)

Sl. No.	Name of State	Name of Agency	Coverage	Villages Completed	Scope of RQM as Coverage	No of S/s to be Inspected	No of S/s Inspected	No. of Villages Inspection call issued		No. of Villages Inspected		No. of Descrepencies Observed	No. of Descrepencies rectified
								Stage-I	Stage-II	Stage-I	Stage-II		
1	Bihar	WAPCOS	14165	13505	2833	149	91	1413	1624	1413	737	17954	3997
2	Haryana		625	561	125	0	0	57	113	0	0	0	0
3	Kerala		493	493	128	2	2	77	128	77	128	2542	2542
4	Karnataka		596	596	117	0	0	59	117	59	117	1918	1918
5	Maharashtra		829	829	166	0	0	114	166	114	166	9845	9845
6	Uttar Pradesh		19803	16705	4008	145	115	1941	3551	1851	1878	146175	105159
7	Tamil Nadu		729	723	146	0	0	70	144	70	50	1063	1063
8	West Bengal		306	306	61	2	2	20	40	20	14	729	573
9	Chhattisgarh	REC PDCL	1203	1141	241	1	0	120	241	120	241	11050	11050
10	Madhya Pradesh		15783	10143	3157	0	0	1588	1293	1213	1112	156961	108628
Grand Total			54532	45002	10934	299	210	5459	7417	4937	4443	348237	244775

XI Plan Phase-I : RQM Statewise Status of Inspection (Tier-II)

Sl. No.	Name of State	Name of Agency	Revised Coverage	Villages Completed	Scope of RQM as per Revised Coverage	No of S/s to be Inspected	No of S/s Inspected	No. of Villages Inspected		No. of Descrpen cies Observed	No. of Descrpen cies rectified	No. of Materials Inspected
								Stage-I	Stage-II			
1	Andhra Pradesh	Voyants	5847	5847	586	1	1	303	586	1951	1951	45
2	Gujarat		14488	14488	1560	0	0	782	1560	2641	2641	142
3	Haryana		3801	3801	461	0	0	233	461	2159	2159	30
4	Kerala		592	552	59	0	0	31	59	281	281	27
5	Madhya Pradesh		23005	20290	2231	8	7	1197	2175	12791	12791	133
6	Maharashtra		31034	31034	3637	3	3	1825	3637	4949	4949	150
7	Rajasthan		21456	21277	2201	0	0	1131	2201	28112	28112	113
8	Tamil Nadu		9673	9673	1242	0	0	622	1242	6021	6021	139
9	West Bengal		24193	23854	2490	7	7	1254	2490	28461	28461	129
10	Karnataka	Intertek	5893	5876	713	2	2	356	713	4600	4600	38
11	Punjab	IL	6388	6031	645	1	1	60	645	2269	2269	50
12	J&K	NPTI	2439	2368	254	7	5	140	254	5158	5158	55
13	Tripura		686	680	69	4	4	34	69	266	266	18
14	Manipur		1804	1674	180	8	0	47	162	16522	5616	40
15	Nagaland		984	981	100	12	8	54	100	540	540	44
16	Meghalaya		4143	3964	422	3	0	221	422	1154	1154	29
17	Mizoram		419	399	41	3	3	22	41	193	193	29
18	Chhattisgarh	Wapcos	13079	12040	1305	11	9	557	1122	3781	3781	49
		IL	425	424	50	0	0	25	50	132	132	8
19	Bihar	CES	11074	11006	1053	34	31	559	1053	13676	12140	114
20	Himachal Pradesh		9317	8141	965	2	2	481	965	2480	2480	126
21	Jharkhand		12653	12425	1419	14	12	703	1299	12549	12549	55
22	Orissa		35571	35118	3782	46	46	1945	3782	2814	2814	233
23	Arunachal Pradesh		3095	3023	335	11	11	170	335	3383	3383	72
24	Sikkim		264	256	27	2	2	13	27	274	274	7
25	Assam		18695	18527	1923	19	19	979	1923	11912	11912	138
Grand Total			261018	253749	27750	198	173	13744	27373	169069	156627	2013

RQM Statewise Village inspection Progress - DDUGJY New Projects

S. No.	Name of the State	Name of the PIA	Name of RQM	Villages Inspection Progress																		
				Nos. of Villages covered			Achievement			% Progress	Nos. of villages to be inspected by RQM			Nos. of villages inspection call issued	Nos. of villages inspected by RQM			Total villages inspected	BPL HHs inspected	No. of discrepancies observed by RQM	No. of discrepancies rectified by PIA	
				UE	IE	SAGY	UE	IE	SAGY		UE (100%)	IE (10%)	SAGY (100%)		UE	IE	SAGY					
29	Kerala	KSEB	RECPDCL	0	1315	27	0	1315	24	100%	0	132	27	161	0	0	0	0	0	0	0	
30	Madhya Pradesh	MPMKVVCL	Voyants	0	7849	10	10	1665	10	21%	0	785	10	241	0	216	4	220	3808	4463	0	
31	Madhya Pradesh	MPPoKVVCL	RECPDCL	77	9989	16	82	5551	16	56%	77	999	16	239	0	90	6	96	2168	0	0	
32	Madhya Pradesh	MPPsKVVCL	ERDA	22	8536	15	31	8441	20	99%	22	854	15	480	0	181	6	187	8988	0	0	
33	Maharashtra	MSEDCL	RECPDCL	0	30177	79	0	30177	78	100%	0	3018	79	421	0	102	24	126	1557	5234	0	
34	Manipur	MSPDCL	BIecco Lawrie	0	182	3	0	15	1	9%	0	18	3	3	0	0	0	0	0	0	0	
35	Meghalaya	MePDCL	Voyants	360	692	8	360	0	0	34%	360	69	8	432	252	21	0	273	1976	2250	1205	
36	Mizoram	P & E Deptt	RECPDCL	38	29	1	38	29	1	100%	38	6	1	13	0	0	0	0	0	0	0	
37	Nagaland	Power Dept.	BIecco Lawrie	81	1102	2	81	227	2	26%	81	110	2	0	0	0	0	0	0	0	0	
38	Odisha	OPTCL	RECPDCL	521	5129	54	521	1338	47	33%	521	513	54	0	0	0	0	0	0	0	0	
39	PUDUCHERRY	PE&D	WAPCOS	0	17	0	0	0	0	0%	0	2	0	0	0	0	0	0	0	0	0	
40	Punjab	PSPCL	RECPDCL	0	0	20	0	0	0	0%	0	0	20	0	0	0	0	0	0	0	0	
41	Rajasthan	AVVNL	RECPDCL	80	5984	12	80	5410	7	90%	80	598	12	257	0	0	0	0	0	0	0	
42	Rajasthan	JVVNL	Voyants	9	5807	12	9	4968	12	86%	9	581	12	0	0	0	0	0	0	0	0	
43	Rajasthan	JdVVNL	RECPDCL	15	5487	11	15	2749	5	50.2%	15	549	11	114	0	0	0	0	0	0	0	
44	Sikkim	Power Deptt.	Voyants	0	329	2	0	0	0	0%	0	33	2	0	0	0	0	0	0	0	0	
45	Tamil Nadu	TANGEDCO	Voyants	0	972	0	0	972	0	100%	0	97	0	0	0	0	0	0	0	0	0	
46	Telangana	TSNPDCL	Voyants	0	4417	4	0	4417	4	100%	0	442	4	225	0	0	0	0	0	0	0	
47		TSSPDCL		0	4533	10	0	0	2	0%	0	453	10	0	0	0	0	0	0	0	0	0
48		RE-coop society		0	113	1	0	113	0	99%	0	11	1	0	0	0	0	0	0	0	0	0
49	Tripura	TSECL	RECPDCL	0	251	0	0	0	0	0%	0	25	0	13	0	0	0	0	0	0	0	
50	Uttar Pradesh	DVVNL	RECPDCL	0	5445	21	0	2077	21	38%	0	545	21	288	0	0	0	0	0	0	0	
51		MVVNL		51	5326	21	51	1655	20	32%	51	533	21	309	0	0	0	0	0	0	0	0
52	Uttar Pradesh	PsVVNL	WAPCOS	33	2681	21	33	2421	21	90%	33	268	21	154	0	0	0	0	0	0	0	
53	Uttar Pradesh	PuVVNL	Voyants	0	3207	30	0	884	30	28%	0	321	30	91	0	0	0	0	0	0	0	
54	Uttrakhand	UPCL	RECPDCL	64	4758	5	64	805	0	18%	64	476	5	0	0	0	0	0	0	0	0	
55	West Bengal	WBSEDCL	WAPCOS	14	395	1	14	60	0	18%	14	40	1	20	7	3	0	10	0	819	0	
Total				3268	196525	807	3497	120627	603	62%	3268	19592	807	6521	539	1842	66	2447	65041	34770	11289	

RQM field inspection Progress - DDUGJY New Projects

S. No.	Name of the State	Name of the PIA	Name of RQM	Substation Inspection									Feeder Inspections							
				No. of Power Substations covered under the project		Nos. of S/s to be inspected by RQM		Nos. of S/s call issued to RQM		Nos. of S/s inspected by RQM		No. of discrepancies observed	No. of discrepancies rectified by PIA	No. of feeders covered under the project	No. of feeders to be inspected by RQM (10%)	Feeders inspection call issued	No. of feeders inspected	No. of discrepancies observed by RQM	No. of discrepancies rectified by PIA	
				New	Aug	New (100%)	Aug (25%)	New	Aug	New	Aug									
29	Kerala	KSEB	RECPDCL	2	7	2	6	2	6	0	0	0	0	103	12	0	0	0	0	
30	Madhya Pradesh	MPMKVVCL	Voyants	20	75	20	19	11	10	9	10	116	0	661	66	32	30	1721	0	
31	Madhya Pradesh	MPPoKVVCL	RECPDCL	52	110	52	30	4	5	0	0	0	0	156	16	6	0	0	0	
32	Madhya Pradesh	MPPsKVVCL	ERDA	65	148	65	38	6	18	0	0	0	0	467	48	38	0	0	0	
33	Maharashtra	MSEDCL	RECPDCL	216	104	216	30	54	14	19	9	1402	0	179	36	28	9	603	0	
34	Manipur	MSPDCL	BIECCO Lawrie	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	
35	Meghalaya	MePDCL	Voyants	9	2	9	2	0	0	0	0	0	0	207	21	0	0	0	0	
36	Mizoram	P & E Deptt	RECPDCL	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	
37	Nagaland	Power Dept.	BIECCO Lawrie	3	0	3	0	0	0	0	0	0	0	191	19	0	0	0	0	
38	Odisha	OPTCL	RECPDCL	15	78	15	26	0	0	0	0	0	0	1530	153	0	0	0	0	
39	PUDUCHERRY	PE&D	WAPCOS	0	0	0	0	0	0	0	0	0	0	28	3	0	0	0	0	
40	Punjab	PSPCL	RECPDCL	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	
41	Rajasthan	AVVNL	RECPDCL	85	0	85	0	13	0	0	0	0	0	2753	275	0	0	0	0	
42	Rajasthan	JVVNL	Voyants	107	0	107	0	18	0	0	0	0	0	3235	324	0	0	0	0	
43	Rajasthan	JdVVNL	RECPDCL	16	5	16	1	0	0	0	0	0	0	3590	359	0	0	0	0	
44	Sikkim	Power Deptt.	Voyants	0	0	0	0	0	0	0	0	0	0	65	7	0	0	0	0	
45	Tamil Nadu	TANGEDCO	Voyants	108	132	108	38	0	0	0	0	0	0	0	0	0	0	0	0	
46	Telangana	TSNPDCL	Voyants	38	0	38	0	0	0	0	0	0	0	406	41	0	0	0	0	
47		TSSPDCL		46	0	46	0	0	0	0	0	0	0	0	1446	145	0	0	0	0
48		RE-coop society		0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
49	Tripura	TSECL	RECPDCL	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	
50	Uttar Pradesh	DVVNL	RECPDCL	52	244	52	60	0	0	0	0	0	0	1160	116	0	0	0	0	
51		MVVNL		64	52	64	19	0	0	0	0	0	0	0	450	45	0	0	0	0
52	Uttar Pradesh	PsVVNL	WAPCOS	72	98	72	27	0	0	0	0	0	0	492	50	0	0	0	0	
53	Uttar Pradesh	PuVVNL	Voyants	49	218	49	59	0	0	0	0	0	0	1105	111	0	0	0	0	
54	Uttrakhand	UPCL	RECPDCL	1	0	1	0	0	0	0	0	0	0	0	0	0	0	0	0	
55	West Bengal	WBSEDCL	WAPCOS	80	112	80	28	17	25	4	3	78	22	512	52	0	0	0	0	
Total				1839	1695	1839	481	399	110	171	54	3279	22	31885	3216	129	44	2569	0	